



# 3 & 12 MeV Linac4 commissioning

F.Zocca, U.Raich, F.Roncarolo, T.Hofmann, E.Bravin, M.Duraffourg,  
G.J.Focker, J.Tassan-Viol, D.Gerard, C.Vuitton, B.Kolad,  
S.B.Pedersen, J.C.Alica Santamaria, F.Lenardon, M.Ludwig, J.Tan

CERN - BE/BI


**BI Day – Centre de conventions - Archamps, 16<sup>th</sup> Oct. 2014**

# Outline



- Linac4 commissioning status
- Beam instrumentation overview up to 12 MeV
- Beam intensity measurements (BCTs)
- Beam transverse profile measurements (WS and grids)
- 3 and 12 MeV slit-and-grid emittance meter
- Beam longitudinal measurements (BSM and spectrometer)
- Conclusions and outlook

# Linac4 commissioning @ 3 and 12 MeV




Commissioned up to 12 MeV (first DTL tank)


- March 2013 – June 2013 : 3 MeV commissioning at the dedicated Test Stand (RFQ and Chopper Line)
- Nov. 2013 – March 2014: 3 MeV commissioning in the tunnel
- August 2014 (2 weeks): 12 MeV commissioning (DTL1)
- Oct. 2014 – Nov. 2014: 12 MeV commissioning with the new H<sup>-</sup> source

# Beam instrumentation up to 12 MeV

**LEBT @ 45 keV**




**MEBT (Chopper line) @ 3 MeV**




# Beam instrumentation up to 12 MeV




## LEBT @ 45 keV



## MEBT (Chopper line) @ 3 MeV



## Movable Test Bench @ 3 & 12 MeV



+ laser & diamond emittance meter (Thomas' talk)


Used for 3 commissioning stages, being plugged at:

- RFQ exit @ 3 MeV
- MEBT exit @ 3 MeV
- DTL1 exit @ 12 MeV


# Intensity measurements



- $H^-$  source current = 15-20 mA (new  $H^-$  source  $\approx$  30-40 mA)
- BCT features : calibration pulse, magnetic shielding
- Fundamental to optimize transmissions through RFQ , MEBT and DTL1
- First evidence of the chopper operation (rise/fall time  $<$  10 ns)




# Transverse profile: wire detection





- Wire signal = balance between negative charge (stripped electrons stopped) and positive charge (secondary emission +  $p$  eventually stopped)
- **33  $\mu\text{m}$  Carbon wires** preferred over 40  $\mu\text{m}$  Tungsten wires, as Tungsten would cause :
  - unacceptable thermal load on 3 MeV WS
  - too small signal at 3 MeV, due to protons stopped in Tungsten wires

# Transverse profile: wire detection





- Wire signal = balance between negative charge (stripped electrons stopped) and positive charge (secondary emission +  $p$  eventually stopped)
- 33  $\mu\text{m}$  Carbon wires** preferred over 40  $\mu\text{m}$  Tungsten wires, as Tungsten would cause :
  - unacceptable thermal load on 3 MeV WS
  - too small signal at 3 MeV, due to protons stopped in Tungsten wires






# Wire scanners @ 3 MeV (1)

- 33  $\mu\text{m}$  Carbon wires mounted in L-shape on the same fork support and scanning the beam at 45 degrees (one scanning position per pulse)



- Time resolution of 4  $\mu\text{s}$  within the beam pulse (250 kHz ADC)  $\rightarrow$  WS2 evidenced the vertical displacement of the chopped beam




*Vertical transverse profiles along the beam pulse with chopper ON*




# Wire scanners @ 3 MeV (2)



- Thermal load verified and wire heating simulation model validated:  
nominal Linac4 current of 40 mA → beam pulse must be reduced to 100 μs (Interlock)  
10 mA, nominal beam size → thermal load acceptable with 250 μs beam pulse  
10 mA, waist condition → beam pulse had to be reduced to 150 μs






$\sigma_x = 0.3 \text{ mm}$   
 $\sigma_y = 1.8 \text{ mm}$   
 $T = 250 \text{ } \mu\text{s}$   
Rep rate = 1 Hz  
 $I = 10 \text{ mA}$



# Slit-grid Emittance Meter @ 3 & 12 MeV



- Slits (H+V) = 2 blades system, each consisting of a harmonica shaped, water cooled copper structure covered by graphite plate, gap = 200-300  $\mu\text{m}$
- Wire grids (H+V) = 48 Carbon wires, pitch of 0.75 mm, metallic frames up- and down-stream at 5 mm distance




B.Cheymol, E.Bravin, D.Gerard, U.Raich, F.Roncarolo, "Design of the emittance meter for the 3 and 12 MeV Linac4 H<sup>-</sup> beam" – IPAC 2010 conf proceed.


# EM commissioning: biasing conditions

- @ 3 MeV : frame bias of  $-700$  V found to be essential to repel secondaries from the downstream dump and to enhance the wire signals by suppressing secondary emission from the wires.
- @ 12 MeV : less critical condition due to the lower secondary emission from both the dump and the wires  $\rightarrow$  nevertheless same frame bias applied as it significantly enhances the wire signals.


*CST Particle Studio simulation :  
grid frame bias =  $-700$  V*



*Beamlet profiles on the EM grid*



*NO bias*



*Frame =  
 $-700$  V*

# Emittance Meter validation

- Beam profile (EM projection) cross-checked with the beam profile obtained by using the slit as a scraper and by reading the remaining beam current on a downstream BCT.
- Beam profile measured by WS2 cross-checked with the profile obtained from emittance measurements (phase spaces) back-tracked (PATH) to the same location of WS2.
- Agreement with the emittance measurements by:
  - quad scanning + profile measurements
  - prototype laser emittance meter (Thomas' talk)





Table 1: Transverse emittance


Method	$E_x$ norm rms	$E_y$ norm rms	Threshold
Slit-grid	0.27	0.24	1%
Laser-diamond		0.27	0.1%
From profiles	0.31	0.34	0.5%

M.Y.Satri, et al. "Transverse beam profile measurements in the Linac4 MEBT" – Linac14 conf proceed.


A.M.Lombardi, "Commissioning of the low-energy part of Linac4" – Linac14 conf proceed.



# 3 MeV beam matched to DTL1




*Expected  
matched beam*




*Measured  
matched beam*

A.M.Lombardi, "Linac4 commissioning overview" – LIU-day, 11 April 2014



# Longitudinal measurements



Spectrometer grid: 40 Carbon wires, 0.75 mm pitch, frame bias = -700V @ 3 MeV, same but less critical @ 12 MeV.




Bunch Shape Monitor: developed at INR (Russia) by A. Feshenko, measures the longitudinal distribution of a micro-bunch, phase resolution = 1 degree, time resolution = 1  $\mu$ s.



# Longitudinal measurements

- Spectrometer successfully used for
  - phase tuning of the 3 MEBT bunchers
  - energy spread measurements
- BSM successfully used to
  - phase tune the 3 MEBT bunchers (spectrometer cross-check)
  - measure the micro-bunch longitudinal distribution
  - obtain indirect measure of the longitudinal emittance



@ 3 MeV:

Method	$\epsilon_{\text{rms}}$ deg MeV	$\Delta W$ MeV
simulations	0.19	0.022
From BSM phase profiles	0.16	0.021
spectrometer	-	0.019

A.M.Lombardi, "Commissioning of the low-energy part of Linac4", LINAC14 Conf.Proc.



# Conclusions & Outlook



- Linac4 commissioning @ 3 MeV ended successfully.
- Beam instrumentation performance proved to be very good and essential to validate the 3 MeV beam dynamics.
- 12 MeV commissioning started in August (2 weeks) with the old source and it restarted this week with the new source (until end of November).
- Beam instrumentation on the temporary bench has been successfully commissioned @ 12 MeV in August and we are confident to get same good performance we had @ 3 MeV.

Thank you for your attention !