

# MPS Aspects of the Vacuum System commissioning

G. Pigny TE/VSC/ICM

October 31st 2014

# Outline

- Beam vacuum sector valves
- Electron stoppers
- Access safety blocs
- Interface with the BIS
- ADT and RF system interface
- MKI system interface
- MKB system interface
- Vacuum system tests during machine checkout

# Beam vacuum sector valves

# Warm vacuum sectors (LSS3, 6, 7)


VGP = Penning gauge

VPI = Sputter Ion Pump (used as a pump and a gauge)

VVS = Vacuum Sector Valve


VGI = Bayard-Alpert gauge

Interlock given by a dry contact




- N = 4 devices as interlock source
- Close VVS if:
  - ✓ N-1 devices > 4.10<sup>-7</sup> mbar
- Beam dump requested
- Close VVS-1 and VVS+1
- Can be open if:
  - ✓ N devices < 1.10<sup>-7</sup> mbar
- VVS closure time: 2-3s

# Cold vacuum sectors (SAM)



- N = 3 devices as interlock source
- Close VVS if:
  - ✓ N-1 devices  $> 4 \cdot 10^{-7}$  mbar
- Beam dump is requested
- Close VVS-1 and VVS+1
- Can be open if:
  - ✓ N devices  $< 1 \cdot 10^{-7}$  mbar
  - ✓ magnet temperature  $< 5$  K
- VVS closure time: 2-3s

# Cold vacuum sectors (ARC)



- Interlock sources:  $N = 3$  devices +  $VGP_{(Q12-13)}$
- Close VVS if:
  - ✓ ( $N-1$  devices **OR**  $VGP_{(Q12-13)}$ )  $> 4 \cdot 10^{-7}$  mbar
- Beam dump is requested
- Close VVS-1 and VVS+1
- Can be open if:
  - ✓ ( $N$  devices **AND**  $VGP_{(Q12-13)}$ )  $< 1 \cdot 10^{-7}$  mbar
  - ✓ magnet temperature  $< 5$  K
- VVS closure time improved: 1s

# Description of the tests

- Test procedures for the commissioning of the LHC vacuum control system - EDMS Document No. [1405440](#)

Step	Action	Responsible Group(s)	Status
1	Sector valve functionality	TE/VSC	Done
2	Sector valve actuation => USER_PERMIT	TE/VSC	Done
3	Pressure threshold => USER_PERMIT	TE/VSC	Done
4	USER_PERMIT => BIS	TE/VSC TE/MPE	Done
5	BEAM_INFO => Vacuum system	TE/VSC	Done
6	Sector valve status monitoring, logging and display	TE/VSC	Done
7	Sector valve remote control via SCADA	TE/VSC	Done

# Electron stoppers

- Not in the vacuum sector valve interlock chain
- Totally controlled by access system (GS/ASE)
- Need VSC group only for mechanical check

Step	Action	Responsible Group(s)	Status
1	Electron stopper functionality	TE/VSC GS/ASE	Done
2	Electron stopper actuation => USER_PERMIT	GS/ASE	-
3	RF conditioning mode <ul style="list-style-type: none"><li>• Sector valve configuration</li><li>• Electron stoppers configuration</li></ul>	TE/VSC GS/ASE	-
4	Reporting and logging	GS/ASE	-

# Access safety blocs

- Not in the sector valve interlock chain
- Totally controlled by access system (GS/ASE)
- Need VSC group only for mechanical check

Step	Action	Responsible Group(s)	Status
1	Safety blocks functionality	TE/VSC GS/ASE	Done
2	Safety blocks actuation => USER_PERMIT	GS/ASE	-
4	Reporting and logging	GS/ASE	-


# Interface with the BIS

- CIBU commissioning steps - EDMS Document No. [1400288](#)

Step	Action	Responsible Group(s)	Status
1	USER_PERMIT => BIC BEAM_INFO => Vacuum system	TE/VSC TE/MPE	Done
3	USER_PERMIT => BEAM_INFO => Vacuum system	TE/VSC	Done
4	Reporting and logging	TE/VSC	Done

# ADT and RF system interface

# External signals



## ADT: 1xVGP

- sent if VGP >  $5 \cdot 10^{-7}$  mbar, removed if VGP <  $1 \cdot 10^{-7}$  mbar
- analogue signal (0-10V) from VGP, isolation module used between VGP and RF

## ACS: 1xVGP, 2xVPIs (gauges on the beam pipe)

- sent to the RF if VGP >  $4 \cdot 10^{-7}$  mbar, removed if VGP <  $1 \cdot 10^{-7}$  mbar
- sent to the HV if VPI >  $1 \cdot 10^{-6}$  mbar, removed if VPI <  $1 \cdot 10^{-6}$  mbar

## ACS: 4x VGPs (gauges on the cavities)


- sent if VGP >  $4 \cdot 10^{-7}$  mbar, removed if VGP <  $1 \cdot 10^{-6}$  mbar
- analogue signal (0-10V) from VGP

# Description of the tests

Step	Action	Responsible Group(s)	Status
1	Vacuum monitoring	TE/VSC	Done
2	Vacuum interlocks generation	TE/VSC	Done
3	Vacuum interlocks transmission	TE/VSC BE/RF	To be done
4	Reporting and logging	TE/VSC BE/RF	To be done

# MKI system interface

# External Signals



**For each MKI, gauges send there own interlock to the MKI system:**


- 1x VGP as interlock source
- sent if VGP > 2.10-8 mbar, removed if VGP < 1.10-8 mbar
- 2x analogue signals from VPIs ( $V = 40.I_{ion}$ )
- 1x analogue signal (0-10V) from VGP
- 1x analogue signal (0-10V) from the VGI

# Description of the tests

Step	Action	Group(s) Responsible	Status
1	Vacuum monitoring	TE/VSC	Done
2	Vacuum interlocks generation	TE/VSC	Done
3	Vacuum interlocks transmission	TE/VSC TE/ABT	To be done
5	Reporting and logging	TE/VSC TE/ABT	To be done

# MKB system interface

# External signals



**For each MKB, the interlock follows the same logic than sector valve:**

- 2x VPIs, interlock = T/F if  $VPI > 1.10-5$  mbar
- 1x VGP, interlock = T if  $VGP > 2.10-5$  mbar, F if  $VGP < 1.10-5$  mbar
- ( $N = 3$  devices) as interlock sources
- sent if  $N-1$  devices  $> 2.10-5$  mbar
- removed if  $N$  devices  $< 1.10-5$  mbar
- 1x analogue signal (0-10V) from VGP
- All signals sent through multi-conductor cable (NG28)

# Description of the tests

Step	Action	Responsible Group(s)	Status
1	Vacuum monitoring	TE/VSC	Done
2	Vacuum interlocks generation	TE/VSC	Done
3	Vacuum interlocks transmission	TE/VSC TE/ABT	To be done
4	Reporting and logging	TE/VSC TE/ABT	To be done

# Vacuum system tests during machine checkout

- Test procedures for functionality checks of the vacuum valves and the BIC during machine checkout – EDMS document No. [1010244](#)
- Test in LSS2 right already done with valve simulators:
  - Automatic over threshold generation is now OK
- Test in LSS7 left with real valve:
  - Not all the condition to test S67 (cryo, pw test, missing gauges)

Step	Action	Responsible Group(s)	Status
1	Beam dump request triggered by over threshold <ul style="list-style-type: none"><li>• Generate interlocks</li><li>• Delay: threshold / Beam Dump</li><li>• Delay: beam dump / NOT_OPEN sector valve status</li></ul>	TE/VSC BE/OP	To be done
2	Beam dump request triggered by sector valve closure <ul style="list-style-type: none"><li>• Generate interlocks</li><li>• Delay: NOT_OPEN sector valve status / beam dump</li></ul>	TE/VSC BE/OP	To be done

# Thank you for your attention