



[www.cern.ch](http://www.cern.ch)

# LHC Machine Status Report


## 121<sup>th</sup> LHCC

Frédéric Bordry


4<sup>th</sup> March 2015



# LS 1 from 16th February 2013 to March 2015



**Safety First,  
Quality Second,  
Schedule Third.**







# The main 2013-14 LHC consolidations




SMACC project : Closure of the last interconnection – 18.06.2014



7

18 000 electrical Quality Assurance tests



consolidation of the 16 kA circuits in the 16 electrical feedboxes






# The Short Circuit Tests (SCT)

The Short Circuit Tests are meant to validate the warm part of the superconducting circuits, including:

- The Energy Extraction system
- The Power Converter
- The DC cables
- The conical connections
- The interlock signals

The tests include:

- Individual System Tests
- Interlock tests
- Conical connections validation
- Heat Run




# CSCM: Copper Stabilizer Continuity Measurement

The CSCM is a test to **fully qualify** if the main dipole bypass can take over the current if the superconducting circuit quenches. A kind of dry-run of the bypass (very low energy 200 kJ and low time constant 0.2s)

## Basic idea


- Stabilize the entire sector at around 20 K, so the magnets and bus are not superconducting. Keep the DFB at 4.5 K.
- Connect the two 6 kA/200 V power converters in series ( $\Rightarrow$  400V)
- Apply several steps of current pulse, up to 11.1 kA (6.5 TeV),  $\tau=100$  s



# CSCM status

- ▶ Sector 67 completed
- ▶ Sector 81 completed
- ▶ Sector 12 completed
- ▶ Sector 56 completed
- ▶ Sector 78 completed
- ▶ Sector 23 completed
- ▶ Sector 45 completed
- ▶ Sector 34 completed

*(last test at 11.1 kA done on 10<sup>th</sup> December)*




**All the 8 dipole circuits have been entirely validated.**


# The Powering tests - plan and target

Almost 1600 circuits:

- 24 x 13 kA circuits
- 8 Inner Triplets
- 94 Individually Powered 4-6 kA circuits
- 1446 correctors (60 A to 600 A)




A total of more than **10.000** powering test steps in about 5 months!!



In 2009 the LHC was commissioned (to 3.5 TeV) in a similar amount of time.

**A total of around 100-150 training quenches is expected to reach 6.5 TeV**

# Powering tests “Weighted” advancement





# Training quenches

5 sectors are fully qualified at 6.5 TeV


6-7 : 20 quenches

1-2 : 7 quenches

5-6 : 14 quenches


8-1 : 25 quenches

2-3 : 17 quenches





Highcharts.com

# Sector training toward 6.5 TeV




# Typical quench recovery (S67 #15)

3307 10856 6828 Quench current [A]  
 3 1 2 Quench order




# Typical quench recovery (S56 #4)

Quench current [A]	439	10855	10855	10855	2506	1113	10805
Quench order	5	1	1	1	3	4	2





# Quench recovery time



# Training quench estimates (based on 6-7 and 1-2)

Estimation on 9th February 2015

Circuit	Status	#M Firm 1	#M Firm 2	#M Firm 3	#Q Firm 1	#Q Firm 2	#Q Firm 3	#Q total	Estimate
RB.A12	11080 A reached	50	95	9	2	1	4	7	-
RB.A23	not started	56	58	40	-	-	-	17	15
RB.A34	not started	44	81	29	-	-	-	-	12
RB.A45	not started	48	44	62	-	-	-	-	22
RB.A56	11080 A reached	28	42	84	-	-	16	16	29*
RB.A67	11080 A reached	57	36	61	0	1	19	20	-
RB.A78	not started	53	40	61	-	-	-	-	22
RB.A81	in progress	64	24	66	-	-	4	25	23

**Quenches: 43 +4 done ; Estimation : 90 for the remaining 6 sectors**

# Training quench estimates (based on 6-7 and 1-2)

New Estimation on 26<sup>th</sup> February 2015

Circuit	Status	#M Firm 1	#M Firm 2	#M Firm 3	#MQ Firm 1	#MQ Firm 2	#MQ Firm 3	#MQ total	#CQ total	Estimate
RB.A12	11080 A reached	50	95	9	2	1	4	7	7	-
RB.A23	11080 A reached	56	58	40	0	2	15	17	17	16
RB.A34	not started	44	81	29	-	-	-	-	-	13
RB.A45	not started	48	44	62	-	-	-	-	-	24
RB.A56	11080 A reached	28	42	84	0	0	17	17	16	-
RB.A67	11080 A reached	57	36	61	0	1	19	20	20	-
RB.A78	in progress	53	40	61	-	5	2	7	7	23
RB.A81	11080 A reached	64	24	66	0	3	25	28	26	-

# Maximum beam energy : 13 TeV c.m. in 2015

Decision to run at a **maximum** energy of 6.5 TeV per beam during the powering tests and during 2015.

(10 to 15 training quenches per sector are expected to be needed to reach that energy).

## **NO change of beam energy in 2015.**

*A decision regarding the possibility of increasing the energy will be taken later in 2015, based on the experience gained in all eight sectors at 6.5 TeV per beam during powering tests and operation with beams.*



# LHC goal for 2015 and for Run 2 and 3


## Priorities for the 2015 run :

- Establish proton-proton collision at 13 TeV with 25ns and  $low \beta^*$  to prepare production run in 2016.

Optimisation of physics-to-physics duration

- Later in 2015: decision on 90m optics: not in recommendation

- Pb-Pb run: one month



The goal for Run 2 is to start operation with 25 ns bunch spacing and an estimated pile-up of 40 events per bunch crossing.

*“A maximum pileup of ~50 is considered to be acceptable for ATLAS and CMS”*

# LHC: Getting ready for Run 2 !

	Jan				Feb				Mar				
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13
Mo	29	5	12	19	26	2	9	16	23	2	9	16	23
Tu													
We													
Th													
Fr													
Sa													
Su													

Controls maintenance (Jan 5)

Powering tests (Feb 5-10)

Sector test 23 78-67 (Mar 23)

Machine checkout (Mar 12-13)

	Apr			May				June					
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26
Mo	30	Easter Mon 6	13	20	27	4	11	18	Whit 25	1	8	15	22
Tu													
We													
Th													
Fr	G. Friday				1st May								
Sa													
Su													

Recommissioning with beam (Apr 15-17)

Ascension (May 19)

1st May (May 18)

Special physics run (June 22)

TS1 (June 23)

Intensity ramp-up with 50 ns beam (June 24-26)

Scrubbing for 50 ns operation (June 24)

- 8 weeks beam commissioning
- LHCf and VdM ( $\beta^* = 19\text{m}$ ) just before TS1
- TS1 shifted by a week

Scrubbing for 25 ns operation

	July			Aug				Sep						
Wk	27	28	29	30	31	32	33	34	35	36	37	38	39	
Mo	29	6	13	20	27	3	10	17	24	Special physic run	31	7	14	21
Tu														
We	1			MD 1					TS2			MD 2		
Th					Intensity ramp-up with 25 ns beam							Jeune G		
Fr														
Sa						1						lower beta*		
Su														

End physics [06:00]

	Oct			Nov				Dec						
Wk	40	41	42	43	44	45	46	47	48	49	50	51	52	
Mo	28	5	12	19	26	2	9	16	23	30	7	14	21	
Tu								Ions setup				Technical stop		
We							TS3							
Th										IONS				
Fr					MD 3									Xmas
Sa														
Su														

- 4 day floating MD removed
- Otherwise as was

# 2015 version 0.5

Phase	Days
Initial Commissioning	56
Scrubbing	23
Early special physics run (LHCf/VdM)	5
<b>Proton physics 50 ns</b>	<b>7 + 21</b>
<b>Proton physics 25 ns – phase 1</b>	<b>44</b>
<b>Change in beta*</b>	<b>5</b>
<b>Proton physics phase 2 (including ramp-up)</b>	<b>44</b>
Special physics runs (TOTEM/VdM)	7
Intermediate energy run - to be scheduled	
Machine development	19
Technical stops	15
Technical stop recovery	6
Ion setup/ion run	4 + 24
<b>Total</b>	<b>280 (40 weeks)</b>



# LHC schedule 2015 version 1.1


Phase	Days	
Initial Commissioning	56	
Scrubbing (for 50 and 25 ns)	23	
Early LHCf/VdM1	5	
<b>Proton physics 50 ns</b>	<b>9 + 19</b>	
<b>Proton physics 25 ns – phase 1</b>	<b>30</b>	<b>- 14</b>
<b>Change in beta*</b>	<b>5</b>	
<b>Proton physics phase 2 (including ramp-up)</b>	<b>48</b>	<b>+ 4</b>
Special physics runs (TOTEM/VdM2)	7	
Intermediate energy run - to be scheduled		
MD	15	<b>- 4</b>
Technical stops	15	
Technical stop recovery	6	
Ion setup/Ion run	4 + 24	
<b>Total</b>	<b>266 (38 weeks)</b>	

# LHC goal for 2015 and for Run 2 and 3

Integrated luminosity goal:  
2015 :  $10 \text{ fb}^{-1}$

Run2:  $\sim 100\text{-}120 \text{ fb}^{-1}$   
(better estimation by end of 2015)

$300 \text{ fb}^{-1}$  before LS3



# Conclusion

LS1 was not all plain sailing but CERN and collaborations have shown an impressive reactive force to overcome the obstacles and continued progressing towards its target of restarting the LHC for physics at 13 TeV

The hardware and beam commissioning are and will be an absorbing and captivating period.

Beam is  
knocking at the  
door !





[www.cern.ch](http://www.cern.ch)