

---

# 450 GeV Calibration Run

**Mike Lamont**

**22/6/06**

# 450 GeV – Calibration Run

- **Fastest Safe Path to low intensity collisions**
  - Commission essential safety systems
  - Commission essential beam instrumentation
  - Commission essential hardware systems
  - Perform measurements to check:
    - Polarities
    - Aperture
    - Field characteristics
- **Skip non-essential**
  - Mop up in interleaved MD
- **Could also do in MD:**
  - First part of ramp (to 1.1 TeV)
  - Get a handle on reproducibility etc.
- **Could also do parasitically:**
  - Commission beam instrumentation (PLL etc.)

# Handover from HWC

- Interlocks, compatibility tests, protection tests
- Power Converters:
  - protection, calibration, ramp tests performed
- Circuits commissioned to around 1.1 TeV equivalent
  - ~ 1900 A in main bends, ~16% nominal

**Followed by curtailed machine checkout**

# Magnets

**Need limited cycling capabilities in order to reset magnetic history**


- **Need to be able to cycle main bends, quads, sextupoles to ~16% of nominal [1.1 TeV equivalent]**
- **Similarly need to be able to cycle insertion quads, separation dipoles etc. to ~20% of nominal**
- **Would expect correction circuits  $\leq$  b3 to fully commissioned to full current:**
  - **This includes all orbit correctors.**
  - **Could make do with 10-20% of  $I_{max}$  if really necessary.**

# Low field


- **Some insertion quadrupoles (including inner triplets) at low field**
  - **Therefore low field quality**
  - **Tracking in progress (Massimo Giovannozzi)**
  - **Might need the triplet correctors to improve the field quality of the low-beta quadrupoles at injection**
  - **Similarly MCDO might be useful**

# De-Gauss cycle – short cut


MB de-gaussing cycle



Bottura, Sammut



# Corrector cycle



Standard cleansing and setting cycle:

The pre-cycle:

- resets persistent current effects
- insures no hysteresis crossing at new setting

# Required Circuits

<b>Main dipoles</b>	<b>MB</b>
<b>Separation dipoles (warm &amp; cold)</b>	<b>MBRB MBRC MBRS MBW MBXW</b>
<b>Spectrometer compensation</b>	<b>MBXWH MBXWS MBXWT</b>
<b>Orbit correctors</b>	<b>MCBH MCBV MCBY MCBX MCBC</b>
<b>Sextupole spool</b>	<b>MCS</b>
<b>Lattice Quad</b>	<b>MQ</b>
<b>Insertion quads</b>	<b>MQM MQMC MQML</b>
<b>Lattice skew</b>	<b>MQS</b>
<b>Tuning quads</b>	<b>MQT</b>
<b>Dispersion suppressors quads</b>	<b>MQTL MQTLI</b>
<b>Twin aperture warm quads</b>	<b>MQWB</b>
<b>Inner triplets</b>	<b>MQXA MQXB</b>
<b>Wide aperture insertion quads</b>	<b>MQY</b>
<b>Lattice sextupole</b>	<b>MS</b>



# Circuits not immediately needed

Essentially can skip higher order correction... checks in progress

<b>Decapole spool correctors</b>	<b>MCD</b>
<b>Octupole spool correctors</b>	<b>MCO</b>
<b>Skew Octupole - triplet</b>	<b>MCOSX</b>
<b>Skew sextupole - triplet</b>	<b>MCSSX</b>
<b>Sextupole corrector – triplet</b>	<b>MCSX</b>
<b>Dodecapole Spool - triplet</b>	<b>MCBXA</b>
<b>Lattice Octupole</b>	<b>MO</b>
<b>Skew quadrupole - triplet</b>	<b>MQSX</b>
<b>Arc skew sextupoles</b>	<b>MSS</b>

Would expect all circuits for 34 45 78 81

# Machine Configuration

## Optics:

- Inject into 6 m. IPs 1 & 5; 10 m. IPs 2 & 8
  - round beam optics, the minimum beta\* allowed for aperture is 6 m
  - for flat beam optics beta\*\_x/y=6/3.7m in IR1 and beta\*\_x/y=3.7/6m
  - limit from aperture considerations

Stephane Fartoukh

- Crossing angles off (up to 156 bunches per beam)
- Would have to shift bunches for LHCb

No powering limitation were observed in the sense that all quadrupole gradients are in between 3% of nominal and nom./16 (so the foreseen hardware commissioning up to 1.2 TeV is fully sufficient).

# Performance

Bunch Current	No Bunches	Total current	Luminosity IR1 & 5 [ $\text{cm}^{-2}\text{s}^{-1}$ ]
1 e10	1	1 e10	1.9 e26
4 e10	43	1.7 e12	1.3 e29
4 e10	156	6.2 e12	4.8 e29
1 e11	156	1.6 e13	3 e30*

**\*120K events per sec**

# Machine Protection

- **BIS plus SBF and BPF**
- **PIC**
- **LBDS connected to BIS**
- **User input:**
  - **Collimators, TCDQ, TDI, injection kickers, PIC, FCDM, BLMs, experiments, access, vacuum...**
- **BEM**
- **Software interlocks**

**Should be commissioned and tested without beam as far as possible**

**Clearly less critical during initial phases but must be commissioned and tested with beam before pushing the intensity**

# Parallelism

- **Opportunities for parallelism, parasitic development**
  - **Injection region of beam 1 with ongoing commissioning of ring 2.**
  - **Parasitic beam instrumentation commissioning:**
    - transverse beam profiles, beam loss monitors, orbit acquisition, BCT lifetime.
  - **Collimators: ring 2/ring 1, momentum/betatron cleaning.**
  - **RF: ring 1/ring 2. Could imagine RF working on beam 2, BI on ring 1 etc.**
  - **Orthogonal scans etc.**

# Phases

	Phase
<b>1</b>	<b>First turn</b>
<b>2</b>	<b>Establish circulating beam</b>
<b>3</b>	<b>450 GeV – initial</b>
<b>4a</b>	<b>450 GeV - consolidation</b>
<b>4b</b>	<b>450 GeV – system commissioning</b>
<b>5a</b>	<b>Two beam operations</b>
<b>5b</b>	<b>Collisions</b>
<b>6</b>	<b>Increase intensity</b>

# First Turn

Commissioning for 7 TeV

450 GeV

Team	Sub-phase	Total Time both rings	Priority	450 GeV Collisions
<b>BT/OP</b>	Commission TI8 & TI2 end transfer line, Commission injection region: kickers, septa, check aperture, instrumentation, beam to TDI.	24	1	Essential
<b>OP/BI</b>	Commission trajectory acquisition and correction, thread beam - first turn, energy matching	48	1	Essential
<b>BI</b>	Commission Beam Loss Monitor system phase 1	12	1	Parasitic
<b>OP/AP</b>	Orbit response, kicks, trajectory, BPM and corrector polarity checks	24	1	Essential
<b>OP</b>	Initial aperture checks	16	1	Leave
<b>OP</b>	Momentum aperture	6	1	Leave
<b>COL</b>	Setting up of injection machine protection	12	2	Leave
		<b>6 days</b>		<b>4 days</b>

# Circulating beam

	Sub-phase	Total Time both rings	Priority	450 GeV Collisions
<b>OP/AP</b>	Adjust chromaticity, close trajectory, establish multiple turns, obtain closed orbit	24	1	Essential
<b>OP/RF</b>	Energy matching and correction, B-sps, f-lhc, B-lhc - both rings, RF capture	32	1	Essential
<b>OP/AP</b>	Measure integer tunes, fractional tunes, phase advance per turn	16	1	Essential
		<b>3 days</b>		<b>3 days</b>



# 450 GeV - initial

Team	Sub-phase	Total Time both rings	Priority	450 GeV Collisions
RF	Beam control loops (Phase, Synchro, Radial). Tuner loop, RF Feedback loop. Synchronisation	24	1	Essential
OP/AP	Test control and correction (corrector polarities, cabling, control system, software, procedures ...). Measure & correct orbit.	16	1	Essential
OP/BI	Commission transverse diagnostics - tune measurement [FFT]. Measure and adjust tunes, chromaticity, and coupling.	16	1	Essential
OP/AP	Linear optics checks: check orbit versus kick, phase advance, BPM and corrector polarity.	24	1	MD
BI	Commission beam loss monitors - acquisition, display etc. No connection to BIC for the moment.	12	1	Parasitic
BT	Commission beam dump - phase 1	24	1	Essential
BI	Commission BCTs: lifetime measurement	-	1	Parasitic
MPS	Commission beam interlock system with beam - phase 1. BIC to dump with beam. Test.	8	1	Essential
		<b>5 days</b>		<b>3 days</b>

# Measurements

Team	Sub-phase	Total Time both rings	Priority	450 GeV Collisions
BT	Matching between TI8/TI2 and ring. Pilots.	8	2	Leave
AP/OP	Measure beta beating. Identify and correct local sources of phase advance errors.	16	1	Do
MA/OP	Check key transfer functions (separation dipoles etc.)	16	1	Later [MD]
AP/OP	Mechanical aperture checks. Bumps – check the aperture in the cold machine	16	1	Essential
OP/MA	Field quality checks. Check design fields, field harmonics, fields due to offsets between beam and magnet	16	1	$\leq b3$
OP	Momentum aperture	8	2	Do
OP	IR bumps, check aperture in IRs	8	1	Leave
OP/AP	Reproducibility after cycling machine. Effect of magnetic cycle, reproducibility, field model	16	1	Leave
BI/AP	Quench levels and BLM response	24	2	Leave
		<b>5 days</b>		<b>1-2 days</b>

# System commissioning

Team	Sub-phase	Total Time both rings	Priority	450 GeV Collisions
RF	Loop adjustment	8	1	Do
RF	Transverse damper	8	2	Leave
RF	Longitudinal feedback	8	1	Leave
BI	Transverse profile monitors	8	2	Parasitic
BI	Commission beam loss monitors - phase 2, calibration, thresholds. Commission the BLM's around the collimators. Link to BIC	16	1	Parasitic
BI	Tune - PLL	16	1	Do
OP	Closed orbit feedback	16	1	Do later
COL	Adjustment of collimators, orbit stabilization, test positioning procedures, beam loss monitors.	36	1	Essential for Intensity increase
BT	TDI. Position, angle, interlocks	8	1	Essential
BT	TCDQ orbit at 6, position, angle, interlocks	16	1	Essential
MPS	FMCM	4	1	Do
MPS	Test Safe LHC Parameters: Safe Beam Flag, Beam Presence Flag, Safe LHC mode, Safe Energy, Safe Squeezing Factor	8	1	Essential (plus parasitic)
		<b>7 days</b>		<b>2-3 days</b>

# 2 beam operation

Team	Sub-phase	Total Time	Priority	450 GeV Collisions
OP	SPS - switch rings - TI8/TI2 in parallel – LHC injection	8	1	Parasitic
OP/BT	Commission separation bumps. Closure of bumps. Check aperture. Check injection region.	16	1	Essential
OP/AP	Effect of bumps - dispersion, non-closure	8	2	Leave
BI	Beam parameters: Q split, Q' split, coupling, Beam instrumentation: BLMs, BPMs cross talk etc.	8	1	Do
OP	Control system: real-time feedback, orbit correction, orthogonality etc., energy matching - 2 rings	8	1	Do
		<b>2 days</b>		<b>1 day</b>

# Colliding beams

Team	Sub-phase	Total Time	Priority
OP	Separation bump reduction, check interaction with orbit feedback: points 1,2,5 & 8. Establish collisions	4*8	Essential
BI	Commission luminosity monitors (v. low interaction rates)	8	Parasitic
COL	Collimation setup	-	Optimisation
OP	Commission spectrometer compensation (compensation at 450 GeV?). Bring solenoids on.	2*8	Essential
		<b>2 days</b>	<b>1-2 days</b>

# Colliding

- **Beam size at IP  $\approx 265 \mu\text{m}$**
- **Should be able to find collision points with the BPMs**
- **Straining the limits of the luminosity monitors – at least initially**
- **Feedback from experiments**

# Increase Intensity

Team	Sub-phase	Total Time	Priority
<b>COL</b>	Collimators: N1 = 6, N3= 30, NTCDQ = 10 moving towards N1 = 5.7, N2= 6.7, N3 = 30	3*8	MD
<b>TDI</b>	Move towards Ntdi = 6.8	2*8	MD
<b>OP</b>	Multi-batch injection	16	MD
<b>RF</b>	Longitudinal feedback	8	MD
			Spread

# Time

	Phase	Beam time [days]
1	First turn	4
2	Establish circulating beam	3
3	450 GeV – initial	3
4a	450 GeV - consolidation	1-2
4b	450 GeV – system commissioning	2-3
5a	2 beam operations	1
5b	Collisions	1-2
		<b>16 days</b>

**Given an operational efficiency of 60%, this gives an elapsed time of about 26 days.**



# Full commissioning

		Ring factor	Total Time [days] both rings
1	<b>Injection and first turn</b>	2	6
2	<b>Circulating beam</b>	2	3
3	<b>450 GeV - initial</b>	2	5
4	<b>450 GeV - detailed</b>	2	12
5	<b>450 GeV - two beams</b>	1	2
6	<b>Snapback - single beam</b>	2	4
7	<b>Ramp - single beam</b>	2	8
8	<b>Ramp - both beams</b>	1	3
9	<b>7 TeV - setup for physics</b>	1	2
10	<b>Physics un-squeezed</b>	1	-
	<b>TOTAL to first collisions</b>		<b>47</b>
11	<b>Commission squeeze</b>	2	6
12	<b>Increase Intensity</b>	2	6
13	<b>Set-up physics - partially squeezed.</b>	1	2
14	<b>Pilot physics run</b>		