



# First Commissioning Experience at the MAX IV 3 GeV Storage Ring

# Outline


- MAX IV Facility Overview
- The MAX IV 3 GeV Storage Ring
  - Optics & Performance
  - Technology
- Linac & Injection
  - Injection into Storage Rings
  - Linac Commissioning Summary
- 3 GeV Storage Ring Commissioning
  - First Results
  - Outlook



started Aug 10

# Facility Overview

- MAX IV consists of two storage rings and a full-energy injector linac for top-up
- SRs @ 1.5 GeV and 3 GeV,  $\approx 3.5$  GeV linac also drives SPF/FEL




# Facility Overview (cont.)

- MAX IV consists of two storage rings and a full-energy injector linac for top-up
- SRs @ 1.5 GeV and 3 GeV,  $\approx 3.5$  GeV linac also drives SPF/FEL




# Facility Overview (cont.)

- MAX IV consists of two storage rings and a full-energy injector linac for top-up
- SRs @ 1.5 GeV and 3 GeV,  $\approx 3.5$  GeV linac also drives SPF/FEL
- User beamlines: 3 @ SPF, 10 @ 1.5 GeV SR, 19 @ 3 GeV SR



# The MAX IV 3 GeV Storage Ring

- 528 m circumference, 500 mA with top-up, 20 achromats



PRST-AB **12**, 120701 (2009)

IPAC'11, THPC059, p.3029

JSR **21**, 862-877 (2014)

# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference, 500 mA with top-up, 20 achromats




PRST-AB **12**, 120701 (2009)

IPAC'11, THPC059, p.3029

JSR **21**, 862-877 (2014)

# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference, 500 mA with top-up, 20 achromats



701 (2009)


59, p.3029

JSR 21, 862-877 (2014)



# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference, 500 mA with top-up, 20 achromats




701 (2009)

59, p.3029

JSR 21, 862-877 (2014)

# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference, 500 mA with top-up, 20 achromats
- 19 long straights (4.6 m) for users, 1 for injection
- 40 short straights (1.3 m) for RF & diagnostics




PRST-AB 12, 120701 (2009)

IPAC'11, THPC059, p.3029

JSR 21, 862-877 (2014)

# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference, 500 mA with top-up, 20 achromats
- 19 long straights (4.6 m) for users, 1 for injection
- 40 short straights (1.3 m) for RF & diagnostics
- 7-bend achromat: 5 unit cells (3°) & 2 matching cells (1.5° LGB)



PRST-AB 12, 120701 (2009)

IPAC'11, THPC059, p.3029

JSR 21, 862-877 (2014)

# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference, 500 mA with top-up, 20 achromats
- 19 long straights (4.6 m) for users, 1 for injection
- 40 short straights (1.3 m) for RF & diagnostics
- 7-bend achromat: 5 unit cells (3°) & 2 matching cells (1.5° LGB)
- High-brightness hard x-rays achieved through:
  - State-of-the-art IDs (in-vacuum undulators, EPU)
  - 500 mA stored current, (infrequent) top-up injection
  - Ultralow emittance lattice & harmonic cavities (lifetime & IBS)
    - $\epsilon_x = 328$  pm rad ( $\epsilon_y$  adjusted to 2–8 pm rad)

MAX-lab Int.Note 20100215

PRST-AB 17, 050705 (2014)

PAC'13, MOPHO05


PRST-AB 12, 120701 (2009)

IPAC'11, THPC059, p.3029

JSR 21, 862-877 (2014)

# The MAX IV 3 GeV Storage Ring (cont.)

- 528 m circumference
- 19 long straights (400 m)
- 40 short straights (100 m)
- 7-bend achromat: 5-bend
- High-brightness halo
  - State-of-the-art ID
  - 500 mA stored current, (infrequent) top-up injection
  - Ultralow emittance lattice & harmonic cavities (lifetime & IBS)
    - $\epsilon_x = 328$  pm rad ( $\epsilon_y$  adjusted to 2–8 pm rad)
    - ...  $\approx 200$  pm rad (with IDs, incl. IBS @ 500 mA)



PRST-AB 17, 050705 (2014)

PAC'13, MOPHO05

PRST-AB 12, 120701 (2009)

IPAC'11, THPC059, p.3029


JSR 21, 862-877 (2014)

# Optics and Performance

- Compact, fully-integrated magnet design concept  
→ strong focusing from **gradient dipoles** and interleaved **quadrupoles**




Photo courtesy M. Johansson





# Optics and Performance (cont.)

- Compact, fully-integrated magnet design concept  
→ strong focusing from **gradient dipoles** and interleaved **quadrupoles**



# Optics and Performance (cont.)



- Compact, fully-integrated magnet design concept  
→ strong focusing from gradient dipoles and interleaved quadrupoles
- $\nu_x = 42.20$ ,  $\nu_y = 16.28$   
 $\beta_x^* = 9 \text{ m}$ ,  $\beta_y^* = 2 \text{ m}$
- $\sigma_x^* = 54 \mu\text{m}$ ,  $\sigma_y^* = 2\text{-}4 \mu\text{m}$







# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**





# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**





# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**
  - ➔ minimize RDTs & tune footprint (chr.TS & ADTS)





# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**
  - ➔ minimize RDTs & tune footprint (chr.TS & ADTS)
  - ➔ large DA (on and off-energy, incl. IDs & errors)





# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**
  - ➔ minimize RDTs & tune footprint (chr.TS & ADTS)
  - ➔ large DA (on and off-energy, incl. IDs & errors)



# Optics and Performance (cont.)



- Many strong, distributed **sextupoles** & achromatic **octupoles**
  - ➔ minimize RDTs & tune footprint (chr.TS & ADTS)
  - ➔ large DA (on and off-energy, incl. IDs & errors)



# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**



- ➔ minimize RDTs & tune footprint (chr.TS & ADTS)
- ➔ large DA (on and off-energy, incl. IDs & errors)



# Optics and Performance (cont.)

- Many strong, distributed **sextupoles** & achromatic **octupoles**

- ➔ minimize RDTs & tune footprint (chr.TS & ADTS)
- ➔ large DA (on and off-energy, incl. IDs & errors)
- ➔ good injection efficiency & large lattice MA





# Technology

- 100 MHz main RF system with passive 3rd harmonic cavities

IPAC'11, MOPC051, p.193



100 MHz




300 MHz

# Technology (cont.)

- 100 MHz main RF system with passive 3rd harmonic cavities
- Copper vacuum system with NEG coating

JSR 21, 878-883 (2014)



# Technology (cont.)

- 100 MHz main
- Copper vacuum



harmonic cavities

JSR 21, 878-883 (2014)

Photo courtesy E. Al-dmour

# Technology (cont.)

- 100 MHz main RF system with passive 3rd harmonic cavities
- Copper vacuum system with NEG coating
- Various optics corrections (integrated in magnet design)

# Technology (cont.)

- 100 MHz main RF system with passive 3rd harmonic cavities
- Copper vacuum system with NEG coating
- Various optics corrections (integrated in magnet design)
  - **Gradient dipoles** equipped with pole-face strips → adjust vertical focusing within roughly  $\pm 4\%$  (requires dipole feedback)




# Technology (cont.)

- 100 MHz main RF system with passive 3rd harmonic cavities
- Copper vacuum system with NEG coating
- Various optics corrections (integrated in magnet design)
  - **Gradient dipoles** equipped with pole-face strips → adjust vertical focusing within roughly  $\pm 4\%$  (requires dipole feedback)
  - **Quadrupole doublets** in long straights → match optics to IDs and restore tunes (ideally makes IDs transparent to arc optics)


PAC'11, TUP235, p.1262

IPAC'15, TUPJE038



# Technology (cont.)

- 100 MHz main RF system with p
- Copper vacuum system with NE
- Various optics corrections (inter)
  - Gradient dipoles equipped with focusing within roughly  $\pm 4\%$  (req
  - Quadrupole doublets in long stra restore tunes (ideally makes IDs transp
  - All sextupoles and octupoles carry auxiliary windings; can be remotely switched between:
    - H/V dipole corrector (in addition to dedicated SOFB & FOFB correctors)
    - Auxiliary sextupole  $\rightarrow$  nonlinear corrections
    - Skew quadrupole  $\rightarrow$  **coupling & dispersion control**
    - Upright quadrupole  $\rightarrow$  **calibrate BPMs to adjacent sextupole/octupole**



# Linac & Injection

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow$   $\approx$ 3.5 GeV (on crest)





# Linac & Injection (cont.)

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow \approx 3.5$  GeV (on crest)




# Linac & Injection (cont.)

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow \approx 3.5$  GeV (on crest)




# Linac & Injection (cont.)

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow \approx 3.5$  GeV (on crest)
- Two injector systems:




# Linac & Injection (cont.)

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow \approx 3.5$  GeV (on crest)
- Two injector systems:
  - Photocathode RF gun  $\rightarrow$  SPF and FEL  
(100 pC at 100 Hz, 1 mm mrad,  $\approx 10$  ps  $\rightarrow$  100 fs FWHM)




# Linac & Injection (cont.)

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow \approx 3.5$  GeV (on crest)
- Two injector systems:
  - Photocathode RF gun  $\rightarrow$  SPF and FEL (100 pC at 100 Hz, 1 mm mrad,  $\approx 10$  ps  $\rightarrow$  100 fs FWHM)
  - Thermionic RF gun (with RF chopper and energy filter)  $\rightarrow$  high-charge injection into SRs (1 nC in 100 ns train at 10 Hz,  $\approx 10$  mm mrad)



# Linac & Injection (cont.)

- MAX I
- SLED (est)
- Two injection points
  - Photoinjector (100 pA)
  - Thermionic gun and injector into




# Linac & Injection (cont.)

- MAX IV linac: 19 RF stations (SS modulator, klystron, and SLED cavities), 39 S-band structures  $\rightarrow \approx 3.5$  GeV (on crest)
- Two injector systems:
  - Photocathode RF gun  $\rightarrow$  SPF and FEL  
(100 pC at 100 Hz, 1 mm mrad,  $\approx 10$  ps  $\rightarrow$  100 fs FWHM)
  - Thermionic RF gun (with RF chopper and energy filter)  $\rightarrow$  high-charge injection into SRs (1 nC in 100 ns train at 10 Hz,  $\approx 10$  mm mrad)
- For SPF/FEL: linac contains two magnetic bunch compressors
- For top-up injection into SRs  $\rightarrow$  on-the-fly switching:
  - Linac re-phased to on-crest acceleration  $\rightarrow$  no compression
  - Ramp extraction magnets to either vertical transfer line (1.5 & 3 GeV)

# Linac & Injection (cont.)

- M
- SL
- TV
- Fo
- Fo



ors

ramp extraction magnets to either vertical transfer line (1.5 & 5 GeV)




# Linac & Injection (cont.)

- M

- SL

- TV



Storage Ring

Lambertson Septum

From Linac

Vertical Bend

- Fo

- Fo

ors

ramp extraction magnets to either vertical transfer line (1.5 & 5 GeV)

# Linac & Injection (cont.)


- Injection

- Nonlinear kicker (MIK) → transparent top-up injection, but tricky to commission (kick scales  $\approx x^3$ )

PRST-AB 15, 050705 (2012)

- Single dipole kicker (KI) → use during early commissioning

NIM-A 693, 117, 2012



# Linac & Injection (cont.)


- Injection

- Nonlinear kicker (MIK) → transparent top-up injection, but tricky to commission (kick scales  $\approx x^3$ )

PRST-AB 15, 050705 (2012)

- Single dipole kicker (KI) → use during early commissioning

NIM-A 693, 117, 2012



IPAC'14, MOPME072

# Linac & Injection (cont.)


- Injection

- Nonlinear kicker (MIK) → transparent top-up injection, but tricky to commission (kick scales  $\approx x^3$ )

PRST-AB 15, 050705 (2012)

- Single dipole kicker (KI) → use during early commissioning

NIM-A 693, 117, 2012



# Linac & Injection (cont.)


- Injection

- Nonlinear kicker (MIK) → transparent top-up injection, but tricky to commission (kick scales  $\approx x^3$ )

PRST-AB 15, 050705 (2012)

- Single dipole kicker (KI) → use during early commissioning

NIM-A 693, 117, 2012






# Linac & Injection (cont.)

- Injection with a single dipole kicker:

- on-axis injection (-0.6 mrad at septum)



NIM-A 693, 117, 2012



# Linac & Injection (cont.)

- Injection with a single dipole kicker:
  - on-axis injection (-0.6 mrad at septum)
  - off-axis injection



NIM-A 693, 117, 2012



# Linac & Injection (cont.)

- Injection with a single dipole kicker:
  - on-axis injection (-0.6 mrad at septum)
  - off-axis injection
  - and allows for accumulation


NIM-A 693, 117, 2012






# Linac Commissioning Summary

- Linac commissioning started March 2014 with conditioning of RF structures; after vacuum intervention (waveguides & SLEDs)
  - 13 of 19 stations running at full power (e.g. 100 MeV from L0)
  - all other structures reached 95% power  $\rightarrow$  3.2 GeV in BC2






# Linac Commissioning Summary (cont.)

- Linac commissioning started March 2014 with conditioning of RF structures; after vacuum intervention (waveguides & SLEDs)
  - 13 of 19 stations running at full power (e.g. 100 MeV from L0)
  - all other structures reached 95% power  $\rightarrow$  3.2 GeV in BC2
- Klystron for thermionic gun failed in Feb 2015 (vac. interlock & grounding issues  $\rightarrow$  severe arcing)  $\rightarrow$  started photocathode commissioning
  - $\approx 150$  pC delivered to SPF
  - $\approx 2.2$  mm mrad at BC2 (laser pulse too short ( $< 3$  ps) & photo gun energy low)



# Linac Commissioning Summary (cont.)





# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC






# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC





# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC




# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC





# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC







# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC





# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC





# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)

500 MHz structure imprinted on top of S-band structure




Repeat ten times → inject 100 ns train (10 ring buckets) with ≈1 nC



# Linac Commissioning Summary (cont.)

- In April 2015 commissioned new thermionic gun klystron
- In conjunction with RF chopper system, delivered 500 MHz structure required for initial ring commissioning (BPM response)
  - $\approx 0.8$  nC in 100 ns train delivered at 1 Hz (corresponds to  $\approx 0.5$  mA in SR)
  - $\approx 7$  mm mrad delivered in vertical plane (chopper sweep plane)
  - roughly on-crest phasing of all linacs  $\rightarrow \pm 0.3\%$  energy spread
  - good position/angle stability at 3 GeV extraction (Libera Single Pass E)



# Linac Commissioning Summary (cont.)

- With frequency combiner (100 & 300 MHz) RF chopper demonstrated 100 MHz structure required for ring injection once ring RF switched on (injection phase acceptance)




# Linac Commissioning Summary (cont.)

- With frequency combiner (100 & 300 MHz) RF chopper demonstrated 100 MHz structure required for ring injection once ring RF switched on (injection phase acceptance)

100 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with 0.6–1 nC



Courtesy D. Olsson

~3×20 pC per ring bucket (10 ns)


# Linac Commissioning Summary (cont.)

- With frequency combiner (100 & 300 MHz) RF chopper demonstrated 100 MHz structure required for ring injection once ring RF switched on (injection phase acceptance)

100 MHz structure imprinted on top of S-band structure



Repeat ten times → inject 100 ns train (10 ring buckets) with 0.6–1 nC




Courtesy D. Olsson

~5×20 pC per ring bucket (10 ns)

# Linac Commissioning Summary (cont.)

- With frequency combiner (100 & 300 MHz) RF chopper demonstrated 100 MHz structure required for ring injection once ring RF switched on (injection phase acceptance)







# Linac Commissioning Summary (cont.)

- With frequency combiner (100 & 300 MHz) RF chopper demonstrated 100 MHz structure required for ring injection once ring RF switched on (injection phase acceptance)

100 MHz structure imprinted on top of S-band structure




Repeat ten times → inject 100 ns train (10 ring buckets) with 0.6–1 nC




# Linac Commissioning Summary (cont.)

- With frequency combiner (100 & 300 MHz) RF chopper demonstrated 100 MHz structure required for ring injection once ring RF switched on (injection phase acceptance)
- Linac went into shutdown at end of April 2015 for transfer line installations & last phase of exp. hall construction
- Linac RF stations started re-conditioning July 2015
- Linac restarted Aug 3, 2015



# Linac Commissioning Summary (cont.)


- After restart, quickly reached pre-shutdown performance:
  - 3.17 GeV (limited power from one RF station after vacuum intervention)
  - $\approx 1$  nC (limited at EF, radiation protection concern) in  $\approx 100$  ns train with 500 MHz structure at 1 Hz (currently limited by commissioning license)
  - Potential for charge increase:
    - filament current (6.5  $\rightarrow$  6.8 A)
    - gun cavity power (2.7  $\rightarrow$  3 MeV seen at test stand)
    - +50% by relaxing EF settings (max. 200 keV spread)
  - Losses along linac eventually limited to few % (several CTs along linac)




# 3 GeV Storage Ring Commissioning

- First beam into full 3 GeV transfer line (TL) on Aug 10
- Energy lowered to  $\approx 3$  GeV (according to TL dipoles) via modulator power
- First attempt at injection into 3 GeV ring on Aug 11
  - TL optics set to design, only rough manual trajectory correction
  - Dispersion leak from TL leads to dispersed beam and substantial charge reduction at ring entrance

# 3 GeV Storage Ring Commissioning (cont.)



# 3 GeV Storage Ring Commissioning (cont.)




# 3 GeV Storage Ring Commissioning (cont.)

- Spent roughly one week on various improvements/fixes
  - Optimization of the TL optics & trajectory
  - Ongoing controls work (vacuum, BPMs)
- Proceeded with injection into 3 GeV SR on Aug 19

# 3 GeV Storage Ring Commissioning (cont.)

- Spent roughly one week on various improvements/fixes
  - Optimization of the TL optics & trajectory
  - Ongoing controls work (vacuum, BPMs)
- Proceeded with injection into 3 GeV SR on Aug 19






# 3 GeV Storage Ring Commissioning (cont.)

- Spent roughly one week on various improvements/fixes
  - Optimization of the TL optics & trajectory
  - Ongoing controls work (vacuum, BPMs)
- Proceeded with injection into 3 GeV SR on Aug 19
- With some manual adjustments of angle and position at injection point in SR (using diode rings), immediately detected beam on all BPMs in first achromat (up to first closed valve)

≈950 pC at linac extraction

≈400 pC at storage ring injection




≈ 2 mm × 1 mm

## 3 GeV Storage Ring Commissioning (cont.)


- Spent roughly one week on various improvements/fixes
  - Optimization of the TL optics & trajectory
  - Ongoing controls work (vacuum, BPMs)
- Proceeded with injection into 3 GeV SR on Aug 19
- With some manual adjustments of angle and position at injection point in SR (using diode rings), immediately detected beam on all BPMs in first achromat (up to first closed valve)
- To pass beyond straight 4 (without correctors), required exciting dipole injection kicker (exactly according to design)
- Exited dipole kicker at  $\approx 75\%$  of nominal strength and saw amplitudes reduce roughly 60% (Libera Brilliance+ SP read-out)

# 3 GeV Storage Ring Commissioning (cont.)



# 3 GeV Storage Ring Commissioning (cont.)

- Commissioning license required radiation survey to be performed valve by valve ( $\approx 60$  valves total)  $\rightarrow$  roughly one week spent to reach first full turn
- Aug 25, 10pm: reached first full turn **without exciting a single corrector & all magnets at nominal optics for 3.0 GeV**




# 3 GeV Storage Ring Commissioning (cont.)

- Commissioning license required radiation survey to be performed valve by valve ( $\approx 60$  valves total)  $\rightarrow$  roughly one week spent to reach first full turn
- Aug 25, 10pm: reached first full turn **without exciting a single corrector & all magnets at nominal optics** for 3.0 GeV
- Without sextupoles & octupoles lost beam in straight 11 (while all correctors set to zero); vertical offsets substantially reduced with focusing from sextupoles & octupoles

# 3 GeV Storage Ring Commissioning (cont.)

- Commissioning performed over a week spent
- Aug 25, 10pm **single correction**
- Without sextupoles (while all correctors focusing from sextupoles)



likely to be roughly one  
 exciting a  
 for 3.0 GeV  
 straight 11  
 potentially reduced with

- After a few minutes of manual corrector adjustments and optics tweaking (mainly in TL and end of linac) recorded 3 passages


# 3 GeV Storage Ring Commissioning (cont.)

Happy Faces in the Control Room → Three Fingers for Three Turns  
Aug 25, 2015, 10pm



# 3 GeV Storage Ring Commissioning (cont.)

- Commissioning performed & week spent
- Aug 25, 10p single corrector
- Without sextupoles (while all correctors focusing from sextupoles)
- After a few optics tweaks
- After some more corrector adjustments → 36 passages detected



to be roughly one  
 citing a  
 s for 3.0 GeV  
 aight 11  
 tially reduced with  
 nents and  
 passages



# 3 GeV Storage Ring Commissioning (cont.)


- Aug 27-28: cavity troubles (vacuum intervention required)
- Aug 31: dipole kicker breaks down (cabling issue, short to ground → destroyed IGBTs; replaced with spares, together with BINP expert found & replaced faulty resistor in capacitor bank)
- Discovered & fixed inverted quadrupole polarity in TL

# 3 GeV Storage Ring Commissioning (cont.)

- Aug 27-28: cavity troubles (vacuum intervention required)
- Aug 31: dipole kicker breaks down (cabling issue, short to ground → destroyed IGBTs; replaced with spares, together with BINP expert found & replaced faulty resistor in capacitor bank)
- Discovered & fixed inverted quadrupole polarity in TL
- After tuning relative timing of RF stations could eventually reduce overall energy spread of bunch train to  $\approx 1\%$  and  $< 0.1\%$  within S-band bunches (using dispersive screen in 3 GeV TL)

# 3 GeV Storage Ring Commissioning (cont.)


- Aug 27-28: cavity troubles (vacuum intervention required)
- Aug 31: replaced IGBTs; replaced TL → destroyed capacitor bank)
- Discovered TL eventually destroyed and replaced (V TL)
- After tuning, reduced losses to <0.1%



# 3 GeV Storage Ring Commissioning (cont.)

- Aug 27-28: cavity troubles (vacuum intervention required)
- Aug 31: dipole kicker breaks down (cabling issue, short to ground → destroyed IGBTs; replaced with spares, together with BINP expert found & replaced faulty resistor in capacitor bank)
- Discovered & fixed inverted quadrupole polarity in TL
- After tuning relative timing of RF stations could eventually reduce overall energy spread of bunch train to  $\approx 1\%$  and  $< 0.1\%$  within S-band bunches (using dispersive screen in 3 GeV TL)
  - This allowed for much better transmission through TL (max aperture 15 mm,  $\eta_y = 1$  m) →  $\approx 900$  pC in  $\approx 80$  ns train into SR
  - Good position/angle stability ( $< 100$   $\mu\text{m}$  incl. energy fluctuations @  $\eta_y = 1$  m) over time scales of many minutes (Libera Single Pass E)

# 3 GeV Storage Ring Commissioning (cont.)



- Good position/angle stability ( $<100 \mu\text{m}$  incl. energy fluctuations @  $\eta_y = 1 \text{ m}$ ) over time scales of many minutes (Libera Single Pass E)

## 3 GeV Storage Ring Commissioning (cont.)

- Some trouble with cooling of dipole PS (low flow, Cu collected on filters)
- Ongoing vacuum issues while conditioning some RF cavities
- Rep. rate lowered to 0.5 Hz & adjusted chopper →  $\approx 1.6$  nC at 3 GeV extraction point (radiation protection limitation) →  $\approx 1$  nC into SR
- On Sep 11, three cavities ready for beam ( $\approx 15$ -20 kW)
  - 15 kW allows for  $>200$  kV gap voltage (max. gap voltage 300 kV)
  - bare lattice losses 364 keV/turn → minimum 2 cavities required
- Despite attempts at cavity phasing, could not detect any effect on beam so far
- But also only 30+ turns in ring → trying to tweak optics & orbit to increase signal and number of turns

# Outlook

- 3 GeV SR commissioning is organized in phases:

- ***SR Commissioning Phase I:***

- inject, first turn, many turns, RF, store, OCO, accumulate → reach  $\approx 3$  mA

- ***SR Commissioning Phase II:***

- reach bare lattice design parameters (apart from current) → vacuum conditioning, improve OCO, LOCO (shunting), diagnostic BLs, NL optimization?, current increase

ID Installation, 1-2/2016

- ***SR Commissioning Phase III:***

- accumulate sufficient beam for full BL commissioning → stacking, LCs, impedance characterization, transverse MBFB?, ID commissioning

Inauguration June 21, 2016

- ***SR Commissioning Phase IV:***

- high-current stacking, MIK, high-power RF commissioning, FOFB

- “Post-commissioning activities”: user top-up, more IDs, higher-power RF, etc.

8/2015 – 6/2016

6/2016 – ~2017

# Outlook (cont.)

- Plans for remainder of 2015: complete commissioning phases I & II → optics, orbit, vacuum, current, diagnostic BLs
- Shutdown in Jan/Feb 2016 → ID installation (along with 2nd diagnostic BL)
- BL commissioning starts Mar 2016 → will influence ring commissioning priorities (ID commissioning time vs. current vs. stability vs. ...)
- Phase III completed by June 21, 2016 → **facility inauguration**
- Inauguration goals:
  - ***Linac*** is reliable injector to 3 GeV SR, **3 GeV SR** has stable 10+ mA at several hours lifetime with 2 IDs commissioned, ***first 3 GeV SR BL*** ready for first users, ***FemtoMAX BL*** (SPF) ready to receive light
- Note: 1.5 GeV SR commissioning begins < June 2016



# Acknowledgements

- Thanks to all who contributed to MAX IV commissioning:
  - MAX IV Operators
  - Technical support at MAX IV
  - Machine Division staff, graduate students, and guests:  
Mikael Eriksson, Sara Thorin, Erik Mansten, Dionis Kumbaro, David Olsson, Sverker Werin, Francesca Curbis, Olivia Karlberg, Joel Andersson, Filip Lindau, Robert Lindvall, Lennart Isaksson, Pedro F. Tavares, Magnus Sjöström, Martin Johansson, Eshraq Al-dmour, Åke Andersson, Dieter Einfeld, Les Dallin
  - Our colleagues at SOLARIS and many other labs

Photo courtesy L. Jansson, August 24, 2015

# Thanks for your attention!



Photo courtesy L. Jansson, August 24, 2015

# Backup Slides




Photo courtesy P. Nordeng, April 27, 2015

# Backup: MBA Cycle → Positive Feedback

## The Multibend Achromat Cycle

(courtesy A. Streun, PSI)




# Backup: Imperfection Details & ID Parameters

- Example: 10 IVUs, gaps fully closed, ring optics matched, magnet and alignment errors included (20 seeds)

PAC'11, TUP235, p.1262

IPAC'15, TUPJE038




- IVU “pmuL”:  
3.7 m long, 1.1 T peak field,  
18.5 mm period, 4.2 mm gap
- Misalignments:
  - 50  $\mu\text{m}$  rms H/V } for each magnet block
  - 0.2 mrad rms roll }
  - 25  $\mu\text{m}$  rms H/V } for all magnets within
  - 0.2 mrad rms roll }
- Field Errors:  
0.05% rms within each family
- Multipole Errors:  
Upright and skew multipoles added

# Backup: Large Overall MA with 100 MHz RF

- Large off-momentum DA enables generous lattice MA
- In conjunction with appropriately dimensioned RF system can lead to large overall MA

PRST-AB 17, 050705 (2014)




# Backup: Large Overall MA with 100 MHz RF (cont.)

- Large off-momentum DA enables generous lattice MA
- In conjunction with appropriately dimensioned RF system can lead to large overall MA


PRST-AB 17, 050705 (2014)

**MAX IV 3 GeV SR**  
 $U_{cav} = 1.8 \text{ MV (max)}$   
 Target:  $\delta_{acc} > 4.5\%$



Lattice MA  
 always  $> 5\%$

RF acceptance  
 always  $> 5\%$



**For  $\delta_{RF} = 5\%$ :**

- 1.1 MV @ 100 MHz
- 3.7 MV @ 500 MHz

**→ Cu losses, power bill**

# Backup: Touschek @ Ultralow Emittance


- Large overall MA is required if ultralow emittance should render good Touschek lifetime

PRL 10, 407 (1963)

J. Le Duff, CERN Yellow Report 1989-01

(low emittance  $\rightarrow$  small transverse momenta  $\rightarrow$  few scattering events lead to actual Touschek loss)

PRST-AB 17, 050705 (2014)



**MAX IV 3 GeV SR  
(bare lattice)**

$I = 500$  mA

$\delta_{acc} = 4.5\%$

$\sigma_\delta = \text{const}$

$\epsilon_y = 8$  pm rad



# Backup: Touschek @ Ultralow Emittance (cont.)

- Large overall MA is required if ultralow emittance should render good Touschek lifetime

PRL 10, 407 (1963)

J. Le Duff, CERN Yellow Report 1989-01

(low emittance → small transverse momenta → few scattering events lead to actual Touschek loss)

- Use 300 MHz Landau cavities to stretch bunches ×5  
→ extend Touschek lifetime beyond gas lifetime

PRST-AB 17, 050705 (2014)

# Backup: Touschek @ Ultralow Emittance (cont.)

- Large overall MA is required if ultralow emittance should render good Touschek lifetime


PRL 10, 407 (1963)

J. Le Duff, CERN Yellow Report 1989-01

(low emittance  $\rightarrow$  small transverse momenta  $\rightarrow$  few scattering events lead to actual Touschek loss)

- Use 300 MHz Landau cavities to stretch bunches  $\times 5$   
 $\rightarrow$  extend

PRST-AB 17, 050705 (2014)



# Backup: Touschek @ Ultralow Emittance (cont.)

- Large overall MA is required if ultralow emittance should render good Touschek lifetime

PRL **10**, 407 (1963)

J. Le Duff, CERN Yellow Report 1989-01

(low emittance → small transverse momenta → few scattering events lead to actual Touschek loss)

- Use 300 MHz Landau cavities to stretch bunches ×5 → extend Touschek lifetime beyond gas lifetime

PRST-AB **17**, 050705 (2014)

- At MAX IV LCs are indispensable to maintain ultralow emittance despite strong IBS at 500 mA stored current (5 nC/bunch)

A. Piwinski, Proc. 9th HEAC, SLAC, 1974

Part. Accel. **13**, 115 (1983)

Part. Accel. **17**, 1 (1985)

CERN-AB-2006-002

# Backup: Touschek @ Ultralow Emittance (cont.)

- Large overall MA is required if ultralow emittance should render good Touschek lifetime

PRL **10**, 407 (1963)


J. Le Duff, CERN Yellow Report 1989-01

(low emittance  $\rightarrow$  small transverse momenta  $\rightarrow$  few scattering events lead to actual Touschek loss)

- Use 300 MHz Landau cavities to stretch bunches  $\times 5$

$\rightarrow$  ext

- At MA  
maint  
IBS at



ne

PRST-AB **17**, 050705 (2014)

A. Piwinski, Proc. 9th HEAC, SLAC, 1974

Part. Accel. **13**, 115 (1983)

Part. Accel. **17**, 1 (1985)

CERN-AB-2006-002

**MAX IV 3 GeV SR  
(bare lattice)**

$I = 500$  mA

$\delta_{acc} = 4.5\%$

$\sigma_\delta \approx \text{const}$

$\epsilon_y = 8$  pm rad