


# MPP Workshop

## Status of Powering Interlocks

I. Romera on behalf of MPE-MS

# MPS – Powering interlocks



- **37 Powering Interlock Controllers**
- **1600 electrical circuits**
- **~10000 superconducting magnets**
- **REMINDER: No critical upgrades during LS1, just relocation of 9 controllers in UL14/16 and USC55**



# Commissioning status of magnet interlocks


- **Powering test campaign**
  - 5000 interlock tests executed during the Powering Tests to commission the SC circuits
  - Clients involved in the test: QPS, PC, CRYO, UPS, AUG and LASS
  - Most of the commissioning steps integrated in ACC\_TESTING and validated using automated analysis tools in PMEA framework
- **MPS commissioning during machine checkout phase**
  - Commissioning steps described on the MPS procedure (EDMS 896390)
  - Verification that faults on the powering system are propagated to the BIS
  - Validation that each individual circuit can trigger a beam dump request to the BIS (through automated sequence to verify correct configuration, redundancy and timing delays)
  - All 32 BIS user interface boxes (CIBUs) have been electrically tested (in situ with BIS team)
- **Powering interlock controllers reconfigured for RUN2 requirements**
  - ESSENTIAL-UNMASKABLE: RB, RQD, RQF, RQX, RD1-4, RQ4-RQ10
  - AUXILIARY-MASKABLE: RCS, RQT%, RSD%, RSF%, **RQX3, ROD, ROF**, RCBXH/V and RCB%
  - NONE-NO\_IMPACT: RCD, RCO, RQS%, RSS






# Powering-related interlocks via software (2/2)

- **QPS checks before beam injection through SIS**
  - Mechanism to verify the healthy state of the QPS systems before beam injection
  - Observed during operation that QPS\_OK signals can toggle and inhibit injection
  - Temporary solution was to mask the interlock on the SIS
  - QPS experts are investigating the problem and a possible solution
- **Quench heater power supply monitoring through LHC Circuit SCADA (WinCC)**
  - Monitors the status of the quench heater power supplies and removes the QPS\_OK in case of circuit protection risk
  - Automatic mail notification warning about degraded situation does not work anymore



# MPS – Fast Magnet Current Change Monitors



- **26 monitors in the LHC and SPS-TLs**
- **No critical upgrades during LS1, just relocation of RD1.LR5 monitor in point 5 and control system renovation in SPS-TLs**

# FMCM commissioning (1/2)

- **Commissioning steps described on the MPS procedure (EDMS 896393)**
  - All 26 user interface boxes (CIBUs) have been electrically tested (with BIS team)
  - Validation of dump thresholds at nominal current with no beam
  - Commissioning steps integrated in ACC\_TEST for status tracking


FMCM	2015 (6.5TeV equivalent)			2012 (4TeV equivalent)			$\Delta I/I$ (%) limit	Conformity
	Inom (A)	Itrip (A)	$\Delta I/I$ (%)	Inom (A)	Itrip (A)	$\Delta I/I$ (%)		
SR3.RD34	40.9200	40.84	0.195503421	40.93	40.83	0.24431957	0.035	OUT OF RANGE
SR3.RD34	594.0040	593.85	0.025925751	363.8013	363.7	0.02784487	0.035	IN RANGE
SR3.RQ4	518.3500	518.258	0.017748625	320.01	319.94	0.021874316	0.035	IN RANGE
SR3.RQ5	546.1710	546.07	0.018492377	320	319.93	0.021875	0.035	IN RANGE
SR7.RD34	40.9300	40.83	0.24431957	40.93	40.85	0.19545565	0.035	OUT OF RANGE
SR7.RD34	594.0010	593.82	0.030471329	363.84	363.75	0.024736148	0.035	IN RANGE
SR7.RQ4	550.4800	550.415	0.011807877	337	336.95	0.014836795	0.035	IN RANGE
SR7.RQ5	560.5660	560.5	0.011773814	343	342.95	0.014577259	0.035	IN RANGE
UA23.RBXWTVL	574.4280	574.32	0.018801312	577.049	576.92	0.022355121	0.035	IN RANGE
UA23.RBXWTVR	503.0220	502.93	0.018289459	503.024	502.92	0.020674958	0.035	IN RANGE
UA67.RMSD1	753.7700	753.64	0.01724664	463	462.9	0.021598272	0.035	IN RANGE
UA67.RMSD2	753.7700	753.65	0.015919976	463	462.89	0.023758099	0.035	IN RANGE
RD1.LR1	628.558	628.525	0.005250112	383	382.96	0.010443864	0.035	IN RANGE
RD1.LR5	628.2970	628.25	0.007480539	383	382.962	0.009921671	0.035	IN RANGE

- FMCMs thresholds have been set for 7TeV operation (for max  $\Delta V$  scenario)
- Therefore sensitivity at 6.5TeV equivalent current is higher than at 4TeV



# FMCM commissioning (2/2)



- **Verification of orbit deviations and beam losses (at injection and flat-top) with pilot beams**
  - All FMCMs have been commissioned at injection (no need to precycle the magnets)
  - Most critical circuits (RD1s and RD34s) tested as well at flat-top as EOF test
  - Test consists in verifying the trajectory evolution after switching OFF the PC



**Test on RD34.LR3 @ 04.06.2015**  
- Trajectory over 1024 turns at the same BPM with no visible changes on the beam orbit

# Access Powering Interlocks

- Interlock that allows for short access with magnets powered at low current
- During LS1 a **new PLC-based system** has been installed in the CCR aiming to increase the dependability of the **interface between the LASS and SIS**
- System deployed and **fully operational since May 2014**
- **New Kontron computer** installed in the CCR and **FESA class to be deployed in TS1**



Courtesy of J.Wenninger

# Validation of UPS distribution network

- **Test campaign to validate the redundant UPS power distribution network for the LHC equipment systems (joint effort between EN-EL and TE-MPE)**
- Tests carried out during the Powering Tests in all 8 LHC sectors including tunnel and service areas
- **Important non-conformities on Machine Protection Systems**
  - **QPS:** Some quench heater power supplies on same UPS (FIXED)
  - **LBDS:** LBDS2 Re-trigger crates connected to the same UPS (FIXED)
  - **BPMs:** Some BPM racks powered by normal network (PENDING)
  - .....
- **Full report available on EDMS 1505860**
- **Some tests already organised during TS1 to validate conformity of powering (e.g. LBDS1)**

CERN CH-1211 Geneva 23 Switzerland



LHC

EDMS NO. <b>1505860</b>	REV. <b>0.1</b>	VALIDITY <b>DRAFT</b>
REFERENCE <b>LHC-EO-TR-0001</b>		

Date: 2015-04-21

TEST REPORT		
<b>Validation Results of Redundant UPS Power Distribution for LHC Equipment Systems after LS1</b>		
<b>ABSTRACT:</b> This document describes the outcome of the test campaign carried out to validate the correct powering of the critical users' equipment fed by UPS and to ensure that machine protection is not compromised even when using a complete redundant power distribution network.		
<b>PREPARED BY:</b> V. Cherey (EN-EL) J. Romera (TE-MPE)	<b>FO IS CHECKED BY:</b> L. Bocca, J.P. Barnes, G. Curney, P. Chigabov, C. Galgancic, B. Goddard, E. Hatzigeorgidis, M. Lamont, R. Lofko, E. Jensen, R. Jones, T. Oso, J. Pedersen, S. Redaelli, S. Rosier, R. Schmidt, L. Tavla, M. Tavlic, J. Wenzinger, M. Zerlauth	<b>FO IS APPROVED BY:</b> P. Collin, S. Balci, J.M. Jimenez, R. Soane, A. Sierko
<b>DISTRIBUTION LIST:</b> M. Amosik, L. Arnaudon, V. Baglin, P. Bailey, G. Balazs, M. Baradaran, J.-F. Bell, M. Bernardini, M. Bjork, J.-P. Bolvin, K. Boudirhal, E. Calvo Galindo, E. Carlier, S. Casperovic, P. Caspary, F. Ceschetti, R. Cherey, G. Coellin, J. Coussard, P. Dablen, K. Dehmel-Resssen, A. Day, R. Deng, S. Di Luca, M. Dorze, M. Drasar, L. Duchesne, G. Ferlin, C. Flader, K. Fozz, J.-F. Fuchs, S. Gasparin, R. Girardot, P. Gomez, J.-J. Gras, S. Gratin, B. Jvina, T. Ladinjak, J. Leclercq, A. Marin, C. Martin, V. Monteau, L. Mourle, E. Mowat, R. Nunes, J. Palluaud, E. Pavez, A. Pico, D. Perrin, M. Pizzetti, G. Pigny, M. Rofes, B. Rocco, J.-P. Ruge, A. Ruzic, S. Tachet, S. Rosier, R. Rodriguez, E. Rogler, J. Romera, E. Salas, J. Smede, M. Sotavillo, M. Tilsen, C. Zambonaz, M. Zerlauth		
<small>! No document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use.</small>		



# Summary

- **MPS commissioning** on powering interlocks **successfully completed**
- Experience during **first weeks of operation was very positive** and magnet interlock systems were successfully running with **no major problems**
- **Interventions/tests scheduled during TS1:**
  - Test of redundant opening of the 13kA EE switches through the SIS
  - Deployment of new FMCM FESA class to solve an issue with timestamping of PM buffers
  - Deployment of FESA class on a dedicated machine for the Access Powering Interlocks
- With regard to the UPS tests => **It is highly recommended to follow the recommendations written in the test report** and we urge equipment owners to follow with EN-EL the non-conformities related to powering

**THANKS FOR YOUR ATTENTION!**



# FMCM thresholds on SPS-TLs

FMCM	2015 (6.5TeV equivalent)			2012 (4TeV equivalent)			$\Delta I/I$ (%) limit	Conformity
	Inom (A)	Itrip (A)	$\Delta I/I$ (%)	Inom (A)	Itrip (A)	$\Delta I/I$ (%)		
RBI.410147	CNGS not used			3968.1	3967.45	0.016380636	0.1	IN RANGE
RBI.410010	CNGS not used			840.3748	840.3412	0.003998216	0.1	IN RANGE
RBIH.400309	984.27	984.0767	0.01963892	674.0723	673.9502	0.018113784	0.1	IN RANGE
RBIH.400107	768.297	768.3029	-0.000767932	5275.9094	5275.0855	0.015616265	0.5	IN RANGE
RBI.81607	5274.8794	5274.3853	0.009367039	20271.9727	20256.5918	0.075872734	0.1	IN RANGE
MSE6183M	18598.6406	18589.416	0.049598249	5673.2941	5664.8254	0.149273065	0.5	IN RANGE
MST6177M	5673.6948	5669.5747	0.072617582	3743.1152	3742.5781	0.014349011	0.5	IN RANGE
RBIH.20150	3743.3701	3742.2759	0.029230345	3087.8418	3087.0361	0.026092658	0.3	IN RANGE
MSE4183M	21572.5703	21560.8516	0.054322224	20079.3457	20061.7676	0.087543191	0.2	IN RANGE
MBB.6608M	3641.702	3641.165	0.014745852				0.1	IN RANGE
MBS.6600M	3188.5161	3188.784	-0.008402028				0.1	IN RANGE
RBI.22134	5164.9614	5164.4668	0.009576064	5165.332	5165.0024	0.006381003	0.3	IN RANGE
RBIH.29314	724.0219	723.9609	0.00842516	724.2516	724.0906	0.022229844	0.3	IN RANGE
RMSI.L2B1	945.538	945.5346	0.000353238	945.5566	945.4556	0.010681539	0.35	IN RANGE
RBIH.87833	895.2255	895.1645	0.006813926	893.8599	893.8293	0.003423355	0.1	IN RANGE
RMSI.R8B2	947.889	947.84161	0.004999531	947.987	947.81065	0.018602576	0.1	IN RANGE