



# Status of the LHC Project

J. Engelen

February 13, 2006

CHEP2006, Mumbai



# The Large Hadron Collider

The Large Hadron Collider: 14 TeV pp collisions at  $10^{34} \text{ cm}^{-2}\text{s}^{-1}$

New energy domain (x10), new luminosity domain (x100)

Will have to cross threshold of electroweak symmetry breaking; unitarity of WW scattering requires  $M_{\text{Higgs}} < 850 \text{ GeV}$

Many possibilities: Standard Higgs – SUSY (many possibilities...)  
–Large Extra Dimensions (quantum gravity)

–and many more results on CP violation, Quark Gluon Plasma, QCD, ..., surprises...


**The LHC results will determine the future course of High Energy Physics**

# The LHC Project

---



- The accelerator
- The experiments
- Computing





Project leader: Lyndon Evans

# LHC Status



CHEP2006, Mumbai

# First cryodipole lowered on 7 March 2005



Transport in the  
tunnel is very  
tight!




# Transfer on jacks



CHEP2006, Mumbai



# Cryomagnets interconnect in the tunnel



CHEP2006, Mumbai


# Electrical quality control in the tunnel



CHEP2006, Mumbai





### Superconducting cable 1






### Dipole cold masses






## Cryogenics overview




Legend		
	QSC_(A,B,C): Warm Compressor Station	
	QSR_(A,B): Surface 4.5 K Refrigerator Cold Box	
	QURA: Underground 4.5 K Refrigerator Cold Box	
	QURC: 1.8 K Refrigeration Unit Cold Box	
	QUI_(A,B,C): Cryogenic Interconnection Box	

■ Commissioned & accepted      ■ Delivered / Under installation      ■ Ordered (Contract placed)  
■ Under commissioning      ■ Under fabrication      ■ Under definition



### Cryodipole overview



# Staged commissioning plan for protons



First thoughts; to be optimized;  
 Commissioning and Running Advisory Group  
 (CRAG); LHC Program Coordinator

- I. Pilot physics run
  - First collision
  - 43 bunch operation
  - Push towards nominal performance (squeeze, moderate intensities)
  - Performance limit  $10^{33} \text{ cm}^{-2} \text{ s}^{-1}$  (event pileup)
- II. Beam commissioning operation, moderate intensities
  - Tune the parameters (squeeze and crossing angle)
  - Push towards nominal performance (squeeze and crossing angle)
  - Performance limit  $2 \cdot 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$  (event pileup)
- III. Beam commissioning operation I
  - Nominal crossing angle
  - Push squeeze
  - Increase intensity to 50% nominal
  - Performance limit  $2 \cdot 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$
- IV. 25ns operation II
  - Push towards nominal performance

## Stage I physics run

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{\text{TOT}}}{k_b f}$$

- Start as simple as possible
- Change 1 parameter ( $k_b$   $N$   $\beta^*_{1,5}$ ) at a time
- All values for
  - nominal emittance
  - 7TeV
  - 10m  $\beta^*$  in point 2 (luminosity looks fine)

Protons/beam  $\leq 10^{13}$   
(LEP beam currents)

Stored energy/beam  $\leq 10$  MJ  
(SPS fixed target beam)

Parameters			Beam levels		Rates in 1 and 5		Rates in 2	
$k_b$	N	$\beta^*_{1,5}$ (m)	$I_{\text{beam}}$ proton	$E_{\text{beam}}$ (MJ)	Luminosity ( $\text{cm}^{-2}\text{s}^{-1}$ )	Events/ crossing	Luminosity ( $\text{cm}^{-2}\text{s}^{-1}$ )	Events/ crossing
1	$10^{10}$	18	$1 \cdot 10^{10}$	$10^{-2}$	$10^{27}$	$\ll 1$	$1.8 \cdot 10^{27}$	$\ll 1$
43	$10^{10}$	18	$4.3 \cdot 10^{11}$	0.5	$4.2 \cdot 10^{28}$	$\ll 1$	$7.7 \cdot 10^{27}$	$\ll 1$
43	$4 \cdot 10^{10}$	18	$1.7 \cdot 10^{12}$	2	$6.8 \cdot 10^{29}$	$\ll 1$	$1.2 \cdot 10^{30}$	0.15
43	$4 \cdot 10^{10}$	2	$1.7 \cdot 10^{12}$	2	$6.1 \cdot 10^{30}$	0.76	$1.2 \cdot 10^{30}$	0.15
156	$4 \cdot 10^{10}$	2	$6.2 \cdot 10^{12}$	7	$2.2 \cdot 10^{31}$	0.76	$4.4 \cdot 10^{30}$	0.15
156	$9 \cdot 10^{10}$	2	$1.4 \cdot 10^{13}$	16	$1.1 \cdot 10^{32}$	3.9	$2.2 \cdot 10^{31}$	0.77



## Stage II physics run

- Relaxed crossing angle (250  $\mu$ rad)
- Start un-squeezed
- Then go to where we were in stage I
- All values for
  - nominal emittance
  - 7TeV
  - 10m  $\beta^*$  in points 2 and 8

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$F = 1 / \sqrt{1 + \left(\frac{\theta_c \sigma_z}{2\sigma^*}\right)^2}$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

Protons/beam  $\approx$  few  $10^{13}$

Stored energy/beam  $\lesssim$  100MJ

Parameters			Beam levels		Rates in 1 and 5		Rates in 2 and 8	
$k_b$	N	$\beta^*$ 1,5 (m)	$I_{\text{beam proton}}$	$E_{\text{beam}}$ (MJ)	Luminosity ( $\text{cm}^{-2}\text{s}^{-1}$ )	Events/crossing	Luminosity ( $\text{cm}^{-2}\text{s}^{-1}$ )	Events/crossing
936	$4 \cdot 10^{10}$	18	$3.7 \cdot 10^{13}$	42	$1.5 \cdot 10^{31}$	$\ll 1$	$2.6 \cdot 10^{31}$	0.15
936	$4 \cdot 10^{10}$	2	$3.7 \cdot 10^{13}$	42	$1.3 \cdot 10^{32}$	0.73	$2.6 \cdot 10^{31}$	0.15
936	$4 \cdot 10^{10}$	1	$3.7 \cdot 10^{13}$	42	$2.5 \cdot 10^{32}$	1.4	$2.6 \cdot 10^{31}$	0.15
936	$9 \cdot 10^{10}$	1	$8.4 \cdot 10^{13}$	94	$1.2 \cdot 10^{33}$	7	$1.3 \cdot 10^{32}$	0.76

## Stage III physics run

- Nominal crossing angle (285  $\mu$ rad)
- Start un-squeezed
- Then go to where we were in stage II
- All values for
  - nominal emittance
  - 7TeV
  - 10m  $\beta^*$  in points 2 and 8

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$F = 1 / \sqrt{1 + \left(\frac{\theta_c \sigma_x}{2\sigma^*}\right)^2}$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

Protons/beam  $\approx 10^{14}$

Stored energy/beam  $\approx 100$  MJ


Parameters			Beam levels		Rates in 1 and 5		Rates in 2 and 8	
$k_b$	N	$\beta^*$ 1,5 (m)	$I_{\text{beam proton}}$	$E_{\text{beam}}$ (MJ)	Luminosity (cm <sup>-2</sup> s <sup>-1</sup> )	Events/crossing	Luminosity (cm <sup>-2</sup> s <sup>-1</sup> )	Events/crossing
2808	4 $10^{10}$	18	1.1 $10^{14}$	126	4.4 $10^{31}$	$\ll 1$	7.9 $10^{31}$	0.15
2808	4 $10^{10}$	2	1.1 $10^{14}$	126	3.8 $10^{32}$	0.72	7.9 $10^{31}$	0.15
2808	5 $10^{10}$	2	1.4 $10^{14}$	157	5.9 $10^{32}$	1.1	1.2 $10^{32}$	0.24
2808	5 $10^{10}$	1	1.4 $10^{14}$	157	1.1 $10^{33}$	2.1	1.2 $10^{32}$	0.24
2808	5 $10^{10}$	0.55	1.4 $10^{14}$	157	1.9 $10^{33}$	3.6	1.2 $10^{32}$	0.24
Nominal			3.2 $10^{14}$	362	$10^{34}$	19	6.5 $10^{32}$	1.2

# Conclusions LHC machine status



- **All key objectives have been reached for the end of 2005.**
  - **End of repair of QRL, reinstallation of sector 7-8 and cold test of sub-sectors A and B.**
  - **Cool-down of full sector 8-1.**
  - **Pressure test of sector 4-5.**
  - **Endurance test of full octant of power converters.**
- **Magnet installation rate is now close to 20/week, with more than 200 installed. This, together with interconnect work, will remain the main bottleneck until the end of installation.**

# ATLAS (spokesperson Peter Jenni)



ATLAS superimposed to the 5 floors of building 40




<i>Diameter</i>	<i>25 m</i>
<i>Barrel toroid length</i>	<i>26 m</i>
<i>End-cap end-wall chamber span</i>	<i>46 m</i>
<i>Overall weight</i>	<i>7000 Tons</i>

HEP2006 Mumbai

# The Barrel Toroid



ANSYS




- 20 m diam. x 25 m length
- 8200 m<sup>3</sup> volume
- 170 t superconductor
- 700 t cold mass
- 1320 t total weight
- 90 km superconductor
- 20.5 kA at 4.1 T
- 1.55 GJ stored Energy

8 coils interconnected  
with an aluminum warm  
structure




## ***Barrel Toroid installation status***

The mechanical installation is complete, electrical and cryogenic connections are being made now, for a first in-situ cool-down and **excitation test in spring 2006**





# Summary representation of the installation activities in the experimental cavern at Point-1 (Installation Schedule Version 7.09)





# The CMS Detector

Spokesperson: M. Della Negra

## CALORIMETERS


Scintillating  
PbWO4 crystals

ECAL

HCAL

Plastic scintillator/brass  
sandwich

## SUPERCONDUCTING COIL



## IRON YOKE

## TRACKER

Silicon Microstrips  
Pixels

Total weight : 12,500 t  
Overall diameter : 15 m  
Overall length : 21.6 m  
Magnetic field : 4 Tesla

## MUON ENDCAPS

## MUON BARREL

Drift Tube  
Chambers

Resistive Plate  
Chambers

Cathode Strip Chambers  
Resistive Plate Chambers



# LHC experiments - CMS




Platform disconnected from Coil (28 Sep)




Swivelling of inner vac tank: ~ 20 Oct  
Coil cool-down and start of electrical tests : Jan 06



# LHC experiments - CMS



## Cosmic Muons in CMS





# LHC experiments - CMS



Data path:    Event number:

phi    theta

MB1

MB2

MB3

MB4

# LHC experiments – LHCb, ALICE, TOTEM



LHCb is an experiment optimized for B physics

ALICE is an experiment optimized for heavy ion (quark gluon plasma) physics

TOTEM: elastic and total cross section

Also these experiments will be ready to take data on 'day 1'

# More experiments at LHC




Moedal: magnetic monopoles

LHCf: very forward production of  $\pi^0$ 's,  $\gamma$ 's (cf. energy calibration of very high energy cosmic rays)



# Computing



# The LHC Computing Grid: LCG

(Project leader Les Robertson)




is about storing 15 PB (imagine!) of new data per year; processing them and making the information available to thousands of physicists all around the world!

Model: 'Tiered' architecture; 100,000 processors; multi-PB disk, tape capacity

Leading 'computing centers' involved


# Building the Service







# Physics



# Which physics the first year(s) ?



Expected event rates at production in ATLAS or CMS at  $L = 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$

Process	Events/s	Events for $10 \text{ fb}^{-1}$	<u>Total statistics collected</u> at previous machines by 2007
$W \rightarrow e\nu$	15	$10^8$	$10^4$ LEP / $10^7$ Tevatron
$Z \rightarrow ee$	1.5	$10^7$	$10^7$ LEP
$t \bar{t}$	1	$10^7$	$10^4$ Tevatron
$b \bar{b}$	$10^6$	$10^{12} - 10^{13}$	$10^9$ Belle/BaBar
H $m=130 \text{ GeV}$	0.02	$10^5$	?
gluino gluino $m=1 \text{ TeV}$	0.001	$10^4$	---
Black holes $m > 3 \text{ TeV}$ ( $M_D=3 \text{ TeV}, n=4$ )	0.0001	$10^3$	---

Already in first year, large statistics expected from:

- known SM processes → understand detector and physics at  $\sqrt{s} = 14 \text{ TeV}$
- several New Physics scenarios



# Conclusions

**The LHC project (machine; detectors; LCG) is well underway for physics in 2007**

**Detector construction is generally proceeding well, although not without concerns in some cases; an enormous integration/installation effort is ongoing – schedules are tight but are also taken very seriously.**

**LCG (like machine and detectors at a technological level that defines the new 'state of the art') needs to fully develop the functionality required; new 'paradigm'.**

**Large potential for exciting physics.**