

TE-CRG Activities

D. Delikaris, TE-CRG



LS2 DAYS

29-30 SEPTEMBER 2015

<http://indico.cern.ch/event/436424/>

Outline

1. General frame: cryogenic installations under operation, maintenance, consolidations, projects
2. Main activities definition for maintenance and consolidations
3. LS2 baseline
4. Schedule, resources & budget for maintenance, consolidations and projects
5. Conclusions

General frame: cryogenic installations under operation, maintenance, consolidations, projects

Operation, Maintenance, Consolidations		Projects
Physics LHC accelerator LHC detectors SPS-North Area HIE-Isolde	Tests facilities SM18 B.163	HL-LHC SM18 upgrade B.163 upgrade B.180; FAIR Neutrino platform
B.165 central liquefier services (including AD supply)		

Important milestone for the CRG Group:

New Operation & Maintenance contract to be implemented by 1st of July 2016, including:

- ✓ Maintenance (preventive, corrective, predictive) for all cryogenic installations at CERN
- ✓ Full delegation-results oriented operation for non-LHC cryogenics
(thus allowing staff resources to be made available for Projects)
- ✓ Tasks oriented operation for LHC accelerator & detectors under CERN's supervision

Main activities definition; Maintenance, consolidations

LHC accelerator & detectors

YETS:

- 3 days to 1 week maximum stop per installation for basic preventive & scheduled corrective maintenance (two teams of each Mechanics – Electricity/Instrumentation in parallel)

EYETS:

- Equivalent to YETS; extended to additional Safety Valves revision
Periodicity recently changed (SSI-M-2-3 Specific Safety Instruction for safety accessories)

LS2:

- Dominated by the major overhauling of helium compressors & associated electrical motors, cold compressors cartridges (12 months)
- Performing the full preventive maintenance plan (based on LS1 experience with less instrumentation activities) & scheduled corrective interventions (earlier diagnostic required for adequate scheduling)

Consolidations (according to the existing list, slide 10)

YETS 2015-2016

LHC accelerator; helium management

Baseline: beam stop Mon.14/12/2015

Helium inventory: 90% remains in the magnets (IT, DFB, LSS @ 20 K)

In case of plant stop (cryogenics or utilities) and restart within 12 h: no helium losses

Alternative: all sectors @ 20 K, helium inventory removed to surface; constraint for helium management: beam stop Wed. 09/12/2015

LHC accelerator; specific interventions

(Cat. A: Perturbation of Cryo-Maintain or Cat. B: Cryo-only)

- P8 (Cat. A): two weeks for repair of helium leak to insulation vacuum, cold box 18 kW @ 4.5 K (S81)
- P4 (Cat. A): two weeks oil pollution check and change of surface activated charcoal adsorber on 18 kW @ 4.5K (S34)
- P18/P2: replacement of one electrical motor
- P8: replacement of one helium compressor

YETS 2015-2016

LHC detectors

CMS specific interventions

- Chemical **cleaning of the cold box** (underground) in collaboration with VSC group; duration under definition
- Liquid nitrogen distribution & **heat exchanger repair**, leak to insulation vacuum of the cold box (underground): 2 weeks (external specialised firm)
- **Primary oil removal system replacement** (surface); order in preparation in the frame of an existing supply contract; duration under definition
- Repair of partially damaged cryogenic valve on top of intermediate cryostat (underground)
- Dryer commissioning


ATLAS specific interventions

- Dryer commissioning

LS2 (2019-2020) maintenance forecast based on LS1 experience

Experience gained from LS1
 Ideal LS2 baseline for maintenance activities: 12 to 13 months

LS2 duration dominated by the Helium Compressors-Motors & Cold Compressors major overhauling to manufacturer's premises




Emptying (LHC acc.), securing helium inventory, leak testing (localising potential damage on QRL bellows and/or DFB gimbals), warming up (3 months)

Pressure tests, if any; Sectors cooling down, commissioning

2013-2014 & 2019-2020

Major overhauling of helium compressors-motors stations



Helium Compressors major overhauling forecast (& experience from LS1)

Helium Compressors sent for major overhaul during LS1 per manufacturer with average major overhaul period per compressor and total major overhaul period

Manufacturer	Major overhaul per Compressor [wks]	Nbr of compressors for major overhaul	Total Period [wks]
Aerzen	2.4	17	41 wks
Stal	1.5	24	36 wks
Kaeser	3	6	18 wks
Mayekawa-Mycom	6	3	18 wks
Howden	6	4	24 wks

LS2 forecast for helium compressors major overhaul to manufacturer's premises

Manufacturer	YETS 2015/16 RH >40'000	EYETS 2016/17 RH >40'000	YETS 2017/18 RH >40'000	LS2
Aerzen	2* repair	0	1	18
Stal	0	0	7	27
Howden	0	0	0	5
Mayekawa-Mycom	0	0	0	4
Kaeser	0	0	0	8

Maintenance, Consolidations & Spares: schedule, resources and budget

Maintenance & Operation activities 2015-2020	LS2						MCHF
	2015	2016	2017	2018	2019	2020	
Present maintenance contract C199 (ending by 30/06/2016)	2.1	1.05	0	0	0	0	3.15
New maintenance & operation contract Exxx (starting by 01/07/2016)	0	3.05	6.1	6.6	7.4	6.1	29.25
Total	2.1	4.1	6.1	6.6	7.4	6.1	

Consolidations & spares overall	LS2						Approved											
	2015	2016	2017	2018	2019	2020												
	3.55	1.65	0.65	2.25	2.55	0.00	Draft: Still to be approved Team account											
Consolidations & spares details	2015			2016			2017			2018			2019			2020		
	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF
NA62 consolidation 99571	0.05	0.1	0.2															
New central liquefier recovery compressor 99508	0.05	0.1	0.35															
Migration to Unicos/PVSS controls 99572	0.05	0.2	0.35	0.05	0.2	0.3												
LHC Continuation of compressor stations consolidation: spares 99500	0.05		1.2															
LHC DFB: spares 99500				0.1		0.5												
Electricity & Instrumentation consolidation: spares 99511	0.05	0.1	0.3															
LHC detectors purifier consolidation Team 99534	0.3	0.3	1															
Central liquefier upgrade 99534	0.1	0.2	0.15															
Spare stock increase before Exxx Operation and Maintenance contract					0.1	0.35												
New AD cryo-distribution xxxxx							0.1	0.3	0.55	0.1	1	0.25						
HIE-Isolde compressors station consolidation: spares xxxxx				0.1		0.4												
LHC 24 V surface redundancy consolidation xxxxx					0.1	0.1		0.1	0.1									
LHC Quench line consolidation xxxxx													0.1	0.7	0.575			
LHC Continuation of compressor stations consolidation 99500										0.1	0.5	2	0.1	0.5	1			
LHC sectorization upgrade xxxxx													0.1	0.3	0.971			
Total	0.65	1.00	3.55	0.25	0.40	1.65	0.10	0.40	0.65	0.20	1.50	2.25	0.30	1.50	2.55	0.00	0.00	0.00

Projects: schedule, resources and budget

			LS2																	
			2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025							
Projects overall			5.0	6.4	2.6	11.2	14.4	0.2	0.1	24.0	25.9	29.9	4.3							
Projects details			2015			2016			2017			2018			2019			2020		
			2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF
HIE-ISOLDE	Cryogenics	99580	1.25	1.6	0.15															
	Cryo Infrastructure	92705			0			0			0			0.963			0.963			0
	Cryoplant at P4	92706			0.15			0.9			0.863			1.238			2.475			0
	Cryoplants at P1/P5	92707			0			0			0			0			0			0
	Cryogenic Distribution at P4	92708			0			0			0.325			0.975			1.95			0
	Cryogenic distribution at P1/P5	92709			0			0			0			0			0			0
	Cryogenic Instrumentation & Controls	92710			0.1			0.1			0			0.199			0.464			0
	FTE CERN	92700	1.3	2.7		1.6	3.1		2.3	4.6		3.6	7.2		3.9	7.9		2.7	5.6	
	M4P	92700			0.32			0.32			0.22			0.45			0.86			0.18
	RF Cryogenic Infrastructure	69828	1.2	0.55		1.2	0.55													
	HFM	99510	1.5	1.4	0.8	0.55	0.55	0.38												
	Cluster D	99510	0.45	0.3	0.42	0.75	0.9	0.9												
	HL-LHC String	xxxxx	0.1	0.1	0	0.1	0.1	0	0.5	0.5	0.2	2	3	1	0.8	1.3	1.3			
SM18_UPG	Cryoplant/infra upgrade	99514	0.3	0.4	0.2	0.4	0.5	0.3	0.4	0.7	0.4	1	2	6.4	1	2	6.4			
B163_Tests	Cryogenic Infrastructure in B163	xxxxx				0.4	1	0.45	0.1	2	0.45									
P18-BA7	LHC Helium management P18	xxxxx					0.1			0.2	0.1									
	Neutrino Platform	xxxxx	0.5	0.5		1	1		1	1		1	1		1	1		0.5	0.5	
	CIEMAT	35434	0.5																	
	FCC studies	10815			0.15			0.36			0.08									
	FCC staff	90023	0.2			0.2			0.2			0.2								
	ILC staff	xxxxx	0.1			0.1			0.1			0.1								
	B 180 Cryogenics FAIR	99565	2.1	2.6	2.7	1.7	2.0	2.7												
Total			9.5	10.2	5.0	8.0	9.8	6.4	4.6	9.0	2.6	7.9	13.2	11.2	6.7	12.2	14.4	3.2	6.1	0.2

2021			2022			2023			2024			2025			Total					
2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	MCHF	2	3&4	Staff	MCHF		
															1.25	1.6	2.85	0.15		
		0			3.1			3.9			0			0	0	0	0	8.9		
		0			0			0			0			0	0	0	0	5.6		
		0			16.13			16.13			21.5			0	0	0	0	53.8		
		0			0			0			0			0	0	0	0	3.3		
		0			3.75			3.75			7.5			3.75	0	0	0	18.8		
		0			0.705			1.49			0.465			0.465	0	0	0	4.0		
3	7		5.7	11.7		6.1	12.5		4.4	8.9		2	4.1		36.6	75.3	111.9	0.0		
		0.07			0.34			0.67			0.4			0.13	0	0	0	4.0		
															2.4	1.1	3.5	0		
															2.05	1.95	4	1.18		
															1.2	1.2	2.4	1.32		
															3.5	5	8.5	2.5		
															3.1	5.6	8.7	13.7		
															0.5	3	3.5	0.9		
															0.3					
															5	5	10	0		
															0.5	0	0.5	0		
															0	0	0	0.59		
															0.8	0	0.8	0		
															0.4	0	0.4	0		
															3.8	4.6	8.4	5.406		
3.0	7.0	0.1	5.7	11.7	24.0	6.1	12.5	25.9	4.4	8.9	29.9	2.0	4.1	4.3	61.12	104.66	165.78	124.11		

HL-LHC

94.3 MCHF
111.9 FTE
4.0 MCHF

SM18-UPG

18.7 MCHF
27.1 FTE


11

Overall CRG project support to:

- SM18-UPG (2015-2020) accounts for 27.1 FTE (18.7 MCHF) &
- HL-LHC (2015-2025) accounts for 111.9 FTE (94.3 MCHF)

HL-LHC, cryogenics general schedule

Dismount @BA4 Install @BA6 "spare" P4 + ...
 YETS EYETS YETS LS2



+ 11T dipoles @ P2 ?
 + possible work on some Q5@P6, LSS2-LSS8 beam-screens?

Conclusions (1/2)

- Cryogenic operation, maintenance & consolidation activities for LHC accelerator and detectors **adapted to YETS & EYETS definition and duration**
- Specifically for YETS 2015-2016 **special attention is given to CMS interventions**, in order to fulfil the Collaboration's requirements and schedule
- The CRG group has an important milestone by the implementation of a new Operation & Maintenance contract by the 1st of July 2016, **fulfilling two major objectives**:
 - ✓ To cover all EYETS, YETS and LS2 **maintenance activities**
 - ✓ The **full delegation-results oriented operation** for non-LHC cryogenics (**thus allowing staff resources to be made available for Projects**)

Conclusions (2/2)

- The **major overhauling of the cryogenic equipment** to manufacturer's premises is well adapted to the new LS2 duration and experience gained from LS1 performance can be applied
- *During the **warming-up phase**, in case of discovery of mechanical damages to QRL or DFB components a dedicated team has to be allocated (in collaboration with VSC and MME groups)*
- In parallel with the **cryogenic operation** activities CERN wide, during 2015-2020, a **strong CRG support to projects** is on schedule, in particular for the SM18 upgrade and HL-LHC activities



LS2 DAYS

29-30 SEPTEMBER 2015

Thank you for your attention