


LHC Cryogenics:

What did we learn
from
cool-down to first beams ?

S. Claudet

on behalf of the Cryogenic team

First cool-down of LHC sectors



- ◆ ARC56_MAGS_TTAVG.POSST ■ ARC78_MAGS_TTAVG.POSST ▲ ARC81_MAGS_TTAVG.POSST ◆ ARC23_MAGS_TTAVG.POSST
- ARC67_MAGS_TTAVG.POSST ■ ARC34_MAGS_TTAVG.POSST ▲ ARC12_MAGS_TTAVG.POSST ● ARC45_MAGS_TTAVG.POSST

Cooling sectors + Cryo tuning + Powering activities

Content


- Cool-down and refrigeration issues
- Cryogen management
- Tuning Long Straight Sections components
- Operational stability achieved
- Preliminary availability for beams
- Delays to recover quenches or failures
- Repairs and major consolidations
- Summary

Cool-down & Refrigeration issues

- Efficient purge/flushing before 1st cool-down, as no filter clogging or valves perturbed by dust during operation, even after 56 training quench campaign!
- Cool-down time: target at 8-6-5-4 weeks, updated installed capacity at 3 wks
- Cold compressors and 15 mbar operation: more or less mastered and recovery time improved, but 3 sectors will not yet profit from it (45-78-81) until warm-up of sectors
- Many mechanical components not always in nominal conditions (100s Vac vessels, 64 CP, 2000s PV/CV, 76 Tu, 28 CC), spares not always the solution
- Operation mode “2 sectors on one cryoplant” tested with enough capacity for early beams in some cases


Corrected cool-down curves

Cool-down curves corrected from external aleas or cryo failures




“25 days for 20K”
+ 3 days for Filling
+ 2 days for 1.9K
⇒ 30 days
(4 to 5 wks)

1.8K Units: Global significant progress !



Better than 2wks MTBF Spring'08 !

Two sectors on one cryoplant




Not valid for large transients, but an interesting feature for low beam loads, or validated fall-back scenario if serious problems with a refrigerator

Cryogen management

- Nitrogen: 10'000t for cool-downs, 55 to 60 trucks (20t) per sector, 5 to 6 trucks (20t) / day and /site, up to 9-10/day achieved, reduced rates for sundays
- Helium: 120t received, 29t back in 2008 (cont'd), 1 to 2 trucks (4.5t) / week achieved, 9t/week (2 trucks) possible in 2009 thanks to additional HW, moderate losses (41t incl. purge & leak tests)

Some flexibility (Nb sectors to be kept cold or time to handle inventory) if more LHe tanks at CERN !

Helium inventory



- Quench Tanks (new)
- Quench Tanks (existing)
- Refrigerator Tanks (New)
- Storage Tanks compatible with the "Impact Study"
- ▮▮▮▮ Exist. vertical Tanks 75 m3

LHC Inventory:


- LHC + Cryo: 125 t (= 8 x 16t)
- Required for P control: ≈ 5 t
- Total: 130 t

Storage capacity:

- GHe tanks (300K-20B): 45 t (vol. = 51 t)
- LHe P18 (4.5K): 15t end'08, 30t spring'09

A good basis, but "rather long" logistics

Follow-up of Helium inventory




Similar (reduced ?) losses expected for 2009 due to purges/leak tests

Tuning LSS components


- **Electrical Feed Boxes (DFBs):**
 - We could operate all of them close to nominal conditions (maximum scenario required so far during HWC)
 - Few delicate cases (heat loads, levels measurements, levelling of sc link to magnets, valves for cooling current leads, thermometers and noise, High Voltage perturbation on instrumentation cards) *Might come back !*
- **Stand alone Magnets (SAM):**
 - Difficult Level measurements due to Cold GHe capillary with too small diameter and possible low points, most delicate cases being treated
- **Triplets:**
 - DFBX: Commissioned with moderate ramp rates on some leads (Cu)
 - NC found on some Q1 (Missing Cu braid), being treated on critical cases in R1 and 5L
- **Superconducting links (DSLs):**
 - No problem encountered on four DSLs (<80m), except for DSLC_P3
 - DSLC design/installation weak point being treated

Levels for stand-alone magnets

Consolidation requirements for operation improvement



Reference: P6 already conform, due to specific design due to beam dump line






Since spring 2008:

- Case by case lengthy tuning AND global QRL_line_D pressure stability required

During present shut-down:


- Pipe work being consolidated, at least for MQY critical cases, 1/3 might not be treated

The DFBLC and DSLC in UJ33



Cable layout

Layer 1 (inner) Wires 1-10:



Layer 2: 11-26:



Layer 3 (outer layer) 27-48:




Cryo instrumentation tuned for larger Helium mass-flow
=> Stable operation now at 9-10 g/s (w.r.t 4.5 g/s before)

Stability achieved

- Issues to be treated:
 - Stable services
 - Global refrigeration mastered
 - 15mbar established
 - DFB's and current leads stabilised
 - Beam screen cooling loops stabilised
- Once critical points listed above had been treated, we had “rock solid” cryo conditions for powering of a given sector !


Cryo conditions for powering ARC_56



Preliminary availability for beams

- Not much experience before D-day
- With “skilled-operator” help during D-day
- Promising periods of 4-5 days in a row after D-day for 4 to 7 sectors
- We have now already reached a situation with several days of availability between minor perturbations, and a more serious perturbation after a few weeks
- Some 4000 PID control loops (8x500) to work simultaneously, some efforts to be put on:
 - DFB and current leads control tolerances
 - Selection of magnets to be considered for “Cryo Maintain”

LHC Cryogenics: towards beams



LHC Cryogenics: just after beams




Recovery from quenches or failures

- Quenches:
 - Better understanding of their effects on P, T, m'
 - Procedure established for efficient recovery
 - Procedure being introduced in automatism
- Services:
 - Difficult periods by turns with EL, CV, CO, VAC
 - All being addressed with appropriate studies and mostly followed by consolidation programs

Recovery Time after Limited Resistive Transitions

(Predictions at design stage)



- More than 14 cells or full sector: recovery up to 48 hours
- In case of fast discharge (even w/o quench): 2 h recovery (heating due to eddy currents).

Analysis of stops

sector 56

	date	origin	origin (hrs)
1	29-Feb-08	Elec	2.0
2	12-Mar-08	Cryo	0.0
3	14-Mar-08	Cryo	48.0
4	02-Apr-08	Cryo	
5	04-Apr-08	Cryo	
6	04-Apr-08	Water	
7	06-Apr-08	Cryo	
8	18-Apr-08	Elec	0.0
9	30-Apr-08	Elec	0.0
10	04-May-08	Elec	
11	10-May-08	Elec	
12	10-May-08	Elec	
13	11-May-08	Elec	0.0
14	22-May-08	Elec	0.0
15	30-May-08	Elec	2.0

origin (hrs)


stop (hrs)	description	action	stop (hrs)
168	Stop 400V (Pb AUG loop)	stop CC	168
not applicable	Controls CC (AL)	stop CC	not applicable
240	Leak in 18kW Cold Box	stop CC	240
not applicable	Controls CC (AL)	stop CC	not applicable
not applicable	Stop 18kW Comp. (LS oil)	stop entire sector	not applicable
not applicable	Stop 400V P5 (water)	partly blind	not applicable
not applicable	Stop 18kW Comp. (LS oil)	stop entire sector	not applicable
96	Low 400kV	stop CC	96
120	CERN 400kV failure	stop entire sector	120
not applicable	US65 400V stop	stop CC	not applicable
not applicable	US65 400V stop	stop CC	not applicable
not applicable	US65 400V stop	stop CC	not applicable
24	US65 400V stop	stop CC	24
24	US65 400V stop	stop CC	24
24	US65 400V stop	stop CC	24

stop (hrs)

sector 78

	date	origin	origin (hrs)
1	18-Apr-08	Controls	3.0
2	26-Apr-08	Cryo	0.0
3	30-Apr-08	Elec	0.0
4	09-May-08	Cryo	0.0
5	25-May-08	Cryo	
6	26-May-08	Cryo	
7	29-May-08	Elec + Water	2.0

stop
Con
CERN
Driv
Driv
Driv
VAF



Target Autumn'08:

< 12 h for stop CC

< 36 h for full sector stop

Towards more stable services

- **Electricity:**
 - 3.3kV input Power, 400V distribution, 24VDC units
 - Spares or fall-back solutions being studied, some implemented (budget tbc)
 - *Specific case of Cold Compressor drives (70-100ms) on UPS to be monitored and evaluated*
- **Cooling water:**
 - Many consolidations identified and launched
 - Main water pumps MTTR \approx Cryo tolerance, Test program + study going on
- **Controls:**
 - Communication cards, PLC arrangement and network being consolidated, always sensitive to IT routers/switches
- **Insulation vacuum:**
 - Interlocks for “catastrophic rupture” to be simplified: 1 volume \Leftrightarrow 1 signal
 - Gauges to PLC’s to be put on UPS

Cryo repairs and major consolidations

- **Mechanics:**
 - Repairs of few leaks into cold-boxes insulation vacuum (P2, P6, P8)
 - DSLC_P3
 - Change of 1 control valve for 1.8K units when possible (not for 45-78-81)
 - Change of about 100/2200 valve popets of QRL & QUI
- **Instrumentation:**
 - Instrumentation on electrical feed boxes (TTs, CVs for current leads)
 - Tuning of valve positioner dynamics
 - Correction of Non-Conformities (LTs, TTs, ...)
 - High Voltage compatible instrumentation cards ready for review
- **Automatisms:**
 - 2nd generation of logic (simplified) for tunnel
 - Standardisation of procedures for interconnection of sub-systems
 - 1.8K units and pump-down

Summary

- LHC Cryogenic system has been put in operation with success and was “ready” for D-day
- With static heat loads and effect of resistive heating lower than specified, we have the foreseen global budget for expected dynamic loads, to be further checked at local levels
- Test programs were conducted to improve our understanding and tuning of sub-systems
- Nominal preventive maintenance and consolidation programs Services-Cryo-Machine are being implemented during this winter shut-down
- Operation with shift (1 x 5x8) to start spring'09, industrial support to help for big transients and possible others for specific cases