

Powering tests preparation_meeting 6

Mirko Pojer and Matteo Solfaroli



Cryogenics

IT.R8 "stability check" ongoing

LHC Cryogenics Page1 09-03-2016 00:54:02										
SHUTDOWN: NO BEAM										
S 12	CM ITR1	CS ITR1	CM MSR1	CS MSR1	CM AR12	CS AR12	CM MSL2	CS MSL2	CM ITL2	CS ITL2
S 23	CM ITR2	CS ITR2	CM MSR2	CS MSR2	CM AML3	CS AML3				
S 34					CM AMR3	S CS AMR3	CM MSL4	CS MSL4		
S 45			CM MSR4	CS MSR4	CM AR45	CS AR45	CM MSL5	CS MSL5	CM ITL5	CS ITL5
S 56	CM ITR5	CS ITR5	CM MSR5	CS MSR5	CM AR56	CS AR56	CM MSL6	CS MSL6		
S 67			CM MSR6	CS MSR6	CM AML7	CS AML7				
S 78					CM AMR	7 CS AMR7	CM MSL8	CS MSL8	CM ITL8	CS ITL8
S 81	CM ITR8	CS ITR8	CM MSR8	CS MSR8	CM AR81	CS AR81	CM MSL1	CS MSL1	CM ITL1	CS ITL1
60 A	\$12	S23	\$34	\$45	\$56	S67	\$7 8	S81		
RF :	CM 1L4	CS 1L4	CM 2L4	CS 2L4	CM 1R4	CS 1R4	CM 2R4	CS 2R4		
Average Arc Temperatures Comments 12-11-2012 14:12:05 :										
Average Arc Temperatures Updated: 00:51:20										
¥ 2.6										
- 7.4	-									
eiadu 2.2	-									
<u>و</u>	-		_							
1.8	1:00 04:0	0 07:00	10:00 13:0	0 16:00	19:00 22:	00				
→ 512 → 523 → 534 → 545 → 556 → 567 → 578 → 581										

- Cryogenics for S12 and S23 is in a "unusual" configuration with both sectors cooled by the unique installation of P18 (configuration required by the intervention on the transformer at point 2)
 - Will need 2 days at the end of the transformer intervention to reconfigure
 - 3.5 additional days will be needed for the cryogenics test of "maximum heat load" in week
 11 (March 14th 16th)
- S78 will also be tested for "maximum heat load" from March 14th to 16th
- 2 days will be needed at the end to set S23 and S78 in Run II configuration



Pre-powering activities



UPS (powering redundancy) test





5

General news

- New firmware upgrade done in RR53:
 - Seems there is a synchronization to be adjusted between sequencer and QPS
- PNO.d1 automatic analysis for 120 A to be reviewed with a new version deployment of the Acc_testing
- Current detection on dump resistor of RB.A81 and RB.A34 showed 0 A on discharge of PLI2.b2. Automatic analysis failed (as the calculated discharge was incorrect), but they were signed manually (the discharge was correct!)



Some EPC actions/findings

- All LHC converters are now de-condemned, UL557 included. All converters are ready for powering.
- RPLB.UL16.RCOX3.R1 is now operational; the DC cables were reconnected and the converter was de-condemned.
- RU Circuits : configuration changed.
- RCO.A34 Circuits : Gérard found wires used for the grounding of the circuits between the both polarities of the converters.



- Communication problem in L2
 - "Setting:qps io not executed" PVSS problem or what?

Missing in XR1

- RQX.R1 failed to go to SB
- 600A and 120A ongoing

Missing in LR1

- IPQs started no problem so far
- RD2.R1 started no problem so far
- 120 A last test missing

- Mains not yet available
- IPQs started no problem so far
- 600 A well advanced from 2L; no tests for 1R since the new firmware is not yet deployed
- Some 60A failed due to missing permit



Missing in ML2

- IPQs ongoing
- RQ5.L2 did not come back from PM, had to reset it
- RD2.L2 ongoing
- 120 A last test missing
- Missing in XL2
 - RQX.L2 started no problem so far
 - RD1.L2 started no problem so far
 - 600 A ongoing
 - 120 A almost completed



Missing in MR2

- IPQs started RQ4.R2, U_HDS_2_B1 is at 0
- RD2.R2 started no problem so far
- 120 A last test missing

Missing in XR2

- RQX.R2 started no problem so far
- RD1.R2 started no problem so far
- 600 A ongoing
- 120 A last test missing

- Mains started
- IPQs started
- o 600 A, 120 A and 60 ongoing



- RQD/F.A34 Last test missing
- Most of the 600 A are at the last step, excluding

 - RCS/D failed PIC2_circuit_quench_via_QPS
 - RSS.A34B2: switch Z not active, Gert should check it Test successfully repeated
- Several 120 A failed PNO.d1 (signed by EPC and MP3!)
- One 60 A to be completed
 - RCBV13.L4B2 resistance of warm cables to be checked by cryo
- Missing in ML4
 - RU.L4 Inductive compensation to be improved
 - 2 x 120 A circuits failed at PNO.d1 (signed by EPC!)



Missing in MR4

- RU.R4 last step missing.... And it is going faster... (0.2 A/s...)
- One 120 a circuit failed PNO.d1 (signed by EPC!)
- Missing in A45 Quench loop open on the MAINS
 - RB.A45 all tests done, ready for PNO.b2
 - RQD/F.A45 are ready for the 760 A test
 - 600 A ongoing:
 - UA47, commissioning almost completed
 - RR53, automatic analysis failing on many circuits; timing issue between QPS and sequencer to be fixed



S45 II

Missing in LL5

- RQ6.L5 When simulating the quench, the detector freezes circuit <u>again</u> blocked (heaters already fired three times)
- Few 120 A failed PNO.d1 (signed by EPC!)

Missing in XL5

- RQX.L5 commissioned
- 600 A:
 - RCBXH2.L5/RCBXH3.L5 TT893 badly regulated
- Few 120 A failed PNO.d1 (signed by EPC!)



- No cryo in the ARC after UPS test
- Missing in A78
 - RB.A78 blocked EE works well, but many errors in microswitched data in the automatic analysis
 - RQF.A78 ready for test at 2 kA; already done for RQD.A78
 - 600 A ongoing almost completed from 8L; no tests for 7R since the new firmware is not yet deployed
 - 120-60 A ongoing (signed by EPC!)
- ML8 COMPLETED
- Missing in XL8
 - Few 120 A failed PNO.d1 (signed by EPC!)



Missing in XR8

- 600 A RCBXV3.R8 failed on T regulation
- Few 120 A failed PNO.d1 (signed by EPC!)
- Missing in MR8
 - Two 120 A failed PNO.d1 (signed by EPC!)

- RB.A81 last test (4h long) done
- Last test missing for RQD/RQF.A81
- 600 A almost completed in 8R no tests for 1L since the new firmware is not yet deployed
- One 120 A failed PNO.d1



S81 II

- LL1 is commissioned
- Missing in XL1
 - o 600 A to be analysed
 - Regulation issues
 - Few 120 A failed PNO.d1 (signed by EPC!)



Accesses

- Maintenance of Alimak lifts of PM18 and PM32 from 7h to 8h30 on Wed 9/3 and Fri 11/3
- 09/03 Point 5, TIM intervention
- Thu. 10/03 -1h Restart power line for motors and emergency stop of low beta cryostat alignment system. The system got down since the UPS tests.
- Friday 12:25-12:45 point 1 Visit of Dr France A. Córdova, Director of National Science Foundation (NSF)
- Pressure valves for RP stations in 6R1- possibly 4-5 hours on Friday and the same on Monday
- Wed. 16th March, 8h30-10h15 AM: forcing the end-of-zone door of the UJ561 in order to reach the PM56 lift for the CMS Emergency guide training course (this means loosing the patrol),
- Thu. 17th March, 19h-21h: commissioning of the smoke detection of UXC55 (this means no personnel underground as the evacuation sirens will ring in all underground areas, LHC tunnel and CMS caverns).





www.cern.ch