

MPS commissioning procedures

Update of status

D. Wollmann, M. Zerlauth

MPS commissioning procedures status

MPS System	Approval Status TODAY	Approval Status @ Chamonix
Collimation System	Released (23.03.2016)	Released
Injection Protection System	Approval finished (01.03.2016)	In work
Beam Interlock System	Released (21.04.2016)	In work
Powering Interlock System	Released (12.02.2016)	Under approval
Vacuum System	Approval finished (26.02.2016)	Engineering check
Beam Dump System	Approval finished (01.03.2016)	Updated procedure received
FMCM	Released (24.02.2016)	Under approval
BLM System	Approval finished (21.04.2016)	Engineering check
Warm Magnet Interlock System	Released (24.02.2016)	Under approval
Safe Machine Parameter System	Approval finished (14.03.2016)	Updated procedure received
Software Interlock System	In work	In work
Beam Current Change Monitor	Draft procedure	Draft procedure

- Implementation of approval comments pending for **Inj. Protection, Vacuum System, LBDS, BLMs, SMP**