

Linac 4 Source Interlocks




Linac 4 Source BIS Inputs

- "Source Internal". Standard S7-300 PLC driven relay contacts. True when source control PLC is operating correctly. Future possibility to allow extra logic.
- "Source HV". Unused, so set always true. 'Bouchon' fitted at CIBU/BIS.
- "Source Start-up". Electrical key switch. Allows override of "Source Internal" and "Source HV" for operation of source when beam stopper is in.


CIBU inputs "Source Internal" & "Source Start-up" described in **EDMS 1538576**. Commissioned 15/10/2015 and not modified since this date.








Linac 4 Source BIS logic



Source BIS logic.



If the **beam stopper is in** then the source can run for conditioning (Source Start-up mode).

If the **beam stopper is out** then the source must not be in start-up mode and all the other Linac conditions must be true.

The SIS must always be true.

Summary

Source BIS inputs are unchanged since they were commissioned.

No changes foreseen with the source BIS inputs for half sector test.

• We need to confirm that the BIS equation of the other Linac conditions when the beam stopper is out is still valid for these tests.

Verify the operation of the SIS.

Other Source Interlock Systems

- Access System. Acts upon the HT and beam stopper in the event of a forced door.
 Source HT is an EIS. DSO tests EDMS 1146640.
- Source Cage HT Interlock. S7-300F Safety PLC.
 - Test procedure EDMS 1314944, Test results EDMS 1321824 10/2013
 - System Description EDMS 1212106
- Gas system. S7-300 PLC, H2 flow rate or high source pressure (>10-4) will stop gas injection and hence source.