

# ProtoDUNE-SP Beam Plug Installation

Installation Workshop · April 19, 2017


Tim Loew  
Lawrence Berkeley Lab

# Introduction

- Overview, Installation Timeline
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- Phase II
  - Mount Beam Plug into End Wall Field Cage
- Phase III
  - Uncoil and connect Nitrogen Hose to Beam Plug
- System Testing
- Shipping to CERN

- **Overview, Installation Timeline**
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- Phase II
  - Mount Beam Plug into End Wall Field Cage
- Phase III
  - Uncoil and connect Nitrogen Hose to Beam Plug
- System Testing
- Shipping to CERN

# ProtoDUNE-SP Beam Plug at EHN1




# Key Installation Related Events


- Testing at vendor, Blanche, 35 ton
- Shipping to CERN
- Installation & Testing
  - Phase I
  - Phase II
  - Phase III
- Commissioning

# Phase I-III Installation Sequences


Order of **insertion** into cryostat through TCO :




Order of **installation** into proper position :



**Phase II** (Prior To Step 5A)




**Phase III** (After Step 8B)




- Overview, Installation Timeline
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- Phase II
  - Mount Beam Plug into End Wall Field Cage
- Phase III
  - Uncoil and connect Nitrogen Hose to Beam Plug
- System Testing
- Shipping to CERN

# Phase I (Exterior): August/September 2017




- Mounting Valve Cluster to Top Flange or other feedthrough (flange has underside cryo break).
- Mount Control Panel Box to Warm Frame I-beams within approximately 5 m of Valve Cluster (Unistrut frame).
- Prepare rigid welded Stainless supply and return lines between Control Panel Box and Valve Cluster outside cryostat.
- Box Services:
  - DC 24V power
  - Nitrogen gas supply line
- Sensor Readouts:
  - Temperature RTD (2X)
  - Pressure Sensors (2X)
  - Beam Plug Current Monitor






# Phase I (Exterior): Flow Diagram




Control Panel



6-Way Mini Conflat Cross


Current March 2017

# Phase I (Interior): Securing Nitrogen Hose



Hose Location

Until Phase III, the N<sub>2</sub> Line is coiled, secured and stowed



Port Location

- Nitrogen hose routed down into cryostat from feedthrough pipe above.
- Hose temporarily coiled and supported by Runway Beam until Bridge Beam C in position.
- Nitrogen Line leak tested.
- Clean Electrical Grounding with Dielectric Break verified.
- System installation and testing duration: 1-2 weeks



$\frac{3}{4}$ " Swagelok SS Braided Hose


- Overview, Installation Timeline
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- **Phase II**
  - Mount Beam Plug into End Wall Field Cage
- Phase III
  - Uncoil and connect Nitrogen Hose to Beam Plug
- System Testing
- Shipping to CERN

## Phase II: November/December 2017




End Wall Field Cage with Beam Plug Mockup at Ash River Trial Assembly

- Beam Plug installed into End Wall Field Cage in Clean Room outside of cryostat.
- Beam Plug and End Wall Field Cage inserted into Detector together during Step 5A (*slide 5*).




# Phase II: Lift and Mount Tool




- Anodized Al 6061 Bar strongback
- Four 6 mm silver-plated socket head cap screws
- A80 Buna-n or Teflon o-rings at joints
- Stainless steel swivel safety hoist ring rated for 300 lb
- Lifting device mounts to electrode rings, balanced about the center of mass.



# Phase II: Beam Plug Connections




Bolt Pattern Mounts Beam Plug Flange to Downstream Plate




Beam Plug Secondary Support to Upstream Side of End Wall Box Beam

# Phase II: Beam Plug Connections



Mini Field Cage to Beam Plug End Cap




HV Grading Ring to Profile #5

- Overview, Installation Timeline
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- Phase II
  - Mount Beam Plug into End Wall Field Cage
- **Phase III**
  - Uncoil and connect Nitrogen Hose to Beam Plug
- System Testing
- Shipping to CERN



# Phase III: December 2017

- Beam Plug and End Wall Field Cage in position inside the detector.
- Scissor Lift is used to access Beam Plug location before north drift End Wall Field Cages are in their final configuration.



Scissor Lift at Ash River Trial Assembly





Image: Gina Rameika

# Phase III: Connecting Nitrogen Hose

Secure N<sub>2</sub> Line Connection Point (CAD)




Secure N<sub>2</sub> Line Connection Point (mockup)



Phase III-type of view from Ash River.  
(Will be within arms reach at EHN1.)

- Nitrogen Hose weight approx 5 kg
- Hose is uncoiled and connected to the Beam Plug via metal seal Conflat flange.



- Overview, Installation Timeline
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- Phase II
  - Mount Beam Plug into End Wall Field Cage
- Phase III
  - Uncoil and connect Nitrogen Hose to Beam Plug
- **System Testing**
- Shipping to CERN

# Beam Plug System Testing

- **At Vendor:**
  - Material Coupon Samples
    - Fiberglass and adhesive bond tension test at 77 K
  - Beam Plug
    - Initial leak check at room temperature  $<7.8 \times 10^{-5}$  std cc/s
    - Internal pressurization to 50 psi @77 K
    - Second leak check at room temperature  $<7.8 \times 10^{-5}$  std cc/s
    - External pressure check at room temp 50 psi
    - Final leak check at room temperature  $<7.8 \times 10^{-5}$  std cc/s
  - Nitrogen Hose (Swagelok)
    - Leak check to  $1 \times 10^{-5}$  std cc/s
- **At FNAL:**
  - HV Test at Blanche (Development Unit, Full Unit)
  - System and HV Test at 35 Ton (Full Unit)
- **At LBL:**
  - Beam Plug leak check at 77 K
  - Control Panel leak check at room temperature
  - Material radioactivity levels
- **At CERN:**
  - Control Panel and Nitrogen Hose leak check (Phase I)
  - Control Panel, Nitrogen Hose & Beam Plug leak check (Phase III)
  - Current Monitor function



Material Coupon Testing




Three Ring Development Unit



Full Beam Plug

- Overview, Installation Timeline
- Phase I
  - Install Nitrogen System components to roof
  - Secure Nitrogen Hose in Cryostat
- Phase II
  - Mount Beam Plug into End Wall Field Cage
- Phase III
  - Uncoil and connect Nitrogen Hose to Beam Plug
- System Testing
- **Shipping to CERN**

# Shipping



	Nitrogen Control Panel	Beam Plug
Vendor → LBL	n/a	May 2017
LBL → FNAL	May 2017	May-Jun 2017
FNAL → CERN	Aug-Oct 2017	Jul-Aug 2017

- Control Panel and Beam Plug will be shipped in separate approved wood crates to arrive on schedule for Phase I and Phase II
- Beam Plug and Nitrogen Hose will be cleaned and bagged for assembly clean room entry



# Outstanding Questions

- Details of lifting and maneuvering the Beam Plug into place during Phase II clean room installation
- Material selection and best method for mounting secondary structural support to box beam
- Ensuring clearance to unknown primary membrane corrugation locations
- Reported as-built cryostat wall thickness may contact beam plug even with 3 mm design gap
- Ensure adequate wrench tool access & clearance for mounting Nitrogen Hose to Beam Plug port
- TCO clearance of End Wall with Beam Plug mounted
- Will there be an End Wall-to-APA structural connector?
- Arrange rigid steel tubing installation at CERN (bend, weld, clean)
- Cut locations and interface to box beam for profiles #4-7 near Beam Plug
- Detail for securing Nitrogen Hose to Runway and Bridge beams.
- Verify ease of connection high for Beam Plug grading ring to profile #5


# Summary

- Beam Plug system is in final stages of development with fabrication and testing underway
- Tests performed and planned for materials strength and radioactivity, structural integrity, He leak check and high voltage holding capacity
- Beam Plug installation will proceed in three phases within TPC installation schedule
- Services and work needed at CERN have been identified and are being communicated
- Hands-on experience at Ash River and 35-Ton for mounting Beam Plug to End Wall




Extra Slides

# ProtoDUNE-SP Beam Plug at EHN1



# Nitrogen Gas System Details

Manual control at Panel, initially adjusted to low flow rate



## Beam Plug Nitrogen Gas System

### Supply Gas Requirements

Temperature	10-20 °C
Pressure	30-50 psig
Flow Rate	3 ml/min
Lifetime Volume	2000 l/yr (at 20 °C, 40 psi)
Purity	< 500-1000 ppm

### Flow Rate Heat Dissipated

3 ml/min*	140 mW
	480 mW/m <sup>2</sup>

\* 11 mg/min

### Beam Plug Operating Pressure (88 K)

ProtoDUNE-SP NP-04	Pressure	~ 1.375 bar
	Max Pressure	< 1.5 bar*
HV@PC4	Pressure	~ 1 bar

\* CERN pressure vessel designation limit

# Matheson NANOCHEM Gas Purifier

Purifies nitrogen boil-off gas of moisture and non-methane condensables



Purifier mounted to an LN dewar at the LBL Advanced Light Source



Purifier mounted into Gas Flow Control Panel

N <sub>2</sub> Source Purity	Lifetime
99%	9 months (even available at this level?)
99.50%	18 months
99.95%	9 years
100.00%	>10 years



Calculation Source: Matheson

Pressure = 60 psig – higher than operating (conservative)

Flow = 0.003 STP liters of gas per minute continuously (est. 11 mg/min in operation)


	Specification	Typical Performance
H <sub>2</sub> O	< 100 ppt	< 100 ppt (APIMS)
O <sub>2</sub>	< 100 ppt	< 50 ppt (APIMS)
CO <sub>2</sub>	< 100 ppt	< 50 ppt (APIMS)
CO	< 1 ppb*	< 1 ppb (APIMS)*
NMHC	< 100 ppt	< 100 ppt (APIMS)#

\* < 1 ppb CO is obtained at low flow rates and low CO challenge (< 1 ppm) only.


# NMHC – Non-Methane Hydrocarbons. Typical performance expressed for Butane.



# Access in the Cleanroom Area



# Cleanroom rail transport system







# Access in the Cleanroom Area

- TPC materials will be lowered via crane through the roof of the SAS shown in the plan view on slide 3. Materials will be lowered via crane for access in the 8m x 13m clean room. A scissor lift can be used to transfer the load from the crane to the dedicated rail system shown on slide 5. Other items can be placed on a cart and wheeled in the double doors.
- Scissor lifts can be used throughout the clean room for the majority of the work. The highest required working platform elevation for access needed for installing the cold electronics, transferring load to rail system, etc. is ~8m (26 feet) and they should be large enough to hold 2 people plus some equipment (200kg?)
- We will need a minimum of 2 scissor lifts ~ plus some lower height rolling 1-2m tall work platforms
- We will need several sized rolling carts, smaller ones for tools and parts, at least one large one for the field cages 4m x 2.5m rated for 1000kg

# End Wall

- Beam B with End Wall 4 & 5 on it can be moved into position using the spreader bar, swivel and trolley.
- The end walls can not be mounted until installation of Beam C with the complete set of CPA/FC
- EW4 and 5 are hung on Beam A & C



Access via 2m x 2.5m x 6m scaffolding will need to be moved for each End Wall, difficult reach to center mount




# 304/316 SS Swagelok Metal Hose

## FJ Series Metal Hose

### Features

- General purpose all-metal hose.
- 316L stainless steel annular convoluted core.
- Size range of 1/4 through 2 in. and working pressures from vacuum to 1600 psig (110 bar).
- Single braid layer of 304 stainless steel promotes hose pressure containment (M).
- End connections welded in accordance with ASME Boiler and Pressure Vessel Code Section IX.
- Optional 316L stainless steel braid available to provide greater corrosion resistance.
- Commonly used in high-temperature vacuum or general purpose applications where permeation is undesirable.
- Custom assemblies available.
- Options include hose covers, hose tags, and additional helium leak testing. See page 337 for details.



### Technical Data

Nominal Hose Size in. (mm)	Inside Diameter in. (mm)	Outside Diameter in. (mm)	Minimum Center Line Bend Radius in. (cm)		Temperature Range °F (°C)	Working Pressure at -325 to 300°F (-200 to 148°C) Vacuum to ... psig (bar)	Minimum Burst Pressure at 70°F (20°C) psig (bar)	Bulk Hose Weight lb/ft (kg/m)
			Static	Dynamic				
1/4 (6.4)	0.25 (6.4)	0.47 (11.9)	1.00 (2.54)	4.33 (11.0)	-325 to 800 (-200 to 426)	1600 (110)	6400 (440)	0.11 (0.16)
3/8 (9.7)	0.38 (9.5)	0.68 (17.3)	1.20 (3.05)	5.91 (15.0)		1470 (101)	5880 (405)	0.20 (0.30)
1/2 (12.7)	0.50 (12.7)	0.81 (20.5)	1.50 (3.81)	6.50 (16.5)		1110 (76.4)	4500 (310)	0.22 (0.33)
3/4 (19.0)	0.75 (19.0)	1.20 (30.5)	2.10 (5.33)	8.86 (22.5)		860 (59.2)	3440 (237)	0.37 (0.55)
1 (25.4)	1.00 (25.4)	1.50 (38.0)	2.70 (6.86)	10.2 (25.9)		680 (46.8)	2720 (187)	0.50 (0.74)
1 1/4 (31.8)	1.25 (31.8)	1.80 (45.7)	3.10 (7.87)	11.8 (30.0)		680 (46.8)	2720 (187)	0.61 (0.91)
1 1/2 (38.1)	1.50 (38.1)	2.13 (54.0)	3.90 (9.91)	13.4 (34.0)		520 (35.8)	2080 (143)	0.85 (1.26)
2 (50.8)	2.00 (50.8)	2.66 (67.5)	5.10 (13.0)	15.4 (39.1)		450 (31.0)	1800 (124)	1.10 (1.65)

### Pressure-Temperature Ratings

Ratings are based on ASME Code for Pressure Piping B31.3, Process Piping.

Nominal Hose Size, in.	1/4	3/8	1/2	3/4	1	1 1/4	1 1/2	2
Temperature °F (°C)	Working Pressure, vacuum to ... psig (bar)							
-325 (-200) to 300 (148)	1600 (110)	1470 (101)	1110 (76.4)	860 (59.2)	680 (46.8)	680 (46.8)	520 (35.8)	450 (31.0)
400 (204)	1488 (102)	1367 (94.1)	1032 (71.1)	800 (55.1)	632 (43.5)	632 (43.5)	484 (33.3)	419 (28.8)
500 (260)	1376 (94.8)	1264 (87.1)	955 (65.7)	740 (50.9)	585 (40.2)	585 (40.2)	447 (30.8)	387 (26.6)
600 (315)	1296 (89.2)	1191 (82.0)	899 (61.9)	697 (47.9)	551 (37.9)	551 (37.9)	421 (29.0)	365 (25.1)
700 (371)	1232 (84.8)	1132 (77.9)	855 (58.8)	662 (45.6)	524 (36.0)	524 (36.0)	400 (27.5)	347 (23.8)
750 (398)	1200 (82.6)	1103 (75.3)	833 (57.3)	645 (44.4)	510 (35.1)	510 (35.1)	390 (26.8)	338 (23.2)
800 (426)	1184 (81.5)	1088 (74.9)	821 (56.5)	636 (43.8)	503 (34.6)	503 (34.6)	385 (26.5)	333 (22.9)

## FJ Series Metal Hose

### Testing

Every Swagelok FJ series hose assembly is inboard helium leak tested to a maximum leak rate of  $1 \times 10^{-5}$  std cm<sup>3</sup>/s.

For additional testing, see **Testing**, page 337.

### Cleaning and Packaging

Swagelok FJ series hose components are cleaned in accordance with *Swagelok Standard Cleaning and Packaging (SC-10)* (MS-06-62), page 1174. Each hose is bagged individually and boxed; longer hoses are coiled, bagged, and boxed.

⚠ Do not subject flexible metal hose to pressure surges, shock, or pulsations, where the peak pressure is greater than 50 % of the working pressure rating.

### Ordering Information

#### Custom Hose Assemblies

Build a hose assembly number by combining the designators in the sequence shown below.

#### Typical Ordering Number

1 2 3 4 4 5 6 5 6  
 SS - FJ 4 TA4 PM4 - 28 - F or 71 CM - F  
 in. cm

#### 1 Material

##### End Connections

SS = 316 stainless steel

#### 2 Hose

FJ = FJ series metal hose

#### 3 Nominal Hose Size, in.

4 = 1/4 16 = 1  
 6 = 3/8 20 = 1 1/4  
 8 = 1/2 24 = 1 1/2  
 12 = 3/4 32 = 2

#### 4 End Connections

See **End Connection Designator** column in tables on next page.

#### 5 Overall Length

Inches or centimeters, in whole numbers. Include **CM** as shown for centimeter lengths.

#### 6 Options

For multiple options, add designators with a dash between each designator.

- A = Armor guard
- CRN = Lanyard tag with CRN
- F = Fire jacket
- F1 = Thermosleeve
- H7 = Helium leak test ( $1 \times 10^{-7}$  std cm<sup>3</sup>/s)
- N3 = Nitrogen pressure test
- W = Hydrostatic test
- Z = 316L SS braid material

#### Mat Tags

- MA = Gray MO = Orange
- MB = Blue MP = Purple
- MC = Brown MR = Red
- MG = Green MW = White
- MK = Black MY = Yellow
- MN = Pink

#### Other Tags

- T = Lanyard tag
- T2 = Two lanyard tags
- T5 = Clamp tag

Specify text for tags. See **Hose Tag Text** table, page 338.

See page 337 for detailed descriptions of options.

Hose OD: 1.20" ID .75"  
 Fitting OD: 1.32"  
 Weight: 11 lb @23 ft length  
 Displaced LAR:

## FJ Series Metal Hose

### End Connections


#### Swagelok Tube Adapters





End Connections with Hex Flat

Tube Adapter Size	Nominal Hose Size Designator	End Connection Designator	Dimensions		
			A	Minimum Inside Diameter	Maximum Outside Dimension
<b>Dimensions, in. (mm)</b>					
1/4	4	TA4	1.52 (38.6)	0.18 (4.6)	0.54 (13.7)
3/8	6	TA6	1.81 (46.0)	0.27 (6.9)	0.78 (19.8)
1/2	8	TA8	2.16 (54.9)	0.37 (9.4)	0.93 (23.6)
3/4	12	TA12	2.50 (63.5)	0.58 (14.7)	1.32 (33.5)
1	16	TA16	2.99 (75.9)	0.80 (20.3)	1.63 (41.4)
1 1/4 <sup>①</sup>	20	TA20	3.91 (99.3)	1.02 (25.9)	2.18 (55.2)
1 1/2 <sup>②</sup>	24	TA24	4.47 (114)	1.25 (31.8)	2.61 (66.3)
2 <sup>②</sup>	32	TA32	5.45 (138)	1.72 (43.7)	3.48 (88.4)

# Beam Plug Development Unit



# Beam Plug Fabrication Progress



# Material Selection

- Materials used:
  - Composite Rings: S-2 Glass/epoxy matrix composite; filament wound.
  - Metal Electrodes: Stainless steel 304
  - Cryogenic adhesive: Hysol 9309.2 NA epoxy with glass spheres
  - Ground End Cap: Stainless Steel 304
  - HV End Cap: S-2 glass/epoxy matrix composite; filament wound. Bonded to machined G-10 CR plate.
  - HV Flange Mounting Hardware: Stainless Steel 304
  - Secondary Support: Torlon or 304 SS
- Materials have and are being tested for LAr purity and radioactivity levels.



# Material Radioactivity Levels

- Some samples have been counted at the Low Background Counting Facility at LBNL

MATERIAL	STATUS
Cryogenic Epoxy (Hysol 9309.2 NA)	Very low activity
Stainless Steel 304	Not yet counted
OHMITE MOX 940 resistors	In queue; expected to be high, but low mass quantity and outside active region volume.
S-2 Glass/Epoxy Composite	$^{40}\text{K}$ rate is $\sim 5$ Bq but net effect expected to be low
G-10 CR Plate	Not yet counted

**Results presented to the DUNE Radio Purity Working Group and materials approved for use in ProtoDUNE**