

# **Neutrino Platform Proximity Cryogenics**

# 72<sup>th</sup> EHN1 Cryogenics Integration

# TE-CRG



### Week 29 update for Sarvadon contract 17079:

- Drawings received for 4/4 platforms
- Installed platforms:
  - NP 02 40 F1 ST •
  - NP 04 40 F1 ST •
  - Installation schedule
    - NP 04 40 AP ST 17/07/2017 •
    - NP 02 40 CA ST 24/07/2017 •



#### As built pictures NP 02 40 F1 ST






- Details of securing of NP 02 40 F1 ST area
  - Action 1: Add ramp to platform/concrete Sarvadon Not executed
  - Action 2: Removal of barrier EN-ACE Execution today
  - Action 3: Barrier gaps proection- EN-ACE Protected 3/3












J.Creus Prats - CERN

#### As built pictures NP 04 40 F1 ST






- 1. Racks support ordered, by EN-EA, d. wk36
- 2. Two external fenced huts, by EN-ACE, d. wk 38
- 3. 20 inox supports for field boxes, Slovakia supplier, d. wk 36





#### Crane Cabin Exclusion Zone – height to ground >7.1m


- Zone 1: covering all the elements that interfere with the crane cabin from july 21st. The distance of the platform piping supports to the ground floor is 7.9m.
- Zone 2 : covering all the elements that interfere with the crane cabin from july 28th. The distance of the platform piping supports to the ground floor is 7.8m.





#### **Control Hardware**


- Ongoing: Cabling of cryogenics control barrack HNA 803
- Cable trays EN-EL:
  - Installation start with NP 02 week 31
  - Installation finished before week 39
- Installation racks / field box TE-CRG from week 37 to 40
- Cabling between racks and field boxes week 42 (CC3)





#### **Control Hardware**


- Need of Permanent protection of trench for cable trays and racks installation. Stairs end in front.
- Location of point, next to NP04 racks
  - A protection should be in place by September 2017





# Warm piping top cap NP-02


- Requirement of side purge ports in the cryostat penetration flange collars: detector requires 13 ports and internal cryogenics requires 14 ports.
- Installation of purge lines later after January 2018





# Warm piping top cap NP-04


- Requirement of side purge ports in the cryostat penetration flange collars: detector requires 22 ports and internal cryogenics requires 14 ports.
- Installation of purge lines later after October 2017





## Warm piping cryostats

- Cryostat safety relief collector NP-02
- Installation before beam stairs are in place. Dates?







www.cern.ch