

# Overview and Status of the Low-Energy RHIC Electron Cooling Project (LEReC)

Lee Hammons for the LEReC Team

Deputy Directorate Chief Operating Officer  
for Nuclear and Particle Physics


Collider-Accelerator Department  
Brookhaven National Laboratory

**70** YEARS OF  
DISCOVERY

A CENTURY OF SERVICE



# The QCD Landscape



From: *Studying the Phase Diagram of QCD Matter at RHIC*,  
STAR White Paper, June 2014

- A central goal of high-energy nuclear collisions:
  - Map of phase diagram of nuclear matter
- Phase diagram is fundamental feature of QCD
  - Nuclear collisions at various energies allow map of QCD phase structure
- RHIC is highly versatile collider
  - Large range of energies
  - Large range of detector acceptance

# Mapping the QCD Phase Diagram

## The Beam Energy Scan Program


- BES-I Energies:

E ( $\sqrt{s_{NN}}$ GeV)	7.7	11.5	19.6	39
$\gamma$	4.1	6.2	10.7	28.2

- BES-II Energies:

E ( $\sqrt{s_{NN}}$ GeV)	7.7	11.5	20
$\gamma$	4.1	6.2	10.7



- High event statistics required
- At low energies, space charge dominates:
  - Increases emittance
  - Lowers luminosity
- Over long store, intrabeam scattering also causes emittance dissolution
  - Lower luminosity



**Square:** measured average per store luminosity in BES-I  
**Triangle:** measured maximum luminosity during BES-I  
**Dashed:** expected luminosity improvement with cooling and present 28 MHz RF system  
**Solid:** cooling and long ion bunches (with proposed new low-frequency RF system)

# Electron Cooling


- Method of increasing phase-space density of hadron beams
- “Cold” electron beam merged with “hot” ion beam
  - Drag force on hadron beam applied by electron beam
  - Cooled through Coulomb interactions
- Requires co-propagating electron beam with same average velocity as hadron beam



Simulation of luminosity with electron cooling at beam energy of 3.85 GeV/n ( $\sqrt{s_{NN}} = 7.7$  GeV)

# Goals of the LEReC Project

- A high-power electron accelerator has been added to the RHIC and is being commissioned
- LEReC is first LINAC-based electron cooler operating on bunched hadron beams at high energies
- Goal of commissioning is to achieve electron beam parameters suitable for ion-beam cooling in RHIC
  - Characterize beam parameters from DC gun
  - Commission and calibrate all RF cavities
  - Generate, accelerate and transport beam from DC gun to beam dump
  - Commission instrumentation
  - Measure and improve beam quality
  - Demonstrate cathode lifetime
- Commissioning being conducted in stages




# Electron Beam Operation Parameters

## Electron beam requirement for cooling

Kinetic energy, MeV	1.6*	2	2.6
Cooling section length, m	20	20	20
Electron bunch (704 MHz) charge, pC	130	170	200
Effective charge used for cooling, pC	100	130	150
Bunches per macrobunch (9 MHz)	30	30	24-30
Charge in macrobunch, nC	4	5	5-6
RMS normalized emittance, $\mu\text{m}$	< 2.5	< 2.5	< 2.5
Average current, mA	36	47	45-55
RMS energy spread	< $5 \times 10^{-4}$	< $5 \times 10^{-4}$	< $5 \times 10^{-4}$
RMS angular spread	< 150 $\mu\text{rad}$	< 150 $\mu\text{rad}$	< 150 $\mu\text{rad}$

\*CW mode at 704 MHz without macrobunches is also being considered  
(with even higher average current up to 85 mA)


# The LEReC Project



- **704 MHz SRF Booster Cavity**
  - Accelerator, Energy Chirp for Bunch Stretching
- **2.1 GHz Cu Cavity**
  - RF Curvature Correction
- **9 MHz Cu Cavity**
  - Macrobunch beam loading compensation
- **704 MHz Cu Cavity**
  - Removal of Energy Chirp
- **704 MHz Transverse Deflecting Cavity**
  - Longitudinal Phase Space, Vertical Deflection to Provide Head-to-Tail Streak



# Commissioning Plan



- **Commissioning of Full LEReC**

- Begin at 1.6 MeV/0.1 mA
- Pulsed mode / CW mode
  - Injector
  - Transport and merger
  - RF Diagnostic line
  - Cooling
  - Extraction
- MPS Commissioning
- Instrumentation Commissioning
- Energy spread
- Beam optics


- **Higher-Current Commissioning**

- Operational stability at higher current thresholds:
  - 1 mA
  - 10 mA
  - 30 mA
- Beam Loading
- Cathode Lifetime
- Transient Effects

- **Higher-Energy Commissioning**


- Operational stability at higher energy:
  - 2 MeV
  - 2.6 MeV
- Beam synchronization

# LEReC Layout in RHIC Tunnel and IR2






# The LEReC Accelerator in IR2

## Cooling section






# Major LEReC Components

- DC Electron Gun
  - 600 kV power supply
  - Two pressure vessels filled with pressurized SF<sub>6</sub>
  - Laser injection port
  - Cathode puck insertion system
  - Installed and tested for operation up to 450 kV
- Photoemissive cathode
  - Puck surface coated with bi-alkali on Mb substrate




# Multi-Alkali Photocathodes

- Bi-alkali photocathodes provide long lifetime and high QE at visible wavelengths
  - System developed to provide 24/7 operation without significant interruption
- Photocathode recipe:
  - Cesium
  - Potassium
  - Antimony
- Typical QE after production: 3-6%
- Typical QE before insertion: 2-5%




# Laser System




Laser Mode	704 MHz	9.1 MHz	1 Hz
Beam Size Trailer (mm)	1 – 5		
Gun Table (mm)	3 – 5		
Laser Power Trailer (W)	40 – 80 (IR) 20 – 40 (520nm)	40 – 80 (IR) 20 – 40 (520nm)	40 – 80 (IR) << 1 (520nm)
Gun (W)	< 10	< 10	<< 1

# Laser Timing Structure

704 MHz Fundamental



9.1 MHz Macrobunches






1 Hz Macrobunch Trains

# Timeline of Commissioning Progress

<b>March 5</b>	DOE approval to start LEReC commissioning
<b>March 22</b>	Start commissioning SRF booster with beam
<b>March 23</b>	Beam accelerated to first LEReC design energy of 1.6 MeV, delivered to injection line beam dump
<b>April 2</b>	1.6 MeV beam into RF diagnostic line
<b>April 25</b>	First beam in RHIC cooling section (pulsed mode)
<b>April 26</b>	1.2 mA CW operation
<b>May 11</b>	17 mA CW, 500 keV at dump
<b>June 2</b>	Electron beam propagated through cooling sections to high-power beam dump
<b>June 5</b>	First observation of ion-electron interaction in cooling section




# LEReC Beam Propagation to Dump




# Electron-Ion Interaction in Cooling Section

No ion interaction



Electron-ion interaction



# Summary

- Commissioning effort has been very successful
- Many newly commissioned systems
  - RF cavities
  - Laser system
  - Instrumentation
  - Machine Protection System
- Beam has been delivered through entire accelerator
- Commissioning continues through summer
- Commissioning of cooling on track for 2019