






# LHC Commissioning 2009






# Prep: beam tests through the years


2003:TT40




CNGS



2004: FIRST HOLE




TI2




2008: SEPT 10




2008: FIRST BEAM TO LHC




2008: FIRST BEAM TO IR3




2009: FIRST IONS TO LHC



2009: Sector test




2009!







04-02-2010

LHC commissioning 2009




# Prep: dry runs and machine checkout

- Extraction
- Transfer lines
- Injection
- RF, injection sequence
- Timing System
- Beam Interlock System
- Collimators
- Vacuum
- Interlocks, SIS
- BLMs, BPMs
- BTV, BCT
- Beam dump
- PGCs
- Magnet model
- Sequencer, alarms
- Controls, logging, DBs
- LSA, optics model, YASP



Re-phasing in the SPS:



Kicker Status & Control		M&D Status		Inject & Dump		Trim Look-Up Tables		
Status:	Beam 1: ok	Beam 2: ok	BETS:	Beam 1: YES	Beam 2: YES	Ready Status:	Beam 1: YES	Beam 2: YES
Mode:	Beam 1: on	Beam 2: on	IPOC:	Beam 1: YES	Beam 2: YES			
Control:	Beam 1: remote	Beam 2: remote	LASS:	Beam 1: YES	Beam 2: YES			
Energy/GeV:	451.31	450.47	Kicker:	Beam 1: YES	Beam 2: YES			
Acquisition Control		Retrigger:		TSU:		LBDS:		
BETS		Beam 1: Mode: TRIGGERED_OK		Beam 2: Mode: TRIGGERED_OK				
		Arm permitted: YES		Beam 2: Arm permitted: YES				



BIS Supervision Application

RBA: vkain SYSTEM

Time: Mon Sep 21 15:22:44 CEST 2009

### LHC Beam Interlock System

SMP Overview

- SPS Probe Beam Flag
- SPS Safe Beam Flag
- LHC Beam Presence: B1
- LHC Beam Presence: B2
- LHC Movables Allowed In
- LHC Stable Beam Flag

And some serious hardware commissioning of cold circuits



# Beam milestones 2009 1/2

20 <sup>th</sup> Nov	injection of both beam – rough RF capture
21 <sup>st</sup> Nov	Beam 1 circulating
22 <sup>nd</sup> Nov	Beam 2 circulating
23 <sup>rd</sup> Nov	First pilot collisions at 450 GeV First trial ramp
26 <sup>th</sup> Nov	Pre-cycle established – excellent reproducibility Energy matching
29 <sup>th</sup> Nov	Ramp to 1.08 TeV and then 1.18 TeV
30 <sup>th</sup> Nov	Solenoids on
1 <sup>st</sup> – 6 <sup>th</sup> Dec	Protection qualified at 450 GeV to allow "stable beams"
6 <sup>th</sup> Dec	Stable beam @ 450 GeV
8 <sup>th</sup> Dec	Ramp 2 beams to 1.18 TeV – first collisions
11 <sup>th</sup> Dec	Stable beam collisions at 450 GeV with high bunch intensities: $4 \times 2 \cdot 10^{10}$ per beam




# Milestones 2/2

---


14 <sup>th</sup> Dec	Ramp 2 on 2 to 1.18 TeV - quiet beams - collisions in all four experiments
14 <sup>th</sup> Dec	16 on 16 at 450 GeV - stable beams
16 <sup>th</sup> Dec	Ramped 4 on 4 to 1.18 TeV - squeezed to 7 m in IR5 - collisions in all four experiments
16 <sup>th</sup> Dec	End of run

- 3 days - first collisions at 450 GeV
- 9 days - first ramp to 1.2 TeV
- 16 days - stable beams at 450 GeV
- 18 days - two beams to 1.2 GeV, first collisions




# Injection - reminder

## Layout (point 8)



Nominal batch from the SPS: 288 bunches of  $1.15 \times 10^{11}$  protons at 450 GeV

We did a single bunch of  $2 \times 10^{10}$



# Injection

---

- Delicate process
  - We will sling around a lot of beam during this process
  - Complex dance of hardware, timing, RF, interlocks etc.
  - Have to carefully position collimators and other protection devices to make sure we catch any losses
  
- Full program of beam based checks performed
  - injection protection (TDI etc), transfer line collimators, TDI positioning, aperture, kicker waveform etc.
  
- **WORK TO DO**




# Injection

---


- Issues with BLMs triggering the beam interlock system due to fast losses during the injection process
  - Even at these low intensities (one bunch  $2 \times 10^{10}$ )
  - BLMs set for circulating beam not injected – problem being addressed
- Generally impressive, clearly benefits from experience gained during injection tests.
- However, for the moment one would worry about routinely injecting unsafe beam.





# TT40 Damage during 2004 High Intensity SPS Extraction / [Goddard, B](#) ; [Kain, V](#) ; [Mertens, V](#) ; [Uythoven, J](#) ; [Wenninger, J](#)


Or what you can do with 2.9 MJ



*Figure 4. Damage observed on the inside of the vacuum chamber, on the beam impact side. A groove approximately 110 cm long due to removed material was clearly visible, starting at about 30 cm from the entrance.*


During high intensity extraction on 25/10/04 an incident occurred in which the vacuum chamber of the TT40 magnet QTRF4002 was badly damaged.

The beam was a 450 GeV full LHC injection batch of  $3.4 \cdot 10^{13}$  p+ in 288 bunches, and was extracted from SPS LSS4 with the wrong trajectory



# Injection

- We can still cause quenchnos with very little beam



by mistake...

For future reference – note low quench level of around  $2 \times 10^9$  at 450 GeV - in line with predictions



# 450 GeV


---

Full set of instrumentation and associated hardware and software commissioned and operational (more-or-less)

- Measurement and control of key beam parameters
  - Orbit, tune, chromaticity, coupling, dispersion
  - Beam loss
  - Beam size
  - Lifetime optimization: **tune**, chromaticity, orbit
  - Energy matching
  - Full program of aperture checks performed covering arcs and insertions

Availability of hardware, instrumentation and software  
impressive

Good preparation – fast problem resolution




# 450 GeV

---

- Experiments' magnets
  - Solenoids – brought on without fuss and corrected
  - Alice & LHCb dipoles – brought on at 450 GeV – **issues with transfer functions**
- Two beam operation both with and without bumps
- Optics checks
  - beating & correction
- Full program of polarity checks of correctors and BPMs




- Beam clearance seems to be OK, above or equal to 7.
- Some measured bottlenecks agree with model predictions using measured functions.
- Aperture is out of budget due to the large-beating
  - $N1 < 7$  even reducing the closed orbit budget to the measured 3.2 mm peak closed orbit
- **Correcting beta beating seems mandatory at 450 GeV**





# Beating: 450 & 1180 GeV







# Collisions at 450 GeV

---

- Man was never meant to do collisions at 450 GeV (in the LHC at least)
- Full program of machine protection, collimation, aperture and LBDS checks allowed “stable beams” to be declared.
- Multi-bunch and higher intensities achieved
  - 16 bunches – total  $1.85 \times 10^{11}$
- “Lumi scans” tested successfully
- Lots of events collected
  - 6 reasonably happy experiments
- Clear issue here for the machine was the activity in the vertical tune spectra and vertical emittance blow-up



# Collisions at 450 GeV



After 20 days commissioning this smells faintly of showing off





# Tune@450 GeV - issues


---

- Residual micron amplitude tune oscillations:
  - PRO: beneficial for the FFT-based systems!
  - CON: bad for beam life-time and Q-PLL operation
  
- 8 kHz line, broad frequency “hump”, and other spectra perturbations:
  - Reduction of beam life-time, emittance blow-up, ...
  - Potential to perturb FFT-based Q-Tracker

Maybe not of direct relevance to this audience but  
this sort of thing can give you a real headache



- Example (3. ramp 2009-11-30 @00:15):




- Residual tune stability  $\Delta Q \approx 5 \cdot 10^{-4}$ 
  - no particular frequency dependence → 'white noise'
  - Little/no Q' but energy dependence → power converter noise?

Possible source candidates under examination



# 8 kHz & the hump





# Nominal cycle: ramp

Walter Venturini

	Date	Beam	Energy [GeV]	Comment
1	24/11/09	1	560	Tunes
2	29/11/09	1	1043	1/3 integer
3	30/11/09	1/2	1180	No full precycle No feedback
4	8/12/09	1/2	1180	B1 lost after 3 minutes at top energy. Feedback on B2
5	13/12/09	1/2	800	Feedback on both beams from here Lost B2 – BPM interlock
6	14/12/09	1/2	1180	1 hour “quiet beams” – collisions in all 4 experiments
7	15/12/09	1/2	1180	Beam lost to rogue real-time packet
8	16/12/09	1/2	1180	Squeeze/collisions

Seriously impressive




# Ramp - issues

---


Ramp looked good (and reproducible)

Both tune feedback and feed-forward operational

- **Tune evolution** not understood (in particular the differences between beams)
- **Fidel corrections** to be updated with best estimate for snapback correction
- Orbit – need feedback (and perhaps feed-forward)
- Need on-line **chromaticity measurement**
- Appropriate **incorporation** of 450 GeV trims
- RF: commissioning of **emittance blow up**
- Ramp with separation bumps



# Ramp 7 & 8 – bare tunes





- **First beam tests of betatron squeeze were successful!**
  - Mechanics of the squeeze works well.
  - good agreement with the expected beta values.
- **Some issues were identified and are being addressed**
  - Improve further LSA implementation (incorporation, BP handling)
  - New functionalities: change of optics matrices for orbit feedback;
  - Handle stop points for critical properties (collimators).
- **Feedbacks (preliminary):**
  - Orbit feedback would be highly appreciated, as expected!
  - If simulations are confirmed, tune feedback seem less critical.



- The knowledge of the magnetic model of the LHC is remarkable and has been one of the key elements of a very smooth beam commissioning
- Huge parameter space, mistakes made, lessons learnt etc but...
- Tunes, energy matching, optics close to the model already
- Some discrepancies being hunted down (450 GeV particularly)
- Bodes very well for the future.





# Magnet model

## ■ Largest momentum offsets by sector:

- -0.27 permill in sector 56 / beam1
- +0.32 permill in sector 78 / beam2

Beam	Parameter	Meas	trim
1	QH	0.28	-0.023
1	QV	0.31	0.049
2	QH	0.28	-0.089
2	QV	0.31	0.015
1	QPH	5	-16
1	QPV	7	2
2	QPH	9	-15
2	QPV	8	2


and check out the beta beating at 1.2 TeV




# FIDEL - precycle

---

- Fully deployed with precycling prescriptions in place for nearly all circuits
- ~One hour long with all magnet circuits being put through a magnetic ringer.
- Very good reproducibility when re-injecting
  - this will save us.



# Precycle






## TCDQ/TCSG protects Q4 and downstream elements


...in case of asynchronous beam dump or asynch. firing of MKD kickers where part of beam is not absorbed by TCDS

- TCDS (fixed) – 6 m long diluter protects extraction septum
- TCDQ/TCS (mobile) – 7 m long diluter kept at about 7-8  $\sigma$  from the beam, at all times





Beams for physics dumped, at the right place! 450 GeV





Beam dumps, 16 bunches + pilot, 14/12/09 around 21:00  
BTVDD image = position on beam dump block TDE  
Comparison with calculated positions from measured kicker magnet waveforms.




# TCDQ/TCSG set-up

- Check of TCDQ protection (dump of debunched beam):
  - Losses concentrated on dump protection devices, with 0.1% on collimators



Asynchronous dump tests:  
4 bunches, B2



Sweep shape on  
BTVD as expected



# Beam dump – are we ready for higher energies?


---

- The beam dumping systems worked very well and the XPOC and IPOC systems caught all failures
  - Only real failures were the Synchronous-Asynchronous dumps: solved after TSU firmware upgrade
  
- **Many tests with beam outstanding**
  - Dump at intermediate energies
  - Positioning of protection devices
  - Follow commissioning procedures for increasing energy and intensity



- Undulator and synchrotron light monitor successfully commissioned for beam 2
- Beam 1 remains to be commissioned
- **Abort Gap Cleaning “works” already during first tests!**
  - But needs to be further optimized to clean over the full 3  $\mu$ s while limiting the losses outside the abort gap
  - About 10 % of the beam was left in the gap
- Need to commission the **Abort Gap Monitoring Interlock**

BSRA data show gap partially cleaned








Excellent initial beam based commissioning following careful preparation and tests

- Full program of beam based positioning
- System works as designed. Expected cleaning and leakage processes seen.
- Possible to verify passive protection: losses at primary collimators.
- Hierarchy established and respected in tests
- Collimation setup remained valid over 6 days, relying on orbit reproducibility and optics stability
- Even the Roman pots got a run out



# Collimation





# Machine Protection

---

- Mission critical backbone
  - Beam Interlock System
  - Safe Machine Parameter
  - Plus inputs to/from other systems (e.g. timing, BCT)
- A large multitude of user inputs
- The beam driving a subtle interplay of:
  - LBDS, Collimation, protection devices, RF...
  - Instrumentation (BLMs, BCT, BPMs...)
  - Aperture
  - Optics


Careful testing before beam  
Full set of beam based tests  
**Clearly the critical path**





# BIS-BIC-SMP

Ben Todd

99.996% availability 2006-date  
Internally and externally reviewed  
will be ready for 2010 with minor changes




2006: SPS, EXT1, EXT2, CNGS operational  
 2007: TI2, TI8 operational  
 2008: INJ1, INJ2, LHC1, LHC2 operational

Beam Interlock System - 'Tree' Type   
 Beam Interlock System - 'Ring' Type 



# Machine protection – user input

		R1	L2	R2	U3	S3	L4	R4	L5	R5	L6	R6	U7	S7	L8	R8	L1	CCC	Inj1	Inj2	Σ
<b>UNmaskable</b>	1	Vacuum (Sector valves) ("X valves")																		30	
	2	PIC (for essential circuits)																		16	
	3	BLM (at aperture limitations)																		8	
	4	Warm magnets (WIC)																		8	
	5	Beam Dumping system																		4	
	6	Injection Kicker																		4	
	7	Access (LASS + E.I.S.)																		4	
	8	Operator Buttons (CCC)																		3	
	9	Programmed Beam Dump																		2	
	10	Safe Machine Parameters sys																		2	
	11	ATLAS (Detector part)																		3	
	12	" " (Movable device)																		2	
	13	ALICE (Detector part)																		3	
	14	CMS (Detector part)																		4	
	15	LHCb (Detector part)																		3	
	16	" " (Movable device)																		1	
	17	LHCF																		1	
	18	TOTEM																		4	
<b>Maskable</b>	19	Collimation (Env. Param.)																		24	
	20	Collimation (Motor pos.)																		26	
	21	PIC (for auxiliary circuits)																		16	
	22	BLM (in the arcs)																		8	
	23	Screens																		9	
	24	Fast Magnet Current ch. Mon																		16	
	25	RF & Transverse Damper																		4	
	26	Beam Aperture Kicker																		2	
	27	TCDQ																		2	
	28	Fast BCT (di/dt)																		2	
	29	Beam excursion (BPM)																		4	
	30	MSI Power Conv. (sum fault)																		2	
	31	Experimental Magnets																		4	
	32	ALICE-ZDC																		1	
		◆◆ : Individual Beam connections										◆ : Both Beams connections			Not connected		Total: 216				




# BEAM INSTRUMENTATION



# Orbit

- Excellent performance of BPM system
- Very stable orbit (V drift  $\sim 15\mu\text{m}/\text{h}$ )
  - Better correction possible.
  - Should spend some time to establish a better global correction (and avoid strong local corrections) before setting up collimators.
- Orbit feedback
  - Basically operational, time needed for testing
  - Essential for ramp and squeeze







- BLMs correctly removes the BEAM PERMIT signal if measurements are over threshold. No reliability issues observed.
- System is well understood since it has been up and running for more than a year. **VERY IMPRESSIVE.**
- Some **availability issues (false dumps)** at energies higher than the injection are to be expected if thresholds don't change in some regions.
- **Continuous monitoring** of noise is required.
- **Sequencer initiated tests** will be enforced to be run regularly.
- More tests to verify and adjust the threshold values are needed.
- Investigation of spurious signals from the SEMs are ongoing and first corrections are being implemented.






- **BTVs and Wire scanners** works quite reliably – still few bugs to be fixed
- **Synchrotron Light Monitors**
  - Systems worked basically as designed - need the other undulator on
  - Deeper analysis of performances on going
  - **Cross calibration** with respect to Fast BCTs and Wire scanners needed






# Synchrotron light monitor

## Vertical emittance blow-up – beam 2






- The Base-Band-Tune (BBQ) system was work horse from LHC day one
  - No hardware, minimal software and only a few beam related issues
  - Most measurements were done with residual beam excitation
  - Q measurements resolution in the range of  $10^{-4}$  ...  $10^{-5}$
- PLL – partially deployed – to be fully commissioned
- Feedback operational via BBQ continuous FFT






# Power converters


- Unmentioned because brilliant







## Machine availability/unavailability





# Unavailability





---

**2010**



# 2010 overview


---

- Beam commissioning continued
  - Through to colliding, safe, stable, squeezed beams
- Consolidation & physics
- Increased intensity phase 1 & associated machine protection qualification
  - Establish secure and reproducible operations and fully field test
- Consolidation & physics
- Increased intensity phase 2 & associated machine protection qualification
- Etc.





# Beam commissioning strategy 2010






# 2010 – parameters

Step	E [TeV]	Fill scheme	N	$\beta^*$ [m] IP1 / 2 / 5 / 8	Run time (indicative)
<b>1</b>	<b>0.45</b>	<b>2x2</b>	<b><math>5 \times 10^{10}</math></b>	<b>11 / 10 / 11 / 10</b>	<b>Weeks</b>
<b>2</b>	<b>3.5</b>	<b>2x2</b>	<b>2 - <math>5 \times 10^{10}</math></b>	<b>11 / 10 / 11 / 10</b>	
<b>3</b>	<b>3.5</b>	<b>2x2*</b>	<b>2 - <math>5 \times 10^{10}</math></b>	<b>2 / 10 / 2 / 2</b>	
<b>4</b>	<b>3.5</b>	<b>43x43</b>	<b><math>5 \times 10^{10}</math></b>	<b>2 / 10 / 2 / 2</b>	<b>Weeks/Months</b>
<b>5</b>	<b>3.5</b>	<b>156x156</b>	<b><math>5 \times 10^{10}</math></b>	<b>2 / 10 / 2 / 2</b>	
<b>6</b>	<b>3.5</b>	<b>156x156</b>	<b><math>9 \times 10^{10}</math></b>	<b>2 / 10 / 2 / 2</b>	<b>Months</b>
<b>7</b>	<b>3.5</b>	<b>50 ns - 144**</b>	<b><math>7 \times 10^{10}</math></b>	<b>2.5 / 3 / 2.5 / 3</b>	
<b>8</b>	<b>3.5</b>	<b>50 ns - 288</b>	<b><math>7 \times 10^{10}</math></b>	<b>2.5 / 3 / 2.5 / 3</b>	
<b>9</b>	<b>3.5</b>	<b>50 ns - 720</b>	<b><math>7 \times 10^{10}</math></b>	<b>2.5 / 3 / 2.5 / 3</b>	<b>Months</b>

\* Turn on crossing angle at IP1.


\*\*Turn on crossing angle at all IPs.

- Bring on the crossing angle sooner rather than later and don't waste too much time with 156 bunches per beam
- Explore higher bunch intensities early.
- $\sim 200 \text{ pb}^{-1}$  if things go well



# Splices – we still have a problem


Good splice  
( $R=0.3 \text{ n}\Omega$ )



Defect A:  
Unsoldered splice  
( $R \gg 0.3 \text{ n}\Omega$ )




Defect B:  
Soldered splice with  
*outside* void and/or  
lack of bonding



Defect C:  
Badly soldered splice  
( $R > 0.3 \text{ n}\Omega$ ) with *inside*  
void and/or lack of bonding



Defect D:  
Splice with void and/or  
lack of bonding and  
small amount of SnAg  
in vertical gap






# 3.5 TeV requirements

Michael Koratzinos

circuit	$\tau$ [s]	Condition	Max $R_{\text{addit}}$ for $\text{RRR}_{\text{bus}}=100$	Max $R_{\text{addit}}$ for $\text{RRR}_{\text{bus}}=160$
RB	50	GHe with $t_{\text{prop}}=10$ s	80	87
		GHe with $t_{\text{prop}}=20$ s	>100	>100
		LHe without He cooling	58	65
		LHe with He cooling	76	83
RQ	10	GHe with $t_{\text{prop}}=10$ s	>150	>150
		GHe with $t_{\text{prop}}=20$ s	>150	>150
		LHe without He cooling	74	80
		LHe with He cooling	80	84



Essential message is that we can't, with any confidence, go above 3.5 TeV in 2010



# To go to 7 TeV

Paolo Fessia

Splice consolidation  
options under examination



# Everywhere



# Near future looks like being...

---

- Run 2010 at 3.5 TeV
  - Estimate integrated luminosity 100 - 200 pb<sup>-1</sup>
- Short winter stop
  - Carry on running at 3.5 TeV with the aim of delivering at least 1 fb<sub>1</sub><sup>-1</sup>
- Long shutdown (~1 year)
  - Fix all splices properly – LHC good for 7 TeV (give or take some dipole re-training).
  - 6.5 TeV should be relatively easy
- Head for nominal performance

NB: hot off the Chamonix press



# Conclusions 1/2

---

- A lot of hard work over the years has enable a truly impressive period of initial commissioning with beam.
- Initial indications are that the LHC:
  - **is reproducible;**
  - **magnetically well understood;**
  - **optically in good shape;**
  - **is armed with a mighty set of instrumentation, software, and hardware systems.**
- Lots still to sort out, in particular...
- Operations, controls, instrumentation etc. have the capability to unnecessarily stress the machine protection system – issues must be resolved.

**Long way to go before we are ready to go much beyond the safe beam limit**



# Conclusions 2/2

---

- 2010 ~4 weeks to establish stable, safe beams at 3.5 TeV
- Extended running period around the safe beam limit
  - With blocked MD periods as required
- Formal review process of machine protection before starting a stepwise increase in intensity
  - Each step up in intensity to be followed by an extended running period
- Heading for  $10^{32} \text{ cm}^{-2}\text{s}^{-1}$  in 2010 and hopefully between 100 – 200  $\text{pb}^{-1}$