





MQYYM Coil 7 issue

February 21st 2018

H. Felice, D. Simon, M. Segreti, J.M. Rifflet


Issue encountered after the IL curing sheet removal:




Imprint also seen in Coil 1 and subsequent coils without insulation damage

CURING SHEET DETAILS

Curing sheet:





RÉSUMÉ ET ACTIONS POSSIBLES




| | Conforme | Test électrique | Non-conformité | Réparation possible | Risque |
|--------|----------|-----------------|--|--|--|
| Coil 0 | No | Not conform | Practice coil, vtap practicing | No | |
| Coil 1 | No | OK | Damaged insulation and 1st set of end spacers | No | |
| Coil 2 | Yes | OK | | | |
| Coil 3 | Yes | OK | | | |
| Coil 4 | No | OK | Ends with low compaction | Filling of the ends | Low |
| Coil 5 | No | Not tested | Damaged interlayer insulation in the straight section | Filling in the area where the insulation has been torn | High: difficulty to fill with the proper thickness. Abrasive interlayer insulation might damage cable insulation |
| Coil 6 | No | Not tested | Saut de couche mal positionné. Couche 2 débobinée et rebobinée | non | Medium |
| Coil 7 | No | | Damaged insulation and possible overcompression of a turn | Yes for the insulation | High: range of compression seen by the conductor unknown |

Only 2 conform coils
Coil 4 can be fixed => spare



The layer jump guide moved inward by $\sim 0,3$ mm
The layer jump guide has an interference with the mould ranging from **0,22 mm to 0,26 mm** => **imprint in parts / failure**

=> The curing sheet has been repaired. Interference has been removed



| | | | |
|---|------------|--------------|--------------|
| ▶ Coil fabrication | 177 jours? | Lun 04/09/17 | Ven 25/05/18 |
| Connection box assembly training | 1 sm | Lun 04/06/18 | Ven 08/06/18 |
| ▶ Tooling and components procurement | 318 jours? | Lun 24/04/17 | Mar 31/07/18 |
| ▶ Assembly tooling | 150 jours | Mer 12/07/17 | Ven 23/02/18 |
| ▶ Collars | 114 jours? | Mer 10/05/17 | Lun 16/10/17 |
| ▶ Yokes | 63 jours? | Lun 07/08/17 | Mar 07/11/17 |
| ▶ connexion box (2) | 157 jours | Lun 09/10/17 | Ven 01/06/18 |
| ▶ Coil parts (6 sets) | 68 jours | Lun 24/04/17 | Mer 26/07/17 |
| ▶ Coil parts (2 final sets) | 70 jours | Lun 26/02/18 | Ven 01/06/18 |
| ▶ other components | 150 jours | Ven 13/10/17 | Mar 29/05/18 |
| V supports for magnetic measurements | 80 jours | Mer 01/11/17 | Jeu 08/03/18 |
| V supports for magnet tilting | 80 jours | Mer 01/11/17 | Jeu 08/03/18 |
| ▶ GPI tooling | 131 jours | Lun 16/10/17 | Jeu 03/05/18 |
| ▶ Coil shipping tooling | 130 jours | Lun 06/11/17 | Ven 18/05/18 |
| ▶ Magnet shipping tooling/crate | 115 jours | Lun 15/01/18 | Ven 22/06/18 |
| ▶ measuring coil tooling | 284 jours | Ven 09/06/17 | Mar 31/07/18 |
| ▶ Trace fabrication | 175 jours | Mer 26/07/17 | Ven 13/04/18 |
| ▶ Assembly preparation and assembly | 335 jours? | Ven 21/07/17 | Mer 26/12/18 |
| Assembly of the assembly tooling (at CERN) | 1 jour? | Jeu 26/07/18 | Ven 27/07/18 |
| Coil measurements + set up | 2,5 mois | Mer 01/08/18 | Mar 13/11/18 |
| soldering/wiring of the trace | 3 jours | Mer 14/11/18 | Ven 16/11/18 |
| GPI preparation | 3 jours | Ven 21/07/17 | Mar 25/07/17 |
| ▶ Collaring | 174 jours | Jeu 01/03/18 | Mer 05/12/18 |
| electrical integrity tests | 1 jour | Jeu 06/12/18 | Jeu 06/12/18 |
| Magnetic measurements | 5 jours | Jeu 06/12/18 | Mer 12/12/18 |
| Yoking | 5 jours | Jeu 13/12/18 | Mer 19/12/18 |
| Connection box assembly | 1 sm | Jeu 20/12/18 | Mer 26/12/18 |
| Warm magnetic measurement with yoke | 2 sm | Jeu 27/12/18 | Mer 09/01/19 |
| Shipping of the magnet to CEA | 1 jour? | Jeu 17/01/19 | Jeu 17/01/19 |

Making 2 more coils does not impact the schedule

| | | | |
|----------------------------------|-----------------|---------------------|---------------------|
| Coil parts (2 final sets) | 70 jours | Lun 26/02/18 | Ven 01/06/18 |
| Direct order (agreement pending) | 0 jour | Lun 26/02/18 | Lun 26/02/18 |
| Delivery at CEA | 70 jours | Lun 26/02/18 | Ven 01/06/18 |

| | | | |
|--------------------------------------|------------------|---------------------|---------------------|
| ▶ measuring coil tooling | 284 jours | Ven 09/06/17 | Mar 31/07/18 |
| Design (CFT + design work) | 90 jours | Ven 09/06/17 | Jeu 12/10/17 |
| CFT | 5 sm | Ven 13/10/17 | Mar 21/11/17 |
| order placed | 1 jour | Jeu 07/12/17 | Jeu 07/12/17 |
| FMI order cancellation | 0 jour | Lun 29/01/18 | Lun 29/01/18 |
| Strategy discussion | 3 sm | Lun 29/01/18 | Ven 16/02/18 |
| Prototyping at DMP | 3 sm | Lun 19/02/18 | Ven 09/03/18 |
| Fabrication if order placed with DMP | 4 mois | Lun 12/03/18 | Ven 29/06/18 |
| parallel prototyping at Gavard | 1 mois | Mer 14/02/18 | Mar 13/03/18 |
| Delivery at CERN | 1 jour | Lun 02/07/18 | Lun 02/07/18 |
| part validation/instrumentation | 1 mois | Mar 03/07/18 | Mar 31/07/18 |

| | | | |
|----------------------------------|------------------|---------------------|---------------------|
| ▶ Collaring | 174 jours | Jeu 01/03/18 | Mer 05/12/18 |
| collars instrumentation | 3 sm | Jeu 01/03/18 | Mer 21/03/18 |
| assembly on vertical stand | 8 jours | Lun 19/11/18 | Mer 28/11/18 |
| Collaring on press + key welding | 5 jours | Jeu 29/11/18 | Mer 05/12/18 |

- **Critical path**: Coil rigidity tooling
 - Delay allowing the procurement of 2 new sets of end spacers
 - Conductor and other coil components are available at CEA for 2 new coils

- **Proposal**

⇒ **Winding** of coils 8 and 9

⇒ Filling of coil 4 ends => spare

⇒ Repair attempt on coil 5


⇒ **Repair of the IL curing sheet => done**

⇒ Unwinding of coil 7 (IL) to recover the endspacers

⇒ Use of coil 7 OL to wind a coil IL => **curing test**

⇒ Re-use of all the end spacers

⇒ Make the first **2 end spacers** in Blue Stone epoxy to make the curing test




⇒ Procurement

⇒ End spacers for 2 coils


⇒ 2 parts in Blue stone epoxy

Back-up slides



| | Fabrication dates |
|--------|--------------------------|
| Coil 0 | 22/03-27/04/2017 |
| Coil 1 | 17-31/07/2017 |
| Coil 2 | 4-14/09/2017 |
| Coil 3 | 15-29/09/2017 |
| Coil 4 | 16-28/10/2017 |
| Coil 5 | 27/11-9/12/2017 |
| Coil 6 | 15-24/01/2018 |
| Coil 7 | 29/01-09/02/2018 |



- Good matching of the coil parts with the winding
- **CuBe Broken flags** after polymerization
=> Require smoothing of the sharp edges to avoid damaging the flags
- Impulse test showing change of frequency as V increases
=> Turn to turn weakness?
=> likely due to the weld of the vtaps using Tin Indium solder (fusion T < polymerization T!)






- Vtaps:
 - narrower CuSn_6 flags and SnAg solder
 - Grooves added in the end part
- **Slit** in some of the spacers, filled with G10 pieces before polymerization
- Finalization of procedures for insulation of angular wedges








- No major issue during coil fabrication of coil 2 and 3
- Concern on vtap flags: grooves are not deep enough => some compression of the taps






- Vtaps/endpart groove problem solved
- But :
 - Unglued turn on the outer layer => adhesive missing?
Unexpected cleaning?
 - Gap in the last but one turn in the RE IL
 - Repair: Filling the area with resin is considered but of concern
 - **Change of process:** Release of the end pusher after press top plate positioning and before mandrel release




Issue encountered after the curing of the external layer




- Uneventful winding
- But damage of the interlayer insulation after fabrication during the cutting of the insulation

Issue encountered before curing of the external layer



Layer jump is mispositionned
G11 seems weakened locally

Unwinding



- At QA step: notice an issue with the layer jump
- Decision to unwind layer 2
- Damaged insulation repaired and layer rewound
- Curing ongoing