

# Status of the LHC machine: Run2 performance, LS2 and Run 3 outlook

Frédéric Bordry  
8th HL-LHC Collaboration Meeting  
CERN  
15<sup>th</sup> October 2018



# 2010-2037...LHC Physics exploitation

**2010 - 2012**

**Run 1 ; 7 and 8 TeV**

**2013 - 2014**

**LS1**

**2015 - 2018**

**Run 2 ; 13 TeV**

**2019 - 2020**

**LS2: Maintenance, upgrade and *LIU***

**2021 - 2023**

**Run 3 ; 14 TeV**

**2024 - 2025**

**LS3: maintenance and HL-LHC installation**

**2026 – 2037...**

**HL-LHC operation**






# LHC 2010-2012: Run 1

## CMS Integrated Luminosity, pp

Data included from 2010-03-30 11:21 to 2012-12-16 20:49 UTC



$\Sigma \sim 30 \text{ fb}^{-1}$

2010: **0.04 fb<sup>-1</sup>**  
7 TeV CoM  
Commissioning



2011: **6.1 fb<sup>-1</sup>**  
7 TeV CoM  
... exploring limits

2012: **23.3 fb<sup>-1</sup>**  
8 TeV CoM  
... production

7 TeV cm in 2010 and 2011  
8 TeV cm in 2012  
Up to 1380 bunches  
with  $1.5 \cdot 10^{11}$  protons

# Run 2 : 2015 – 2018

13 TeV, 25ns



Goal 60 fb<sup>-1</sup>

Goal Run1+ Run2 = 150 fb<sup>-1</sup>

# LHC 2017 operation

2017 goal:



**45 fb<sup>-1</sup>**

Peak luminosity  
2.2 10<sup>34</sup> cm<sup>-2</sup> s<sup>-1</sup>

With luminosity  
levelling at  
1.5 10<sup>34</sup> cm<sup>-2</sup> s<sup>-1</sup>



Lower  $\beta^*$  30 cm  
(new ATS optics)

Availability: 81%



LHC takes <0.03 % of the CERN protons


**Achieved : 50 fb<sup>-1</sup>**




# LHC “16L2”: Air inlet as “most probable” cause

## Situation at the end of first BS thermal cycle to 80 K

(No pumping though pumping port)






# LHC: Cryogenics Heat Load BCMS versus 8b4e



**8b4e = 8 bunches + 4 empty buckets**



For same LHC bunch intensity PSB bunch intensity and transverse emittance is ~50% of standard scheme but limitation on the bunch numbers and pile-up



# LHC 2017 : separation levelling

- Introduced separation levelling for all experiments (Separation levelling is used since many years for ALICE and LHCb)
- Dynamic orbit bump changes overlap of colliding bunches
- Initial spike before leveling reaching  $2.2 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$


Max. lumi      With separation





# Summary of main activities in the LHC during YETS 2017-2018

LHC YETS 2017-2018 Baseline V4



# LHC: sector 1-2 warming-up at the start of the YETS 2017-2018

Estimated quantity of extracted air


$$M_{N_2} = 8.4 \text{ g}$$

$$V_c = 10.5 \text{ cm}^3 \text{ per beamline}$$


$$V_{STP} = 7 \lambda (\text{air at 1 bar, room temperature, per beamline})$$

Estimated quantity of extracted water vapour


$$M_{H_2O} = 0.1 \text{ g (per beamline)}$$



## Results from gas analysis in 16L2



# LHC: sector 1-2 warmed up up to 90 K and cooled down



# LHC 2018: Smooth & Fast Intensity Ramp-up




- With interleaved beam commissioning and intensity ramp up **1227 bunches in only 10 days** (excl. scrubbing)
  - In 2017 it took 15 days
- **2556 bunches** reached after **17 days**
  - In 2017 it took 24 days.
- **This is thanks to excellent machine availability and dedicated teams, signing off checklists for every step at any moment**



# LHC : Overview of pp run since May

- Most of the time, high-intensity fills stacked next to each other
- Few longer faults



# Faults with longest duration

## PS RF issue following 18 kV transformer failure (end of July)

- Several knock-on effects of transformer failure: Trip of transmission lines and injectors, PSB main power supply failed, RF problem in the PS (longest recovery)
- No beam for 1.5 days, then only single bunches and later 12b trains possible




## SPS dipole replacement (~ 20 August)

- Magnet damaged by beam, causing vacuum leak
- Replacement only possible after radiation cooldown




# LHC : Status of 16L2

- Very fast losses starting in cell 16L2 believed to be caused by beam interacting with macro-particles of frozen air
- 4 dumps due to 16L2 since end of May, 3 in stable beams
  - Long time now since last event 🤔




# LHC : Evolution of arc UFO rates in 2015–2018






# LHC 2018: Performance up to now



- Full machine (2556 bunches) reached on May 5<sup>th</sup>
- Four “16L2 storms” encountered with successful recovery





- Bunch intensity is not really pushed to avoid issues with 16L2
- Steadily close to  $2 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$  (twice the LHC design value)


# LHC Beam parameters achieved

Parameter	2018	Design
<b>Energy</b> [TeV]	6.5	7.0
<b>No. of bunches</b>	2556	2808
<b>Max. stored energy</b> per beam (MJ)	312	362
<b><math>\beta^*</math></b> [cm]	30→25	55
<b>p/bunch</b> (typical value) [ $10^{11}$ ]	1.1	1.15
Typical normalized <b>emittance</b> [ $\mu\text{m}$ ]	~1.8	3.75
Peak <b>luminosity</b> [ $10^{34} \text{ cm}^{-2}\text{s}^{-1}$ ]	2.1	1.0

# LHC 2018: Beam Availability and Performance




ATLAS : 59.9  $\text{fb}^{-1}$   
CMS : 61.8  $\text{fb}^{-1}$



LHCb: 2.27  $\text{fb}^{-1}$


# LHCb and ALICE: luminosity levelling



*Levelling by beam offset*


## LHCb:

- separation leveling around  $4.4 \times 10^{32} \text{ cm}^{-2} \text{ s}^{-1}$
- typical production around  $20 \text{ pb}^{-1}$  in a fill not dumped prematurely



## ALICE


- separation leveling around  $3.5 \times 10^{30} \text{ cm}^{-2} \text{ s}^{-1}$
- typical production around  $150 \text{ nb}^{-1}$  in a fill not dumped prematurely



Fill 7127, 5<sup>th</sup> September 2018



# LHC cryogenics availability summary from Run 1 to Run2



# LHC: outlook on rest of 2018

	July			Aug				Sep					
Wk	27	28	29	30	31	32	33	34	35	36	37	38	39
Mo	$\beta^* = 90\text{ m}$ run	9	16	23	30	6	13	20	27	3	10	17	24
Tu													
We				MD 2								TS2	
Th										Jeune G.			
Fr											MD 3		
Sa													
Su													

	Oct			Nov					Dec				
Wk	40	41	42	43	44	45	46	47	48	49	50	51	52
Mo	1	8	15	22	29	5	12	19	26	3	10	17	Xmas 24
Tu					MD 4	Ion setting up		MD 5		Powering Tests Magnet Training			
We													
Th					TS3								
Fr		Special physics run		MD 4			LHC Pb- Pb Ion run						
Sa													
Su													


End of run  
[06:00]

Low energy  
high beta run  
900 GeV

Whole program was completed!  
Both experiment achieved that target goal  
of one million events in respectively good  
background conditions.


Magnet training tests to  
aiming for 7 TeV after LS2

# Run1 + Run 2: Luminosity Production




Period	Int. Luminosity [ $\text{fb}^{-1}$ ]
Run 1	29.2
Run 2: 2015	4.2
Run 2: 2016	39.7
Run 2: 2017	50.2
Run 2: 2018	60.8
<b>Total Run1 + Run 2</b>	<b>184.1</b>

Sunday 14.10.2018



# The Long Shutdown 2 (LS2)

- Perform major **Maintenance and Consolidations**
- Increase intensity/brightness in the injectors to match HL-LHC requirements (**LIU Project**)
- Increase **injector reliability and lifetime** to cover HL-LHC run (until ~2035) closely related to consolidation programs (in synergy with LIU Project)
- Anticipate **HL-LHC** work





# LS2 (2019-2020 period): coordination of multi projects


## Consolidation & upgrades



New MEQ59 Static Var Compensator



New MST SPS extraction septum




LHC EE controls




LHC EE controls



PO




## The main projects during LS2





# Goals and means of the LHC Injectors Upgrade: LIU project



## Increase injector reliability and lifetime to cover HL-LHC run (until ~2040) closely related to consolidation program

- ⇒ Upgrade/replace ageing equipment (power supplies, magnets, RF...)
- ⇒ Improve radioprotection measures (shielding, ventilation...)

## Increase intensity/brightness in the injectors to match HL-LHC requirements

- ⇒ Enable Linac4/PSB/PS/SPS to accelerate and manipulate higher intensity beams (efficient production, space charge & electron cloud mitigation, impedance reduction, feedbacks, etc.)
- ⇒ Upgrade the injectors of the ion chain (Linac3, LEIR, PS, SPS) to produce beam parameters at the LHC injection that can meet the luminosity goal

# LS2 : (2019-2020), LHC Injector Upgrades (LIU)


## LINAC4 – PS Booster:

- $H^-$  injection and increase of PSB injection energy from 50 MeV to 160 MeV, to increase PSB space charge threshold
- New RF cavity system, new main power converters
- Increase of extraction energy from 1.4 GeV to 2 GeV



## PS:


- Increase of injection energy from 1.4 GeV to 2 GeV to increase PS space charge threshold
- Transverse resonance compensation
- New RF Longitudinal feedback system
- New RF beam manipulation scheme to increase beam brightness



## SPS


- Electron Cloud mitigation – strong feedback system, or coating of the vacuum system
- Impedance reduction, improved feedbacks
- Large-scale modification to the main RF system

**These are only the main modifications  
and this list is far from exhaustive**





# PS intensity reach




- LIU / HL-LHC beam parameter target at the PS to SPS extraction :  $2.6 \times 10^{11}$  p/b in 1.9 μm
- **2017**: Despite new RF longitudinal damper system, beam intensity limited to  $2.1 \times 10^{11}$  p/b
- **2018**: Additional RF upgrades implemented together with extensive beam optimisation allowed reaching the target intensity  $2.6 \times 10^{11}$  p/b
- Intensity reach and reproducibility being studied until end of Run 2. Beam performance review scheduled in January 2019 to define the final operational strategy – incl. decision on Landau cavity mitigation

# Master Schedule of the Long Shutdown 2 (2019-2020)

Week 46  
12/11/2018

LHC PROBE beam  
available for LHC  
Week 9  
04/03/2021






# LHC: LS2 planning (version October 2018)

Info

## LHC LS2 2019-2021 - In Work



Status of the LHC machine: Run2 performance, LS2 and Run 3 outlook  
 Frédéric Bordry  
 8th HL-LHC Collaboration Meeting -CERN  
 15th October 2018

# HL-LHC: Civil Engineering Pt 1 and Pt5 has started






# HL-LHC first stone ceremony, 15<sup>th</sup> June 2018




Point 1

Point 5



# Run 3 outlook


$$\Sigma(\text{Run1} + \text{Run2} + \text{Run 3}) > 300 \text{ fb}^{-1}$$



2021: beam commissioning in the injectors after LIU upgrade  
LHC 14 TeV commissioning and operation

2022-2023: production years at 14 TeV ;  
L<sub>peak</sub> ~ 2.0-2.2 10<sup>34</sup> cm<sup>-2</sup>s<sup>-1</sup> ; luminosity levelling

**~350 fb<sup>-1</sup>**



Successful Run 1 and Run 2 : > 185 fb<sup>-1</sup>

Solid preparation for LS2 activities. In full swing to start less of 2 months

LIU ready for installation and successful MD in 2018

HL-LHC Civil Engineering: a good start

Run 3 at 14 TeV

End of 2023 : ~350 fb<sup>-1</sup> => HL-LHC installation during LS3 (2024-2025)



Thanks for your attention

