





# LHC Injectors Upgrade: Ready for installation

Malika Meddahi and Giovanni Rumolo

LIU-Project Team: R. Alemany, G. Bellodi, J. Coupard, H. Damerau,  
G.P. Di Giovanni, A. Funken, B. Goddard, K. Hanke, A. Lombardi,  
B. Mikulec, F. Pedrosa, R. Scrivens, E. Shaposhnikova

LIU beam parameters and beam commissioning: H. Bartosik, V. Kain

# Outline



LHC Injectors Upgrade

- LIU in a nutshell
- Performance of the LHC injectors
  - LIU performance target for protons
  - Highlights from 2018 (protons)
  - LIU performance target for Pb ions vs. current performance
- LIU equipment installation readiness and planning in LS2



- **LIU in a nutshell**

- Performance of the LHC injectors
  - LIU performance target for protons
  - Highlights from 2018 (protons)
  - LIU performance target for Pb ions vs. current performance
- LIU equipment installation readiness and planning in LS2

# Goals of LIU upgrades

## ➤ Performance:

- **Deliver the beam parameters** at LHC injection with HL-LHC target for protons and heavy ions
- Define and deploy **means** to overcome **performance limitations** in all injectors

Proton beam properties @LHC injection

	$N_b$ ( $\times 10^{11}$ p/b)	$\varepsilon_{x,y}$ ( $\mu\text{m}$ )	Bunch spacing	Bunches
<b>HL-LHC target</b>	<b>2.3</b>	<b>2.1</b>	<b>25 ns</b>	<b>4x72 per injection</b>
Present	1.3	2.7	25 ns	4x72 per injection

## ➤ Sustainability/availability:




- Ensure and improve injectors' availability/reliability well into the HL-LHC era by upgrading sensitive/ageing equipment, improve radioprotection and services (CONSolidation)



# Overview on LIU




LHC Injectors Upgrade



AWAKE  
2016

- **160 MeV**  $H^-$  charge exchange injection
- Acceleration to **2 GeV** with new main power

- **2 GeV** injection
- New RF equipment including broadband feedback



- Acceleration of  $H^-$  to **160 MeV**
- Nominal 40 mA within  $0.4 \mu\text{m}$



# General timeline




LHC Injectors Upgrade

## • Up to now:

- Equipment design, prototyping, procurement, advanced installation and testing;
- Cabling and decabling;
- Beam studies;
- Surface work (CE, racks);
- Linac4 commissioning

## • **LS2:** Mostly LIU installation work

## • **Run 3:** LIU beam commissioning through the injector chain



Proton Runs

Long Shutdowns

Technical Stops


Beam Commissioning

- LIU in a nutshell
- Performance of the LHC injectors
  - **LIU performance target for protons**
  - Highlights from 2018 (protons)
  - LIU performance target for Pb ions vs. current performance
- LIU equipment installation readiness and planning in LS2



# LIU performance reach for protons

STANDARD 25ns




- Beam loss and emittance blow up budgets

budget	PSB & PS	SPS
losses	5%	10%
blow-up	5%	10%

- PSB brightness + intensity limitations in PS and SPS inferred from simulations, assuming
  - Linac4 providing reliably 20-40 mA
  - PS RF upgrades including Finemet cavity as longitudinal broadband FB
  - SPS main RF power upgrade, e-cloud mitigation and impedance reduction

# LIU performance reach for protons

STANDARD 25ns



- Beam loss and emittance blow up budgets

budget	PSB & PS	SPS
losses	5%	10%
blow-up	5%	10%


- PSB brightness + intensity limitations in PS and SPS inferred from simulations
- Space charge limitation curves in PS and SPS based on assumed tune spreads and optimised beam parameters at transfers

	PS	SPS
$\Delta Q_{v, \text{max}}$	0.31	0.21

# LIU performance reach for protons

STANDARD 25ns

- Beam loss and emittance blow up budgets



**Details of beam parameters at injection in all machines can be found in this document**



**1296306 v.2 | LIU-PM-NOT-0011 v.2**  
**LIU PROTON BEAM PARAMETERS**

**Released** **Public access**  
by Giovanni Rumolo

At SPS extraction:

	N ( $\times 10^{11}$ p/b)	e (mm)
LIU/HL-LHC	2.3	2.1

budget	PSB & PS	SPS
	5%	10%
	5%	10%

Intensity limitations in  
ed from simulations

ation curves in PS and  
umed tune spreads and  
arameters at transfers

	PS	SPS
$\Delta Q_V, \text{max}$	0.31	0.21


- LIU in a nutshell
- Performance of the LHC injectors
  - LIU performance target for protons
  - **Highlights from 2018 (protons)**
  - LIU performance target for Pb ions vs. current performance
- LIU equipment installation readiness and planning in LS2

# Highlights from 2018


## • PS intensity reach

- Longitudinal broadband feedback system installed in LS1 and commissioned in 2015-17
- New power supplies for 40/80 MHz cavities and for power amplifiers of Finemet cavity installed in YETS 2017-18
- Multi-harmonic feedback system on 40/80 MHz + use of 40 MHz system as Landau cavity for part of the cycle in 2018
- Transverse optimisation along the cycle

H. Damerau, A. Huschauer, A. Lasheen,  
in LIU Beam Performance meeting, 20/09/2018



$$N_b = 2.6 \cdot 10^{11} \text{ ppb}, \Delta N/N < 5\%$$






# Highlights from 2018

## • PS intensity reach

- Longitudinal broadband feedback system installed in LS1 and commissioned in 2015-17
- New power supplies for 40/80 MHz cavities and for power amplifiers of Finemet cavity installed in YETS 2017-18
- Multi-harmonic feedback system on 40/80 MHz + use of 40 MHz system as Landau cavity for part of the cycle in 2018
- Transverse optimisation along the cycle

H. Damerau, A. Huschauer, A. Lasheen,  
in LIU Beam Performance meeting, 20/09/2018




# Highlights from 2018



LHC Injectors Upgrade

- **PS intensity reach**

- Longitudinal broadband feedback system installed in LS1 and commissioned in 2015-17
- New power supplies for 40/80 MHz cavities and for power amplifiers of Finemet cavity installed in YETS 2017-18
- Multi-harmonic feedback system on 40/80 MHz + use of 40 MHz system as Landau cavity for part of the cycle in 2018
- Transverse optimisation along the cycle



⇒ **Target intensity (2.6e11 p/b) achieved** out of the PS – a successful combination of already installed LIU equipment and intensive beam studies

⇒ Additional studies ongoing, e.g. on reproducibility




# Highlights from 2018



LHC Injectors Upgrade

- **High intensity in the SPS**

- Extensive studies at 26 GeV with **>2e11 p/b** to gain a deeper insight into beam stability and lifetime
- Visible beam induced scrubbing with  $\sim 2e11$  p/b  $\rightarrow$  Baseline for e-cloud mitigation after LS2 in combination with QD coating



H. Bartosik, M. Carlà




# Highlights from 2018



LHC Injectors Upgrade

- **High intensity in the SPS**

- Extensive studies at 26 GeV with  $>2e11$  p/b to gain a deeper insight into beam stability and lifetime
- Visible beam induced scrubbing with  $\sim 2e11$  p/b  $\rightarrow$  Baseline for e-cloud mitigation after LS2 in combination with QD coating
- Acceleration to 450 GeV of trains of 12 bunches with  $>2e11$  p/b
  - One train up to  $2.3e11$  p/b
  - Four trains with  $2e11$  p/b extractable to LHC  $\rightarrow$  Unique opportunity for LHC MDs to **sneak a peek into HL-LHC-like intensities!**




H. Bartosik, E. Shaposhnikova,  
in [LIU Beam Performance meeting, 20/09/2018](#)



# Highlights from 2018

- **Problems overcome with SPS 200 MHz RF system upgrade**
- Upgraded version of the Solid State Power Amplifiers in 80 module tower successfully passed the 1000 hours and short-circuit tests by end of August 2018
- Module series production launched
  - Now emphasis on quality assurance and control
- Firmly on track for **baseline installation** of the new power plant based on SSPA **during LS2**
  - According to present planning installation will finish at the end of 2019



E. Montesinos, C. Julie and BE/RF teams



# Outline




LHC Injectors Upgrade

- LIU in a nutshell
- Performance of the LHC injectors
  - LIU performance target for protons
  - Highlights from 2018 (protons)
  - **LIU performance target for Pb ions vs. current performance**
- LIU equipment installation readiness and planning in LS2



# LIU performance reach for Pb ions

- Intensive study program in 2015-16 across injector chain
  - Performance in **2015** outstanding thanks to improved LEIR performance
  - Performance in **2016** further improved thanks to continued work on Linac3 + LEIR
  - **2018**: Same performance as 2016 + significant progress in beam availability/reproducibility



# LIU performance reach for Pb ions

- Intensive study program in 2015-16 across injector chain
  - Performance in **2015** outstanding thanks to improved LEIR performance
  - Performance in **2016** further improved thanks to continued work on Linac3 + LEIR
  - **2018**: Same performance as 2016 + significant progress in beam availability/reproducibility
- Baseline LIU Pb ion parameters compliant with HL-LHC request
  - Single bunch parameters at SPS extraction in 2016 match requested ones when including additional losses in SPS due to **longer injection plateau** and **slip stacking**
  - **Number of bunches** only achievable with slip stacking in the SPS (post-LS2)
  - 60% of integrated lumi target without slip stacking – even up to 70% if using 3 bunches with 75 ns spacing from PS

	N (x 10 <sup>8</sup> ions/b)	ε (mm)
Achieved (2016)	2.2	1.5
LIU/HL-LHC	1.9	1.5

- LIU in a nutshell
- Performance of the LHC injectors
  - LIU performance target for protons
  - Highlights from 2018 (protons)
  - LIU performance target for Pb ions vs. current performance
- **LIU equipment installation readiness and planning in LS2**

# LS2 master schedule




LHC Injectors Upgrade

J. Coupard, LS2 Days,  
9-10 October, 2018

1687788 v.1.2 | ACC-PM-MS-0002 v.1.2

Released



Linac4 beam tests in 2019 might be postponed by two months to allow for (de)cabling work → New planning being finalised





# Installation readiness for LIU equipment




LHC Injectors Upgrade

Tests of equipment  
without beam

Most of the equipment will be ready at the start of LS2

★ Installation readiness



Installation readiness  
documents

LIU-PM-SCD-0004 (ions)  
LIU-PM-SCD-0005 (PSB)  
LIU-PM-SCD-0006 (PS)  
LIU-PM-SCD-0008 (SPS)

Start closure of the LHC



# LIU installation during LS2



LHC Injectors Upgrade

- LIU schedule

- LIU project globally on time, individual delays not expected to impact on completion date
- LS2 linear schedules for all machines under work to correctly include resources and coactivity in some areas (within project and with other projects)


J. Coupard, EDMS documents

[EDMS1892837](#) (SPS)

[EDMS1421005](#) (PS & TT2)

[EDMS1810496](#) (PSB)

[EDMS2026782](#) (Linac4 connection)



# LIU installation during LS2


- LIU schedule
    - LIU project globally on time, individual delays not expected to impact on completion date
    - LS2 linear schedules for all machines under work to correctly include resources and coactivity in some areas (within project and with other projects)
  - Next steps
    - Complete integration and Engineering Change Requests
    - Update the Installation Readiness dates, as needed, and adjust planning
    - Finalise placement and duration of the Linac4 beam tests in 2019
    - Resolve remaining conflicts due to coactivity or resources in the linear schedules
- ⇒ Complete **new LS2 schedule by mid November 2018** (start of LS2 for Linac2 and PSB)

# Restart after LS2 and beam commissioning

- Injectors restart in 2020 (Beam Commissioning Working Group)
  - Individual System Tests during the shut-down (will be included in LS2 Master Plan)
  - Hardware commissioning/cold check out preparation
    - **Check-list tool** deployed for all machines and extensively used (and debriefed) for 2018 restart
    - Integration of **LIU equipment** in the operational environment with requirements (e.g. availability of signals, applications to be developed)
  - Beam commissioning planning
    - Inclusion of **beam commissioning steps** in check lists
    - Analysis and development plan of the necessary **commissioning tools**
    - Ensure extensive **beam doc** and **pre-LS2 reference measurements**
    - Draw-up first part of the **Accelerator Schedules** with dates of availability of different beams for the various users in 2021 – year of recovery

# Restart after LS2 and beam commissioning


- Injectors restart in 2020 (Beam Commissioning Working Group)
  - Individual System Tests during the shut-down (will be included in LS2 Master Plan)
  - Hardware commissioning/cold check out preparation
  - Beam commissioning planning
- LIU beam commissioning plan: a smooth intensity ramp up





# Conclusions: LIU ready for installation? Yes!

- LIU moving into the **final project phases**
  - **Beam performance targets** unchanged for both protons and ions
  - Remarkable **progress in 2018** machine studies – combining already installed LIU equipment and commissioning in operation
    - **Nominal LIU intensity** achieved at PS extraction
    - **High intensity used in SPS** to further study limitations (instability, losses) and with potential to be used in LHC to collect important information before LS2
    - Performant and reliable **Pb ion beam production** across the chain (including mitigation scenario)
- **LIU installation** during LS2 and post-LS2 restart
  - Equipment tests in PSB already at the end of 2018, Linac4 beam tests in 2019 (planning being finalised)
  - SPS 200 MHz RF system upgrade confirmed in LS2 for commissioning and use in Run 3
  - LIU equipment readiness included in LS2 schedule and compatible with overall planning
    - Detailed LS2 schedule with resources and coactivity being completed
  - Planning for injector restart and beam commissioning in post-LS2 era progressing




[www.cern.ch](http://www.cern.ch)

*THANK YOU  
FOR YOUR  
ATTENTION*

# Present performance limitations



LHC Injectors Upgrade




	$N_b$ ( $\times 10^{11}$ p/b)	$\varepsilon_{x,y}$ ( $\mu\text{m}$ )
HL-LHC target	2.3	2.1
Present	1.3	2.7

- **PSB injection:** Brightness limited by efficiency of multi-turn injection process and space charge effects
- **PS and SPS injection:** **Brightness** limited by space charge –  $\Delta Q < 0.31$  (PS) and  $0.21$  (SPS), to limit beam degradation (**H. Bartosik's talk**)
- **PS cycle:** **Bunch intensity** limited by longitudinal coupled bunch dipolar instability
- **SPS cycle:** **Bunch intensity** limited by RF power, longitudinal coupled bunch instability

# Lifting the brightness limitations

- Halve the slope of the **PSB brightness line**
  - 160 MeV H<sup>-</sup> charge exchange injection from Linac4 replacing 50 MeV multitrans injection from Linac2






$$\left[ \frac{(\beta\gamma^2)_{160 \text{ MeV}}}{(\beta\gamma^2)_{50 \text{ MeV}}} \right] = 2$$

# Lifting the brightness limitations

- Halve the slope of the **PSB brightness line**
  - 160 MeV H<sup>-</sup> charge exchange injection from Linac4 replacing 50 MeV multitrans injection from Linac2
- Reduce **space charge at PS injection** to accommodate same tune spread as current LHC beam ( $\Delta Q_y = -0.31$ )
  - Increase of PS injection energy from 1.4 GeV to 2 GeV
  - Increase of longitudinal emittance (compatibly with other constraints) at transfer in order to gain from decreasing  $\lambda_{\max}$  and increasing  $\delta = (\delta p/p_0)$

$$\Delta Q_{x,y} = \frac{\lambda_{\max} r_p}{2\pi\beta^2\gamma^3} \oint \frac{\beta_{x,y}(s) ds}{\sqrt{\epsilon_{x,y}\beta_{x,y}(s) + D_{x,y}^2(s)\delta^2} \left( \sqrt{\epsilon_x\beta_x(s) + D_x^2(s)\delta^2} + \sqrt{\epsilon_y\beta_y(s) + D_y^2(s)\delta^2} \right)}$$

# Lifting the PS intensity limitation





- Bunch current limited to **1.6e11 p/b at extraction**
- Above 1.6e11 p/b **longitudinal coupled bunch instabilities** appear on the ramp and at flat top for nominal longitudinal emittance
  - Dipolar oscillation, caused by **10 MHz RF system impedance** (as found also in simulations)



# Lifting the PS intensity limitation

- **Longitudinal feedback** based on broad-band Finemet cavity as kicker installed and deployed over the last three years → stabilizes above  $2 \times 10^{11}$  p/b



# Lifting the PS intensity limitation


- **Longitudinal feedback** based on broad-band Finemet cavity as kicker installed and deployed over the last three years → stabilizes above  $2e11$  p/b
- **Impedance reduction** of the 10 MHz cavities with upgrade of power amplifier → currently tested on one cavity, to be deployed on all cavities in LS2
- Ongoing study on the option of a **higher harmonic ('Landau') cavity** to have another weapon against longitudinal instabilities and reach the target LIU/HL-LHC intensity

# Lifting the SPS intensity limitation



LHC Injectors Upgrade



- **Beam loading** in the present 200 MHz TW RF system – intensity limited to about  $1.3 \times 10^{11}$  p/b
- **Longitudinal instabilities** during ramp with very low threshold currently cured by
  - 800 MHz RF system in bunch shortening mode
  - Controlled emittance blow-up (with constraint of 1.7 ns bunch length at extraction)





# Lifting the SPS intensity limitation

- **Impedance reduction** needed in addition

- Shielding of a subset of vacuum flanges
- Enhanced damping of HOMs of 200 MHz (factor 3) baseline for LIU
- Serigraphy on the kickers MKP




## new HOM coupler





# Other SPS intensity limitations?

- **Transverse Mode Coupling Instability (TMCI)** threshold was raised from  $1.6 \times 10^{11}$  p/b to  $4 \times 10^{11}$  p/b when switching to a low gamma transition ( $\gamma_t$ ) optics



# Other SPS intensity limitations?

- **Electron cloud mitigation** relies mainly on
  - Beam induced scrubbing
  - Coating with a-C the chambers of the focusing quadrupoles and adjacent drift chambers






# Summary: Future LIU performance



LHC Injectors Upgrade



	$N_b$ ( $\times 10^{11}$ p/b)	$\varepsilon_{x,y}$ ( $\mu\text{m}$ )
HL-LHC target	2.3	2.1
Present	1.3	2.7

- **PSB injection:** from Linac4
- **PS injection:** 2 GeV, larger longitudinal emittance
- **PS cycle:** Longitudinal coupled bunch feedback system, impedance reduction
- **SPS cycle:** RF power upgrade, longitudinal impedance reduction, beam scrubbing & partial a-C coating, low  $\gamma_t$  optics

# LS2 schedule: Critical path



LHC Injectors Upgrade

Tests of equipment  
without beam

