

LHC Status


26th November 2009

Steve Myers

LHC is back!


From the dark days after
September 19, 2008 to the bright
days of late November 2009

From This!




From This!


Electrical arc between C24 and Q24



V lines



From This!



QQBI.27R3 M3 line


QBBI.B31R3 M3 line



From This!





To This




Beam is circulating and stable

- magnets
- power supplies
- vacuum
- RF
- cryogenics
- all infrastructure
- optics
- injection








LHCb

LHCb Event Display




LHC is back! How was it done?

Five Phases

1. Repair of sector 34
2. Consolidation and Avoidance of collateral damage
3. Hardware Commissioning
4. Preparations for Beams (long term)
5. Operation with Beams

Phase 1 and 2 Repair and Consolidation

The LHC repairs in detail



14 quadrupole magnets replaced

39 dipole magnets replaced

54 electrical interconnections fully repaired. 150 more needing only partial repairs

Over 4 km of vacuum beam tube cleaned

5 A new longitudinal restraining system is being fitted to 50 quadrupole magnets

6 Nearly 900 new helium pressure release ports are being installed around the machine

7 6500 new detectors are being added to the magnet protection system, requiring 250 km of cables to be laid



+ cryogenics!



sector 3-4 : Magnet repair in SMI2



Last Repaired Magnet (SSS) going down (30/4/2009)



Magnet protection and anchoring





Phase 3

Hardware Commissioning


“Hardware commissioning” is essentially the electrical qualification (ELQA) and commissioning of the electrical circuits (magnets, power converters, current leads, protection systems, ...)

- **About 10000 magnets**
- More than **50 different types of magnets**
- Magnets can be **powered in series or individually**
- **1618 electrical circuits** grouped into nine “**Electrical Circuit Types**” (eight for circuits with superconducting magnets, one for circuits with normal conducting magnets)
- There are **more than a thousand current leads** installed in the DFBs (to bring the current from the warm into the cold)


Powering Tests overview




Pyramid for Splice Mapping




Current in the Dipoles as function of time



First Dipole Busbar Resistances
from first scan to 2 kA



A78.RB: Normalized Bus Segment Resistance



Rexcess = Rbus - Nsplice * Rsplice show excess?


Every single sc splice has now been measured

1				
2				
3				
4	DCBB.11L8.R	3	-1.29E-9	7.64E-10
5	DCBB.A12L8.R	4	-8.41E-10	9.50E-10
6	DCBB.B12L8.R	2	-1.04E-9	5.10E-10
7	DCBB.13L8.R	3	-6.11E-10	3.60E-10
8	DCBB.A14L8.R	3	-4.81E-10	2.54E-10
9	DCRR.B14L8.R	2	-6.26E-10	5.51E-10

histogram count
 gaussian fit

sum: 424
 mean: 309pOhm
 stdDev: 147pOhm
 gaussianCenter: 293pOhm
 gaussianStdDev: 109pOhm

weight?



Phase 5

Preparation for Beam

- Started a long time ago in 2001!! (after the closure of LEP and using the ex-LEP staff)

LHC Commissioning Committee (LCC 1)

(S.Myers/F. Ruggiero/O.Bruning)



<http://lhc.web.cern.ch/lhc/lcc/lcc.htm>

Mandate February 14, 2001


- Prepare beam commissioning and operation of the LHC collider
- Establish commissioning milestones based on the overall planning.
- Evaluate and **maximise the performance of the injectors.**
- Organise and evaluate **experience with other relevant machines**
- Prepare a **detailed scenario** and create a competent and appropriately experienced and **trained team** for initial commissioning.
- Examine and specify **special software requirements** pertaining to machine commissioning and operation.
- Plan and examine the results of **MD experiments** pertaining to the machine and its injectors
- Proposals of **design changes** to equipment groups on topics **pertaining to commissioning, operation or performance** of the machine.

Prep: beam tests through the years


2003:TT40




CNGS




TI2




2005: FIRST HOLE (SPS)





2008: FIRST BEAM TO IR3




2008: FIRST BEAM TO LHC



2009: Sectors test







2009: FIRST IONS TO LHC




Prep: dry runs and checkout


- Extraction
- Transfer lines
- Injection
- RF, injection sequence
- Timing System
- Beam Interlock System
- Collimators
- Vacuum
- Interlocks, SIS
- BLMs, BPMs
- BTV, BCT
- Beam dump
- PGCs
- Magnet model
- Sequencer, alarms
- Controls, logging, DBs
- LSA, optics model, YASP




Re-phasing in the SPS:



Kicker Status & Control		MK2 & MK3 Status		Inject & Dump		Trim Look-Up Tables	
Status:	Beam 1: OK	Beam 2: OK	Ready Status:	Beam 1: YES	Beam 2: YES	BETS:	YES
Mode:	Beam 1: IN	Beam 2: IN	IPOC:	YES	YES	LASS:	YES
Control:	Beam 1: Remote	Beam 2: Remote	Kicker:	YES	YES	Retrigger:	YES
Energy/GeV:	451.31	450.47	TSU:	YES	YES	LBDS:	YES



Phase 5 Operation with Beam




Friday November 20

18:30 Beam 1

- 19.00 beam through CMS (23, 34, 45)
 - beam1 through to IP6 19.55 Starting again injection of Beam1
 - corrected beam to IP6, 7, 8, 1
- 20.40 **Beam 1 makes 2 turns** **2h10 for 27km: 12.5km/h average speed**
 - Working on tune measurement, orbit, dump and RF
 - Beam makes several hundred turns (not captured)
 - Integers 64 59, fractional around .3 (Qv trimmed up .1)
- 20.50 Beam 1 on beam dump at point 6
- 21.50 Beam 1 **captured**

22:15 Beam2

- 23.10 Start threading Beam2
 - Round to 7 6 5 2 1
- 23.40 **First Turn Beam2** **1h25 for 27km: a bit faster**
 - Working on tune measurement, orbit, dump and RF
 - Beam makes several hundred turns (not captured)
 - Integers 64 59, fractional around .3 (Qv trimmed up .05)
- 24.10 Beam 2 **captured**






Beam threading


Threading by sector:

- One beam at the time
- Beam through 1 sector (1/8 ring), correct trajectory, open collimator and move on.

Beam 2 threading





Friday: 8:15pm: Beam 1 First 2 turns




First circulating Beam in LHC in 2009

Saturday - Beam 1

- **Splashes** for experiments overnight Friday/Saturday
- Beam 1 again from 16.00
 - RF fine tuning
 - Beam Instrumentation on tune, orbit and more
- Circulate and not dump
 - **Lifetime 10h**
- From 19.00
 - Dispersion and Chromaticity
- Kick response (with circulating beam) overnight
- Concern about transformer in point 8!
 - 20ms earth leak (800A) – to be watched




21.11.2009 4:38:08 -50ns



Tunes

Integer



Non-Integer

Tune viewer - LHC - On-demand B1 (FFT2.B1)

File Edit Run Timing Configure Help

RBA: lhcop User: LHC FFT On-demand B1 (FFT2.B1) OPSU

Info FFT PLL DataSets FB/Trim Orbit Graph Mag H H ACQ# 0 Misc

LHC - B1 - fill #852 - no comment - LHC.BQBBQ.UA47.FFT2_B1 - 2009-11-20 21:07:32

horizontal amplitude [dB]

frequency [frev]

Graph Mag V V H H ACQ# 0 Misc

LHC - B1 - fill #852 - no comment - LHC.BQBBQ.UA47.FFT2_B1 - 2009-11-20 21:07:32

vertical amplitude [dB]

frequency [frev]

Q-FPGA
Tune Measurements


LHC - B1 - Fill#852.0
 2009-11-20 21:07:32
 RAW&FFT: 512 turns@1.0Hz
 no excitation
 Q1 = .298517 Qx = ???
 Q2 = .402807 Qy = ???
 |C-| = ??? E = 450.0 GeV
 Q'x = ???
 Q'y = ???

Spawn TuneViewer Display


Comments:
no comment

21 09 43 -> Utcant_FFT_UpdateSettings0 - update read settings


Tune measure and trim



Beta-beat




BCT – lifetime around 10h




11/20/2009

Dispersion B1



Green dots are measured: blue line calculated

Wire scan



Monday Midday

Status both beams at midday Monday

- Lots of successful BI system commissioning
- RF capture and phase loop on
- Orbit, Q , Q' , coupling measured and corrected to first order
- Lifetimes ~ 10 h
- Dispersion remarkably good
- Beta beating measured
- Kick response almost done for beam 1


Monday afternoon

- **Both beams circulating in LHC. Hands off by OP for half an hour.**
- Transverse Steering into collision using BPMs through 1 and 5.
- **Hands off by OP for half an hour**
- **Recorded collision events in ATLAS and CMS**
- From 16:00
 - Two beams in LHC at buckets 1 and 8911
 - **Quiet beams for ALICE**
 - Then 2 beams in LHC at buckets 1 and 26701
 - **Quiet beams for LHCb**
- **Recorded collision events in ALICE and LHCb**
- From 19.00
 - Beam 2 back in bucket 1
 - 2 beams in for collimation set up
 - Quickly steer IR5 (with new knob) and IR1
 - **Quiet beams for 15' for CMS and ATLAS**

Monday

- From 19.30 to 22.30 – first collimator set up (20 collimators done)
- Dump debunched beam
 - All losses on TCDS and TCDQ – looks good
- First test ramp just after midnight
 - Beam 1
 - **Beam to 560 GeV**
 - Some losses at start
 - Then stable
 - Then losses (3rd order resonance)


Tunes during the ramp



First Multi-Stage Betatron and Momentum Collimation

21/100 coll. beam-based aligned to nominal settings for trial ramp 24.11.2009 (others coarse).

IR7	Primary:	5.7 σ	Secondary:	$\sim 10 \sigma$	Tungsten absorber:	10 σ
IR3	Primary:	8.0 σ	Secondary:	$\sim 10 \sigma$	Tungsten absorber:	10 σ
IR6	TCS:	$\sim 7.0 \sigma$	TCDQ:	$\sim 8.0 \sigma$		



- No unexpected losses in arcs, experimental insertions, ...
- Initial cleaning efficiency: **> 99 %**

Status

Vacuum leak in the PS: at the wire scanner
now fixed and pumping down

- Great progress so far
 - Thorough preparation is paying off
- Need to consolidate
 - Pre-cycle not operational yet (probably is now as I speak)
 - Energy mismatch SPS-LHC
 - Revisit and consolidate linear optics
 - Beam dump beam commissioning
 - Get data on 450GeV machine
 - Beta-beating
 - Kick response
 - Aperture BT issues
- Get experimental solenoids on
- Machine Protection
- Ramps (tune control feedback)

In conclusion

This has been a truly remarkable seven days for CERN. Things have moved so fast that it has been hard to separate fact from fiction –facts have often seemed too good to be true.

It's been a week of many firsts. Monday was the first for two captured beams in the LHC. Also first time the LHC has functioned as a particle accelerator. First for the highest energy proton-proton collisions ever produced at CERN:

I'd like to express my heartfelt thanks and congratulations to all those who have done such a great job in bringing the LHC to life this week, and to all the **unsung heroes** who worked untiringly for the past 14 months to bring us from the dark days of late September last year, to where we are today. It has been a herculean effort, with no fewer than five distinct phases: repair; consolidation; hardware commissioning; preparing for beam; and finally operation. Each phase deserves equal merit.

The final phase has been highly visible, and widely reported around the world, but **without phases one to four, the final phase would not have been possible.**

One of the remarkable successes of the LHC start-up this year has been the **cryogenic system**. With all the excitement of beam this week, it would be easy to overlook the fact that the LHC has been stably cold, almost without a glitch, since 8 October. That alone marks tremendous progress since last year.

The **new magnet protection systems** have also been a revelation. The faulty connection that failed on 19 September had a resistance of 220 nano-Ohms. Today, we measure splice resistances and monitor them to less than one nano-Ohm. **And the splices will be protected with this system**

To accomplish all this, teams from CERN rolled up their sleeves and worked tirelessly to get the job done. They were joined by people, whose **help was spontaneously offered**, from partner labs and institutes around the world. My sincere thanks go to all of them.


There are a few more groups of people that I'd personally like to acknowledge. In the CERN control centre, there are four islands. One is for the LHC, **the others control and monitor the technical infrastructure of CERN, the PS complex and the SPS**. For the LHC to work, all of them have to be working smoothly, and they were. The injector complex even managed to take lead ions all the way into the LHC at the first attempt, boding well for the end of the 2010 run. And the 'RF guys' put in a sterling effort to capture beams from the word go, and to accelerate at the first attempt.

Last but not least then there are all the other CERN services that have to come together to make things work: the **GS department for access and safety systems; HR and FP for showing great flexibility in time of need; and SC for diligently ensuring that all safety aspects are fully covered, to name but three**. The media service were also very successful in fending off many of the journalists .


A magnificent team effort.

Thank you!

History of the Universe



The history of accelerators



- sustained exponential development for more than 79 years
- progress achieved through repeated jumps from saturating to emerging technologies
- **superconductivity**, key technology of high-energy machines since the 1980s