





LHC Commissioning 2009

The good, the bad, and the not very pretty







Prep: beam tests through the years




2003:TT40




2004:TI8



CNGS




2005: FIRST HOLE




TI2

2008: FIRST BEAM TO LHC




2008: FIRST BEAM TO IR3



2008: SEPT 10




2009: FIRST IONS TO LHC



2009: Sector test



LHC commissioning 2009



2009!



Milestones 1/2

20 th Nov	injection of both beam – rough RF capture
21 st Nov	Beam 1 circulating
22 nd Nov	Beam 2 circulating
23 rd Nov	First pilot collisions at 450 GeV First trial ramp
26 th Nov	Pre-cycle established Energy matching
29 th Nov	Ramp to 1.08 TeV and then 1.18 TeV
30 th Nov	Solenoids on
1 st – 6 th Dec	Protection qualified at 450 GeV to allow "stable beams"
6 th Dec	Stable beam @ 450 GeV
8 th Dec	Ramp 2 beams to 1.18 TeV – first collisions
11 th Dec	Stable beam collisions at 450 GeV with high bunch intensities: $4 \times 2 \cdot 10^{10}$ per beam



Milestones 2/2

14 th Dec	Ramp 2 on 2 to 1.18 TeV - quiet beams - collisions in all four experiments
14 th Dec	16 on 16 at 450 GeV - stable beams
16 th Dec	Ramped 4 on 4 to 1.18 TeV - squeezed to 7 m in IR5 - collisions in all four experiments
16 th Dec	End of run

- 3 days - first collisions at 450 GeV
- 9 days – first ramp to 1.2 TeV
- 16 days - stable beams at 450 GeV
- 18 days - two beams to 1.2 GeV, first collisions



Overview

- All in all – rather impressive
- Got seriously operational on most beam based systems
- Managed **to start** to master control of a hugely complex system
- Operations very much in commissioning mode: this phase part of a **necessary learning process**
- Furious amount of problem resolution and debugging going on.



Via the nominal cycle, some key areas of importance, beam instrumentation, controls

THE GOOD



Nominal cycle: precycle

- Fully deployed with precycling prescriptions in place for nearly all circuits
- Very good reproducibility
- Handful of circuits still missing
 - Q6, compensators...
- Some optimization of total length possible
- Stressed QPS/power converters – frequent trips during the process



Nominal cycle: injection

Complex dance of hardware, timing, RF, interlocks etc.

- Re-phasing, synchronization & transfer & capture
 - Excellent – some RF controls and procedural issues
- Injection sequencing:
 - injection schemes, multi-bunch, two beams, collision scheduling
- Kicker Soft Start - now part of the process
- Injection Quality Check operational (**new arrival!**)
- Abort gap keeper commissioned
- Full program of beam based checks
 - injection protection (TDI etc), transfer line collimators, TDI positioning, aperture, kicker waveform etc.
- Issues: **over-injection, beam dump with beam on TDI, aperture, injection kicker not firing**



Nominal cycle: injection

Injection scheme Editor Injection request Editor

Injection schemes

156BunchesShifted76clP8
1CollisionInAllExpts
1CollisionInAllExpts-shifted
2CollisionsInAllExpts
2CollisionsInAllExpts-shifted
2CollisionsInAllExpts-shifted-
2CollisionsInAllExpts_old
3CollisionsInAllExpts
3CollisionsInAllExpts-shifted
43BunchesShifted19clP8
4CollisionsInAllExpts
4CollisionsInAllExpts-shifted
50ns-1173clP8
Alternating 43 bunches schem
EARLY-IONS
Injection Test R1
Injection test R2
Nominal25ns
Nominal75ns
alternating injection R1 R2 pilot
pilot-collisions-Alice
pilot-collisions-LHCb

DELETED SCHEME

Refresh list

Scheme Name: 2CollisionsInAllExpts-shifted

name	order	ring	RF buc...	PS btc...	Delay
B1_PilotBeam-BucketNr1001	1	RING_1	1001	1	0
B2_PilotBeam-BucketNr1001	2	RING_2	1001	1	0
B1_PilotBeam-BucketNr18821	3	RING_1	18821	1	0
B2_PilotBeam-BucketNr13141	4	RING_2	13141	1	0
B1_PilotBeam-BucketNr22081	5	RING_1	22081	1	0
B2_PilotBeam-BucketNr18791	6	RING_2	18791	1	0
B1_PilotBeam-BucketNr27731	7	RING_1	27731	1	0
B2_PilotBeam-BucketNr27731	8	RING_2	27731	1	0

<< add

remove...

Injection requests

27731 Filter

ring	RING_2
B2_PilotBeam-BucketNr27731	27731
B1_PilotBeam-BucketNr27731	


First RF buck...	27731
beam type	
bunch nbr	1
bunch spacing	0
bunch int(*E9)	5
particle type	0
PS batches nbr	1
bunches/bat...	1
Bunch Config	PilotBeam-B...

Bunch nbr	Bucket nbr
1	27731
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	

Delete


refresh list

Generally very impressive, clearly benefits from experience gained during injection tests. **For the moment one would worry about routinely injecting unsafe beam.**



Nominal cycle: injection

- We can still cause quenches with very little beam



by mistake...



Nominal cycle: 450 GeV

Full set of instrumentation and associated hardware and software commissioned and operational (more-or-less)

- Measurement and control of key beam parameters
 - Orbit, tune, chromaticity, coupling, dispersion
 - Beam loss
 - Beam size
 - Lifetime optimization: **tune**, chromaticity, orbit
 - Energy matching
 - Full program of aperture checks performed covering arcs and insertions (**some issues**)

Availability of hardware, instrumentation and software
very, very impressive

Good preparation – fast problem resolution – leveraging C21st technology




Nominal cycle: 450 GeV

- Experiments' magnets
 - Solenoids – brought on without fuss and corrected
 - Dipoles – brought on at 450 GeV – issues with transfer functions
- Two beam operation both with and without bumps
- Optics checks
 - beating & correction
- Full program of polarity checks of correctors and BPMs



Beating: 450 & 1180 GeV






Collisions at 450 GeV

- Man was never meant to do collisions at 450 GeV
- Full program of machine protection, collimation, aperture and LBDS checks allowed “stable beams” to be declared.
- Multi-bunch and higher intensities achieved
 - 16 bunches – total 1.85×10^{11}
- “Lumi scans” tested successfully
- Hundreds and hundreds of thousands of events collected
 - 6 happy experiments
- Clear issue here was the activity in the vertical tune spectra and vertical emittance blow-up



Collisions at 450 GeV




After 20 days commissioning this smells faintly of showing off



Nominal cycle: ramp

	Date	Beam	Energy [GeV]	Comment
1	24/11/09	1	560	Tunes
2	29/11/09	1	1043	1/3 integer
3	30/11/09	1/2	1180	No full precycle No feedback
4	8/12/09	1/2	1180	B1 lost after 3 minutes at top energy. Feedback on B2
5	13/12/09	1/2	800	Feedback on both beam from here Lost B2 – BPM interlock
6	14/12/09	1/2	1180	1 hour “quiet beams” – collisions in all 4 experiments
7	15/12/09	1/2	1180	Beam lost to rogue RT packet
8	16/12/09	1/2	1180	Squeeze/collisions

This is definitely showing off



Ramp


- Settings – a fully consistent set
 - Fidel – all main transfer functions, harmonics etc.
 - RF – complicated parameter space in place
- Tune feed-forward
 - Reproducibility looks very good
- Tune feedback
 - Pretty miraculous
- Orbit
 - RT acquisition immediately available
 - Feed-forward strategy?
- Issues
 - Tune swing to be understood
 - Appropriate incorporation methods to be deployed.



First Multi-Stage Betatron and Momentum Collimation

21/100 coll. beam-based aligned to nominal settings for **trial ramp 24.11.2009** (others coarse).

IR7	Primary:	5.7 σ	Secondary:	$\sim 10 \sigma$	Tungsten absorber:	10 σ
IR3	Primary:	8.0 σ	Secondary:	$\sim 10 \sigma$	Tungsten absorber:	10 σ
IR6	TCS:	$\sim 7.0 \sigma$	TCDQ:	$\sim 8.0 \sigma$		



- No unexpected losses in arcs, experimental insertions, ...
- Initial cleaning efficiency: **> 99 %**



Nominal cycle: squeeze

- One successfully if not smooth attempt:
 1. shift to collision tunes,
 2. 11 to 9 m.
 3. 9 to 7 m.
- Some work required here but impressive nonetheless
 - Settings strategy worked and respected the need
 - for smooth round-off at intermediate optics
 - Single quadrant power converter limitations
 - Tunes, beating, dispersion etc at intermediate points
- Lots more incoming from Stefano

For a first attempt – no so much showing off but flaunting it




LHC Beam Dump System

Rigorous and vigorous commissioning program

- Extensive program of tests with beam
 - Beam based alignment of TCDQ and TCS
 - Aperture scans
 - Extraction tests
 - Asynchronous beam dump tests with de-bunched beam
- BETS, XPOC, IPOC, timing, synchronization, abort gap, inject & dump, circulate & dump, TSU etc. etc.
- **Asynchronous dumps**

Lots more tomorrow...






Collimation

Again excellent initial beam based commissioning following careful preparation and tests

- Full program of beam based positioning,
- Hierarchy established and respected in tests
- Collimation setup remained valid over 6 days, relying on orbit reproducibility and optics stability
- Even the Roman pots got a run out







Machine Protection

- Mission critical backbone
 - Beam Interlock System
 - Safe Machine Parameter
 - Plus inputs to/from other systems (e.g. timing, BCT)
- A large multitude of user inputs
- The beam driving a subtle interplay of:
 - LBDS, Collimation, protection devices, RF...
 - Instrumentation (BLMs, BCT, BPMs...)
 - Aperture
 - Optics

Careful testing before beam
Full set of beam based tests
Clearly the critical path



Machine protection



		R1	L2	R2	U3	S3	L4
UNmaskable	1 Vacuum (Sector valves) ("X valves")	♦	♦♦	♦♦	♦♦		♦♦
	2 PIC (for essential circuits)	♦	♦	♦	♦♦		♦
	3 BLM (at aperture limitations)		♦			♦	♦
	4 Warm magnets (WIC)		♦		♦		
	5 Beam Dumping system						
	6 Injection Kicker			♦			
	7 Access (LASS + E.I.S.)				♦		♦
	8 Operator Buttons (CCC)						
	9 Programmed Beam Dump						
	10 Safe Machine Parameters sys						♦♦
	11 ATLAS (Detector part)	♦					
	12 " " (Movable device)	♦♦					
	13 ALICE (Detector part)			♦			
	14 CMS (Detector part)				♦♦		
	15 LHCb (Detector part)						♦
	16 " " (Movable device)						♦
	17 LHCF	♦					
	18 TOTEM				♦♦		
Maskable	19 Collimation (Env. Param.)	♦♦	♦♦	♦♦	♦♦		♦♦
	20 Collimation (Motor pos.)	♦♦	♦♦	♦♦	♦♦		♦♦
	21 PIC (for auxiliary circuits)	♦	♦	♦	♦♦	♦	♦
	22 BLM (in the arcs)		♦			♦	♦
	23 Screens		♦		♦♦		♦♦
	24 Fast Magnet Current ch. Mon			♦♦		♦♦♦	♦
	25 RF & Transverse Damper					♦♦	♦♦
	26 Beam Aperture Kicker					♦♦	
	27 TCDQ						♦♦
	28 Fast BCT (di/dt)						♦♦
	29 Beam excursion (BPM)					♦♦	♦♦
	30 MSI Power Conv. (sum fault)						♦
	31 Experimental Magnets	♦		♦			
	32 ALICE-ZDC						♦

♦♦ : Individual Beam connections

♦ : Both Beams connections

Not connected

Total: 216



Overview: beam instrumentation 1/3

■ BPMs

- looking very good, FIFO as per injection tests
- capture mode commissioned – enabling multi-turn acquisition and analysis

■ BLMs

- magnificent following full deployment during injection tests – a close to fully operational tool
- issues with SEMs, some thresholds to be adjusted, some still masked

■ DBCT, FBCT, lifetime

- commissioned and operational
- Calibration & controls issues



Overview: beam instrumentation 2/3

- BTVs
 - operational
- Wire scanners
 - operational, calibrated and giving reasonable numbers
- Abort Gap Monitor
 - giving sensible results
- Synchrotron light monitor
 - B2: undulator commissioned, SLM operational at 450 GeV and 1.2 TeV
 - B1: undulator not commissioned, SLM operational at 1.2 TeV



Overview: beam instrumentation 3/3

■ Tune

- BBQ FFT from day 1 – used in feedback during ramp
 - the work horse – tune, coupling, sometimes chromaticity
- MKQA tune kickers operational
- PLL – good progress, feedback to be tested
- radial modulation tested
- (issues with the hump, tune stability, 8 kHz)

■ Coupling

- measured and corrected

■ Chromaticity

- Standard delta RF method
- Semi-automatic BBQ peak analysis
- Radial modulation



Controls/Operations 1/2

- LSA++
- Logging
- YASP
- Sequencer
- On-line model
- Critical settings
- **Alarms**
- Timing
- Oasis
- Post mortem
- **(Un)** Fixed displays

Deployed and tested in good time.

In general pretty good

Some issues – see later



Controls/Operations 2/2

- Injection Quality Check
- RBAC
- DIP/Handshakes etc.
 - some squeals
- Middleware
 - FESA/subscription/proxies
 - Re-boot wars
- Concentrators
 - BLMs, BPMs

- eLogbook – special mention



Magnet model

- Are they not Gods?
- Largest momentum offsets by sector:
 - -0.27 permill in sector 56 / beam1
 - +0.32 permill in sector 78 / beam2


Beam	Parameter	Meas	trim
1	QH	0.28	-0.023
1	QV	0.31	0.049
2	QH	0.28	-0.089
2	QV	0.31	0.015
1	QPH	5	-16
1	QPV	7	2
2	QPH	9	-15
2	QPV	8	2


and check out the beta beating at 1.2 TeV



Power converters

- Are these not Gods as well?





THE NOT SO PRETTY



Advice from PIXAR

Ed Catmull, Academy Award-winning **computer scientist** and current president of Walt Disney Animation Studios and Pixar Animation Studios.



DON'T LET SUCCESS MASK YOUR PROBLEMS

Post mortem - do a deep analysis

He also has something to say on Cassandra:
the real curse is people who don't listen.



Controls & Operations

From a Machine protection review 2005

It should be noted that control systems for equipment under control which are not safety related as defined above may also contribute to safety and should be **properly designed, operated and maintained.**

Where their failure **can raise the demand rate on the safety related system**, and hence increase the overall probability of failure of the safety related system to perform its safety function, then the failure rates and failure modes of the non-safety systems should have been considered in the design, and **they should be independent and separate** from the safety related system.

We don't rely on the control system for machine protection (networks, front-ends, software, databases, timing system etc.)

However...



A lightning strike on 24 July 1994 contributed to causing a gigantic explosion that rocked the Texaco oil refinery in Milford Haven. The explosion was followed by a fierce blaze, with flames soaring 100 ft into the air.



However the direct cause of the explosion that occurred some five hours later was a combination of **failures in management, equipment and control systems** during the plant upset




Failures in Technical Measures

- A control valve being shut when the control system indicated it was open. Inadequate maintenance of plant and instrumentation.
 - **Control Systems: actuator/valve, sensors**
 - **Maintenance Procedures: maintenance systems**
- Modification of the plant which had been carried out without an assessment of the potential consequences.
 - **Plant Modification / Change Procedures**
- Control panel graphics did not provide necessary process overviews. Excessive number of alarms in emergency situation reduced effectiveness of operator response.
 - **Control Room Design: plant layout, human factors/ergonomic issues**
- Attempts to keep the unit running when it should have been shut down.
 - **Emergency Response / Spill Control: emergency operating procedures/training**



Controls/operations can help

- Reduce the load on machine protection
 - catch errors, enforce procedures
 - catch problems – surveillance, software interlocks
 - impose limits, secure settings
- Diagnostics
 - Post-mortem, logging, alarms
- Monitoring
 - Status of MPS, critical components
- Ensure reliability
 - XPOC
 - Checks: test sequences
 - Standards
- Simulations
 - Tests of acquisition system, system response etc.



Controls/operations can hinder

- Availability
 - time lost to problem resolution
- Reliability
 - Loss of diagnostics
- Failures
 - gateways, networks (band width, response), servers, databases, timing
 - loss of critical signals, displays, functionality etc
- Source of false manipulations
 - bugs
 - poor ergonomics
 - mis-conceived sequencing
 - mis-behaving feedback loops
 - ...



Miscellaneous collection 1/3

- Beam Presence Flag - 1 was stuck at false in the input to the Safe Machine Parameters Controller.
 - Suspect cable has been identified, and has been repaired. A new cable will be installed in due course, when a better design is found.
- Lost RQTF and RQTD circuits of beam 2 in all the machine.
 - N.B. these were used by the tune feedback and the RT input not been set to zero before the ramp-down
- Page 1 stuck again
- Message from Christos:
 - after a reboot the MCS should be ran twice, this is known bug that will be fixed.



Miscellaneous collection 2/3

- ATLAS is reporting PROBLEM over DIP the whole night
- Andy is trying to re-establish the communication to the front end server on cfc-ccr-cgplrf
- Dip problem. Solved by restarting process dipGwOper on cs-ccr-cmw1. Was causing a SIS from LHCf and the handshake fixed display was stucked.
- The synchronization between the SPS and the LHC was not correct
 - In normal operation we should always run BEAM CONTROL RESYNCHRONIZATION sequence from now on for robustness AND safety

Note: controls problem also can bad English cause



Miscellaneous collection 3/3

- Had a look at the dump of the physics beam at 06:58 this morning:
 - No data from BTVDD (the cameras were off when the beam was dumped)
 - BPMD data for B1 not usable data (no sensible reading for this extraction for B1 – to understand with BI)
 - BLM post mortem has only a handful of monitors, for IR 3,4 & 7. Nothing for P6.
 - BLM data history shows some small losses on TCDS.B1 for this dump. Normally there are small losses on TSCG/TCDQ.

BG,JU

Marge: Homer there's someone here to help.

Homer: Is it Batman?

Marge: No, a scientist

Homer: Batman's a scientist.

Marge: It's not Batman!



Conclusions

- A lot of hard work over the years has enable a truly impressive period of initial commissioning with beam.
- Initial indications are that the LHC:
 - is reproducible;
 - magnetically well understood;
 - optically in good shape;
 - is armed with a mighty set of instrumentation, software, and hardware systems.
- The devil's in the details and we've still considerable detail to sort out.
- **Still a long way to go before we are ready for unsafe beam.**