
Offline-2, Tapestation, New Frontends, ...and everything

ISOLDE Off-line 2 isotope separator



Off-line 2 construction completed:

- Vacuum system completed
- Gas handling system for targets
 installed
- Beam instrumentation tested and fully operative
- Interlocks for laser facility installed
- Magnet controls commissioned and tested
- Software for controls operative






RFQcb construction on-going:


- Mechanical assembly completed using improved design
- LabVIEW controls under installation
- Insulation transformer and associated interlock installation under construction
- Cabling and network installation on-going
- RF supply system in construction




New beam section constructed for integration of new ToF detector in the beam line

- Commissioning of remaining vacuum controls
- Possibility of further testing with the detector














































































































OFFLine 2 check list RFQcb -Splitters -RFAMP2RFQ -Cables - internal connections Replace - RF Turbos -Controls - interlack Labview -> Replumb Cooling loop. - Cooling - Test. - Plat Pot - interlack optic J FE (before removed) > heating issue Pictures (Friday) - Controls of critic - Juliens approval - 3 & distribution - earthing 10 mm & cubl. - Hetium _ Bronkhurst controls Check Relay Redo plumbing L'install pressure gague. - PSU'S _ zokv line Pins tinternal wire L Earthing

Proposed investigations of high impact to ISOLDE




Front end electrode and alignment


- Measurements with the OL2 FE have shown emittance values of 13.5+/-1.1 Pi mm mrad.
- Back tracked to the FE electrode misalignment after MEDISIS performed tests.
- With access to the front end it was easy to see the misalignment issue and investigate BEAM OPTICAL PROPERTIES
 - Beam losses
 - Emittance
 - Beam envelope location and size




CST and integrated C++ code



Preliminary results





A full study needs to probe:

Uniti mm

Automatic 0.25107 0.45653 0.662

-0.9674 -1.0729 -1.2784-1.4839 -1.6893


Time: 1 Custom Obsole Mac 0.46180 Mint -1.699 5/7/2019 2:15 PM 0.1598

- Granularity of the mesh at ion source
- Thermal warping of line and altering the momentum of initial beam
- Gap distance between source and • electrode.

Boxes of lose component's in 2016



Serious thinking





ordering missing components


Redesign mounting systems and alignment systems. Design the gas injection systems and optimize for desired goals



Rebuild with new parts




Begin commissioning 2019




Construction of core and mount with new

Installation of vacuum systems, supports, insulators, and beam line



RFQ controls, vacuum & RF


- 40 independently controlled PSU
- RF generator with 2 stage amplification for 1kV pk2pk amplitude for 0.01-20 mhz
- Floating platform
- Offset control +/- 600 V ion source
- Helium buffer gas controls
- RFQ pressure monitoring systems




ISOLDE Off-line 2 isotope separator

Vacuum simulations of the gas injection into the RFQ for beam cooling studies using Molflow+


- Test particle Monte Carlo simulations
- Simulations for different pressures and different injection points
- Refinement of the geometry to take into account micro gaps between the pieces






Construction of a test stand to benchmark the pressure in the RF stack and the vacuum chamber


- Control of gas input through digital pressure controller
- Use of gauges in different
 locations to monitor the pressure




Simulated RFQcb behavior

- The ions oscillate due to the RF with chaotic scattering from helium
- Space charge and RF heating occur in the bunching region of minimal potential








TOF study ISCOOL results

- Simulated point of best operation,
 - p=0.1 mbar
 - Extraction pot 20 V
- Experimentally determined values
 - Pressure ~0. 05 mbar*
 - Extraction pot 22 V
- The best conditions match closely to the simulated values.
- Offline 2 Will confirm this and space charge issues
- *inferred from MOLFLOW+ simulations



Scenario


Users ask for a Sn108 beam of 10³ bunched ions with low energy spread for an experiment in 2 months.

Offline 2 develops the tune required for this in advance using the RFQcb for similar stable beam

Upload tune settings to ISCOOL from Offline 2


ISOLDE setup becomes:

- More efficient
- Produce more isotopes
- Tune is **optimized** for the experiment





New Time of Flight Detector






Simulations during 2017/18






Construction Completed 2018



Results



Results

Ion beam current from sum of detector signals

