

AD-CONS / ELENA Projects




AD- CONS project status



ANTIMATTER FACTORY








LS2 works critical path items:

- AD ring: new e-cooler collector / vacuum bake-out
- ELENA ring: ion source / HV transformer
- ELENA transfer lines: Secondary Emission Monitors (SEM)



LS2 simplified schedule







LS2 AD-CONS program (1)





+ 1 quad + 1 septum

RF C02 cavity swap


1 bending+ 4 quads



1 bending + 1 quad

3 quads





1 bending

3 weeks ahead of schedule See https://indico.cern.ch/event/867869/

2 bending

E-cooler collector swap


1 (2 ?) bending




LS2 AD-CONS program (2)



- AD target: good progress
- Details: https://indico.cern.ch/event/867025/






Courtesy: S. De Man



LS2 AD-CONS program (3)



- Horn testbench
- Instrumentation: new BPM
 - + BCCCA consolidation








LS2 AD-CONS program (4)



■ CV : AD target cooling in 2020. AD hall ventilation upgrade: LS3?





Bdg 196



LS2 AD-CONS program (5)



- HLRF CO2 cavity replaced by Finemet, remains to be connected (Vac + cabling: Jan –March 2020)
- LLRF Radial loop, Cavity servoloop, gap relay control: syst production, development and lab tests till Oct 2020, then HW commissioning
- Power convertors: Upgrade to Megadiscap and Maxidiscap convertors planned for Spring 2020
- Vacuum upgrade complete (minor items remaining for LS2: ion pumps, dammaged alu flanges...)
- Kickers: repair feedthroughs (done)



LS2 AD-CONS program (6)



- Cryogenic distribution in AD hall:
- -Pre-study done in 2018
- -Installation planned for 2021
- -Financially not approved yet







LS2 AD-CONS program (7)



- AD e-cooler: the decision to build a new e-cooler for 2023 was confirmed 6 Dec 2019.
- A new collector is planned to be produced and installed during LS2. Design is in progress, installation is planned for Oct- Dec 2020.







Conclusions



- AD-CONS program well on its way
- AD e-cooler collector on critical path recovery plan is to keep existing one
- Cryo distribution line not funded yet (again...)
- A number of re-organizations are getting prepared, in addition to existing baseline, owing to experiment related changes