

East Hall under construction - 1962

East Area Renovation Project EAR.WP10 – Building 251 HVAC System

Michele Battistin on behalf of Francesco Dragoni **EN/CV-PJ** 21-11-2019







EAST AREA RENOVATION

Outline

Building 251

- Power Converter requirements
- Current Heating and Ventilation
- Technical solution
- Budget
- Planning



Building 251 – Power Converter Requirements

- 64 power converters
- 183 kW heat to air
- Max temperatures required:
 - 33 °C at capacitors
 - 38 °C at top

Power Main Brick Brick Max 38 °C 300W 100W 150W 80W Max 33 °C




Exceeding this temperature will

reduce the converter lifespan -

especially of items not water cooled

Building 251 – Power Converter Air cooling





Building 251 – Current Heating Ventilation

Power Converter Hall


- 4 AHUs fresh air only
 - Obsolete Low performance
 - NO heating or cooling

8 Heating Fan Coil


- Obsolete Off design working
- Leaks occurred recently
- Freeze risk in false floor

• Plant Room


- 3 AHUs fresh air and heating
 - Obsolete Off design working








Building 251 HVAC System: Technical Solution




Building 251 HVAC System: Integration





Building 251 – Hot and Chilled Water Stations

- New hot water station <u>necessary for building heating</u>
 - To cater for future reduction in Superheated Water supply temperature
 - To prevent drain of superheated network in case of leak on user side
- New chilled water station essential for power converter cooling
 - Air cooled chiller 12/18 °C range
 - Pipework routed in existing trench and technical gallery to B251 plant room
 - Possibility of future redundancy via SMB chilled water production for B156





Building 251 Ventilation: CV Budget

Phased installation

- **1.** Stage **1**: Ventilation Units
 - Dismantling (Ventilation Units)
 - Air handling units
 - Power and control cubicles
- 2. Stage 2: Hot Water
 - Dismantling (Heating Units)
 - Hot Water Station
 - Insulated Piping
 - Power and control cubicles
- 3. Stage 3: Chilled Water
 - Chiller and chilled water station
 - Insulate Piping and trace heating

Assumptions

- Central contingency
- EUR/CHF = 1.10
- False floor air tightness excluded



During 2020 CV can deliver <u>Stage #1 and #2 only</u>

			1		
ltem	Stage #1 Ventilation	Stage #2 Hot Water	Stage #3 Chilled Water	Total	
Dismantling	40	+20	-	60	
Air Handling Units	154	-	-	154	
Instrumentation – Air side	24	-	-	24	
Ductwork, fittings	33	-	-	33	
Technical Room Heating	-	+14	-	14	
Pumps, heat exchanger	-	+17	+18	34	
Pipework, fittings, valves	-	+158	+162	320	
Instrumentation - Water side	-	+30	+33	63	
Chiller	-	-	+53	53	
Electricity and controls	80	+87	+50	217	
Design, Testing and Doc	23	+43	+39	105	
External Transport	8	+14	+13	35	
CERN (Scaffolding, Labelling)	5	+5	+5	15	
CERN (Civil Eng, Weld X-Rays)	20	+10	+30	60	
Internal transport	5	+2	+3	10	
FSU (Supervisors, Controls,etc	15	+11	+11	37	
EN/EL	20	+41	+0	61	
Travel	1	+1	+1	3	
Total	428	+453	+416	1297	
		9			

9

Building 251 Ventilation: CV Schedule

	2019			2020												
	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Ductwork installation						**************************************			**************************************			**************************************	,			ana tan ana ang an 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Dismantling - Outside B251			(~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		∲			} } }			.	
Dismantling - Heating Units	ana unu nan mar ana unu nan mar	Grad and han mar I I I Grad and han mar	gene and hen not 1 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	*** *** *** ***		Gran and tart nor I I I Gran and tart nor Strat and tart nor				nanana unu nan I						
Procurement (Stage #1 and #2)										ene neni nen mer			Sena ara tan nar 1 1 1 Sena ara tan nar		1979 - 279 - 279 - 279 1979 - 279 - 279 - 279 1979 - 279 - 279 - 279	
Installation (Stage #1 and #2)	141 14 44 44 44				1990 (1997 1999 1999 1990 (1997 1999 1999 1999									Serie nen men me Note sets nen me	Cana tanu nan mati I I I I I I I I I I I I Cana tanu can mati	ane ten ner et 1 1 1 1 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5
Testing and commissioning						**************************************			**************************************							, 2013 (201, 2020) 20. - - -
Functional and performance tests		16-16-16-16-16-16-16-16-16-16-16-16-16-1	1999 - 1993 - 1993 - 1993 19 19 19 19 19			10000000000000000000000000000000000000	(mar and and and and	******	\$7.00 0 0 0 0 0 0 0 0 0 0 1 0 1 0 1 0 1 0		•••••••	∲∞, • ∞ ∞ • ∞ } }	••••••••••••••••••••••••••••••••••••••			/



Thanks for your attention !



EAST AREA RENOVATION