

# LHC external beam dump block (TDE) works during LS2: new baseline proposition

S. Gilardoni, M. Calviani

K. Kershaw, D. Grenier, A. Lechner, J. Maestre, J. Martin Ruiz, A. Perillo-Marccone, S. Sorlut, C. Torregrosa  
for EN-STI and Collaborating Group & Units



ENGINEERING  
DEPARTMENT


LMC 387, MPP185

# Outline

---

- Review of Run2 operational challenges
- Pre-LS2 baseline activities
- New findings obtained during 2019
- New proposed baseline for LS2 in view of Run3
- **Interlocking**
- Conclusions

# Current configuration of LHC dump block



# Run2 challenges and LS2 baseline

- N<sub>2</sub> leaks from the dump assembly starting from end of 2015, regular interventions during TS and (E)YETS
  - Cumulated dose to personnel estimated at ~3 mSv collective
- Damage to helicoflex gaskets throughout the connection line
- Loosening of bolts of the chain clamps
- Following the installation of interferometers, indication of permanent displacement of the dump of up to 7 mm, with a rotation of several degrees
- Baseline for LS2 (see LMC369) :
  - Exchange of downstream window
  - Exchange of N<sub>2</sub> sector gaskets
  - Intervention only on the spare dumps, and swap with operational ones



# New findings during 2019

---

- Energy deposition in the 12 mm thick 318L external vessel containing the graphite core is significant
  - Induced by the showering of the primary beam on the graphite (w/o heat diffusion from the graphite, taking place from minutes after)
  - Adiabatic temperature rise of  $\sim 65$  °C in 80  $\mu$ s


**→ Excitation of a longitudinal mode of  $\sim 6$  ms period and 166 Hz**

**→ Vibration and displacement is intensity driven**

- Main TDE concerns have always been on the graphite core behavior (due to the 320+ MJ (750 MJ for HL)) deposited energy


# Simulated Energy and temperature evolution in vessel

Energy density J/cm<sup>3</sup>




Total energy deposited in the 12 mm 318L shell: **21 MJ/dump**


- Number of bunches 2748
- Intensity : **RUN3  $1.8 \cdot 10^{11}$  ppb**
- Standard scenario 6V4H



Time = 0.00011967  
Contours of Temperature  
min=22, at node# 277499  
max=92.7518, at node# 130513



Temperature




- Adiabatic temperature rise of  $\sim 65$  °C in  $80 \mu\text{s}$




# Simulated dump movement (I/II)

---



- Beam impact  $\sim 80 \mu\text{s}$ , dump “breathing” period  $\sim 6 \text{ ms}$  ( $\sim 166 \text{ Hz}$ )
- Displacement up to 3-4 mm at 166 Hz, up to 3 m/s and  $\sim 2000 \text{ m/s}^2$

# Comparison with Run2 experimental data




- Run2 operational parameters, dump connected to the N<sub>2</sub> vessel
- Example from full intensity dump
- Oscillation frequency matching the simulation data (within 5%, **~166 Hz**)
- Amplitude difference due to measurement position on the dump assembly



# Dump movement (II/II)

- High frequency vibrations make the dump “jump”, releasing the friction of the non-uniform heating/cool-down displacements and changing the point of contact with the supports
- Dump expansion is not only “dynamic” but also long-term due to significant energy deposition



# New proposed baseline for Run3 operation

---


## Objective: increase reliability for Run3

1. **Disconnection of the dump from the UHV vacuum beam line, to avoid risk of impacting operation in case of increased vibration, by removal of the upstream N2 connection beam pipe**
2. **Installation of a new TiGr5 window upstream the dump**
3. **Change of the dump supporting system**


(plus the following actions from previous baseline)

- Exchange the **downstream TiGr2 window for a CF TiGr5**
- **Dump instrumentation**
- Further modification of UHV upstream window being discussed with TE/VSC



# Pre-LS2 configuration



# Proposed post-LS2 configuration









29 November 2019 LHC external beam dump block (TDE) works during LS2, MPP 185

# New dump upstream window

- TiGr5 window with EPDM seals, chain clamp and vacuum/N<sub>2</sub> connection port to feed the dump block
- Chain clamp and seals have been analyzed considering dynamical effects
- Vacuum / N<sub>2</sub> connection design *needs* to consider dynamical effects



- Window has to withstand 3 types of loads:
  - Thermo-mechanical loads induced by the beam
  - Static vacuum/N<sub>2</sub> overpressure load
  - Dynamic load due to the 166 Hz vibration of the dump
- **Proposed thickness 10 mm**






# Dump upstream window analyses

Temperature

Contours of Temperature  
min=22, at node# 2195117  
max=22, at node# 2195117



Beam scenario: **Flashover**

Time scale: 150  $\mu$ s

Thickness= 10 mm



Max T= 113.7  $^{\circ}$ C

Max VM= 90.6 MPa

Yield Strength TiGr5 at 100  $^{\circ}$ C = 870 MPa

Von Mises Stress


Contours of Effective Stress (v-m)  
min=0, at elem# 1961921  
max=0, at elem# 1961921






# Dump supports and displacement (I/II)

- Cannot restrain the dump to stop it moving due to rapid thermal expansion
- **Dump should not move** with each dump cycle as this moves centre of gravity in its lifting frame.
- We are investigating a preferred solution to stop migration of dump





In operating conditions, the yellow lifting frame is hanging from the dump. It can't move longitudinally, because of the grey supports. If the dump moves, it will slide inside the yellow frame, so the dump's centre of gravity will not be centered between the lifting points of the yellow frame.

# Dump supports and displacement (II/II)




- Modification of existing support frame so the dump is suspended from steel cable loops (a few mm above existing supports)
- The yellow frame will be supported on feet (instead of hanging from the dump)
- Small blocks welded on bottom of dump to stop slipping between cables and dump during rapid expansion
- Dump can expand freely and gravity will bring it back to original position



# HSE feedback (RP+OHS)

- Removal of the connection line & new TiGr5 window
  - Preliminary discussions with HSE-RP shown a priori no significant radiological impact increase (beam travelling in air rather than closed N<sub>2</sub>)
  - Discussions with HSE-OHS also positive if supported by an external protection of the UHV window (~1 meter long independent protection)
- OHS will also support in the design and construction/validation of the cradle




# Operational aspects

---

- In collaboration with TE/ABT, determine any operational constraint during Run3
  - Analyzing if any limit on number of consecutive dumps or minimum time between consecutive dumps
  - Dump core and new windows compatible with Run3 beam parameters
- In collaboration with MPP/OP/ABT need to decide if we update/relax the interlocking strategy as an outcome of the proposed improvements and the resulting operational envelope/constraints (*see next slide*)
- With TE/VSC:
  - Confirm no issue related to possible oxidation of Ti windows due to temperature increase in case of dilution kicker failure
    - Temperatures seems to be sufficiently low even in this case
    - Observation on DS windows indicate no damage
    - AD target external vessel made of Ti show no traces of oxidation despite larger operational temperature estimated for dump windows
  - Current UHV window (15 mm CfC + 200  $\mu\text{m}$  316L) not compatible with  $1.8 \cdot 10^{11}$  ppb: further interventions being discussed



# Status of downstream window early 2018



*Credits: EN-SMM*



29 November 2019

# TDE review 16-17 January 2020

- Review organized 16-17 January 2020, **with internal and external reviewers**, in order to present in detail the plans, review assumptions and calculations and receive recommendations
- Mandate being drafted
- Following the recommendations, presentation at LMC end of January 2020 in order to allow for the start of the work in early February

The screenshot shows a meeting agenda for the LHC beam dump block (TDE) review on LS2 upgrades for Run3 operation, held on Thursday, 16 January 2020. The agenda is displayed in a dark blue header with a white background for the main content. The header includes the event title, dates (16 Jan 2020, 08:30 → 17 Jan 2020, 18:45), location (Europe/Zurich), and a registration link. The agenda items are listed in a table format with time slots, titles, speakers, and durations.

Time	Topic	Speaker	Duration
09:00 → 09:15	Introduction to the review	Speaker: Marco Calviani (CERN)	15m
09:15 → 09:45	LHC beam dump block: design, operational feedback and challenges	Speaker: Keith Kershaw (CERN)	30m
09:45 → 10:00	LBDS and failure scenarios	Speaker: Chiara Bracco (CERN)	15m
10:00 → 10:20	Energy deposition on the dump block and dose	Speaker: Anton Lechner (CERN)	20m
10:20 → 10:40	Coffee break		20m
10:40 → 11:10	Consideration about design options: implementation possibilities during LS2	Speaker: Keith Kershaw (CERN)	30m
11:10 → 11:45	Thermo-mechanical assessment of dump block: core and vessel behavior	Speaker: Jorge Maestre Heredia (CERN)	35m
11:45 → 12:25	Discussion & Q/A		40m

# Planning and scheduling

	2019			2020							
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>Restrains + beam line separation</b>											
Simul. + design	█	█	█								
Long lead orders			█	█							
Review				◆							
LMC go-ahead				◆							
Manufacture				█	█	█					
Transfer to UX65					█						
Survey					█	█					
Mock up tests						█	█				
Instrumentation installation											
Window welding					█	█					
Transfer to UDs							◆				
Installation in UDs							█	█	█	█	█
Cavern closure											◆

Planning compatible with LHC Masterplan, as discussed at LS2 Days  
 Procurement of the TiGr5 under discussions with Central Store  
 Machining of TiGr5 and production of new cradle under discussion with EN-MME


# Dump instrumentation

---

- Ongoing discussions with EN/SMM and EN/MME to instrument the dump while interventions are ongoing in the UX65
- Focus on:
  - PT100 to measure dump temperature evolution
  - LVDTs to measure permanent dump displacement over time
  - (*under study*) inertial accelerometers to measure dump accelerations at different locations
  - (*under study*) measurement of strains (electrical or optical fiber-based) along the dump assembly & windows to identify dump deformations
- Will be finalized and decided before end of 2019
- Instrumentation fundamental for:
  - Monitoring dump also to assess any operational constraint (large movements and/or large vessel temperature)
  - Better understanding of dump behavior in preparation of HL new design



# New proposed TDE configuration post LS2



# Interlocking possibilities

---

- Caveat: too early to finalize decisions – still we can brainstorm
- 1. **Pressure (old)**: nitrogen inside dump assembly
- 2. **PT100 (new)**: external temperature of the external vessel
  1. Protection of the dump in case of continuous dumping (if requested) - considering that the dump is not efficiently cooled
  2. Limits could be set during the first weeks of operation (likely ~200 °C)
- 3. **LDVT (new)**: permanent displacement
  1. Expected displacements due to thermal expansion in the order of 10-15 mm
  2. Permanent deformation warning – need to put a “grace period” to compensate for “quick” expansion (1-2 hours)
- Caveat2: we cannot guarantee that instruments will be capable of working for all Run3 – some instruments could stop working due to the huge acceleration (~2000g)
- Lessons to be learnt for the design & operation of the HL-LHC dump

# Conclusions

---

- Baseline for interventions on TDE decided in February 2019 is proposed modification by the advancement in the understanding of the reasons of dump movement achieved during 2019
- **New baseline activities being proposed – to be reviewed in a dedicated review 16<sup>th</sup> January 2020, followed by a new LMC presentation by end of January 2020**
  - Further discussions also in an upcoming MPP meeting
- **Assessment of any operational constraint for Run3 ongoing**
- A big thanks to all supporting teams:
  - TE/VSC, TE/ABT, TE/MPE, EN/MME, EN/SMM, EN/HE, EN/EA, EN/EL, HSE/RP, HSE/OHS, BE/OP and many others