Report: 28


Activity: LHC Insulation Vacuum

Natalia Koziol, Jaime Pérez Espinós

Meeting 03/08/2020







Performed activities during last 2 weeks

Leak test activities

- Global Leak tests after the pressure test in S8-1
 - 3 leaks 1.0E-07 1.0E-05 mbar l/s
 - A1R8.M: Known (from the installation) leak on the CM circuit no degradation (1.0E-07 reported in 2008)
 - A15R8.M: New (LS2) leak in line E; Phase I @ 10bars: 4.0E-07
 - D81.Q: Leak in line D; compensator on C line exchanged during LS1 and on the D line during LS2 Phase I @10 bars: 7.5E-07

	CRYOMAGNET																				
SECTOR	SECTOR LSS RIGHT		ARC								LSS LEFT										
SECTOR		LOS MIGITI		A7R	A11R	A15R	A19R	A23R	A27R	A31R	A31L	A27L	A23L	A19L	A15L	A11L	A7L	1 233 121 1			
8-1		A4R8 .30E-09	A5R8 3.90E-09	A6R8 6.90E-10	1.20E-08	7.80E-09	4.40E-07	8.40E-09	7.00E-09	7.30E-09	3.00E-09	6.00E-09	2.50E-09	1.10E-08	7.20E-09	1.00E-08	2.70E-09	4.00E-09	A6L1 A5L1 2.00E-09 1.50E-09	A4L1 1.40E-09	A1L1 3.00E-09

SECTOR	QRL								
0.1	Α	В	С	D	Е	F	G	Н	I
8-1	1.10E-09	6.00E-10	7.70E-10	2.70E-07	7.20E-10	1.80E-08	1.00E-09	5.30E-10	1.70E-09



Performed activities during last 2 weeks

- A19R5.M: new clamshell for M-bellows developed.
 - Clamshell tests made on M, N sleeves and M bellows (35 tests) in 5 ICs: QBBI.A20R5, QBBI.B20R5, QBQI.20R5, QQBI.20R5 and QBBI.A21R5 – no outcome
 - Accumulation pockets installed on all al the positions + M2N.
 - Waiting for TE-CRG availability for the accumulation test (W34)
- Closure and preparations for global leak tests
 - Pump-down start of 4x volumes in S7-8



Performed activities during last 2 weeks

- Closure and preparations for global leak tests
 - Resolution of Q6L8 O-ring NCs in s. 7-8 (In collaboration with ICM and TE-MSC)

PHASE 2 MAIN ACTIVITIES

	DISCO (diode	SIT local leak	SAM activities	QRL activities	Pumping group	
	flange) local LT	tests			consolidation	
S1-2					(4)	(1) Triplet tie-rod + pumping group consolidation
S2-3					(5)	(2) Replacement of standalone damaged O-rings (W34)
S3-4			(2)			
S4-5						(4) LSS finished, ARC1-2 ongoing
S5-6			(1)			(5) LSS R2 pending (to be made after pressure test, W35-W37)
S6-7						
S7-8			(1)			
S8-1						FINISHED ONGOING NOT STARTED



Status of pumping group consolidation

		Α	RC 1-	-2				
16R1.Q	24R1.Q	32R1.Q		32L2.Q	24L2.Q	16L2.Q	14L2.Q	13L2.Q
Q15R1.M	Q23R1.M	Q31R1.M		Q31L2.M	Q23L2.M	Q15L2.M		X

		LSS RIGHT									
C1 2	4R1.Q										
S1-2	Q2R1.M	Q3R1.M	A4R1.M	A5R1.M	A6R1.M						
ca a		4R2.Q									
S2-3	Q2R2.M	Q3R2.M	A4R2.M	A5R2.M	A6R2.M						
S3-4	4R3.Q										
33-4	DFBLC				A6R3.M						
S4-5	4R4.Q										
34-5	SC1 R4	SC2 R4	A5R4.M	B5R4.M	A6R4.M						
S5-6	4R5.Q										
33-0	Q2R5.M	Q3R5.M	A4R5.M	A5R5.M	A6R5.M						
S6-7	4R6.Q										
30-7			A4R6.M	A5R6.M							
S7-8	4R7.Q										
37-0					A6R7.M						
S8-1			4R8.Q								
20-1	Q2R8.M	Q3R8.M	A4R8.M	A5R8.M	A6R8.M						

	L	SS LEF	Т						
		4L2.Q							
A6L2.M	A5L2.M	A4L2.M	Q3L2.M	Q2L2.M					
		4L3.Q							
A6L3.M									
		4L4.Q							
A6L4.M	B5L4.M	A5L4.M	SC2 L4	SC1 L4					
4L5.Q									
A6L5.M	A5L5.M	A4L5.M	Q3L5.M	Q2L5.M					
4L6.Q									
	A5L6.M	A4L6.M							
4L7.Q									
A6L7.M									
4L8.Q									
A6L8.M	A5L8.M	A4L8.M	Q3L8.M	Q2L8.M					
		4L1.Q							
A6L1.M	A5L1.M	A4L1.M	Q3L1.M	Q2L1.M					

Consolidation completed and pumping group operational

Mechanical assembly completed but pumping group not operational (waiting for ICM intervention)

Mechanical assembly completed but waiting for new intervention after consolidation of tie-rods

Consolidation not started but pumping group operational


Consolidation not started AND pumping group NOT operational

NOTE Pumping groups of QRL only require mechanical intervention



TO BE FINISHED AFTER LEAK TESTS

DISMAC – leak test status





Planned activities for next 2 weeks

- Leak test activities
 - A19R5.M: local leak tests by accumulation
 - Global LT after the pressure test in S1-2 and S2-3
- Closure and preparations for global leak tests
 - Replacement of standalone damaged O-ring in Q6L4 (W34)
 - Envelope leak test of ~8 vacuum subsectors S7-8
- Turbo pumping group consolidation and others
 - End of pumping group consolidation in S1-2 (2 positions at B12.Q)



Status of resources

- AL4030: 3 teams + 2 team coordinators (50%, shared with other activities) + % of 1 store keeper (also allocated for mechanical assembly on surface)
 - Reduced from today
 - 1 team coordinator on most of July and August
- CERN: Natalia, Wim, Guillermo (% varies according to his activities in cPS) and Jaime



Thank you!








Backup Slides


KOZIOL Natalia Magdalena (TE-VSC) (25/03/19) Leak confirmed to be at the E line. He residual with E line @1 bar He, 6.5E-08 mbar.l/s.	Created on 2019-07-02, 16:06
KOZIOL Natalia Magdalena (TE-VSC) (26/03/19) Pre-localisation made with line E @10 bar He. He signal pointing out to QBBI.A17R8. Request to open 5 ICs for local research: QBQI.16R8, QQBI.16R8, QBBI.A17R8, QBBI.B17R8 and QBQI.17R8.	Created on 2019-07-02, 16:07
KOZIOL Natalia Magdalena (TE-VSC) (01/04/19) Local leak tests (by sniffing) carried out in accumulation pockets mounted on all above open ICs. No clear signal identified; low sensitivity. Preventive clamshell tests on sleeve welds of ICs QQBI.16R8, QBBI.A1	Created on 2019-07-02, 16:07 7R8 and QBBI.B17R8 made afterwards, did not reveal any leak either.
Action Plan Approved status - ZICKLER Thomas - 2019-07-23, 07:24	
Filter by: To: Reviewer: Organizational Unit: Filter by:	Sort by: Date
KOZIOL Natalia Magdalena (TE-VSC) He residual level to be re-measured and validated during the global leak testing campaign after the pressure test, before the cooldown. New research to be made if some degradation is observed.	Created on 2019-07-23, 11:36
PEREZ ESPINOS Jaime (TE-VSC) (28/08/19) Local leak tests made with clamshell on all above IC¿s, from Al bottom-tray to SS bellows on left and right side of the IC. Only the Al-Al and bimetallic transitions of the QBQI IC¿s could not be made as the clammar./ls).	Created on 2019-08-27, 14-29 shells do not fit. All tests did not reveal leaks larger than the residual (< 5.10-9
Actions Underway status - KOZIOL Natalia Magdalena - 2019-11-19, 13:26	
Filter by: To: Reviewer: Organizational Unit: Filter by:	Sort by: Date
KOZIOL Natalia Magdalena (TE-VSC) He residuals measured after the pump-down of the sector:	Created on 2019-11-26, 10:16
4.6E-08 mbar l/s with line E @ 1 bar He 1.2E-08 mbar l/s with line E @ 1 bar air	
KOZIOL Natalia Magdalena (TE-VSC) He residual will be re-measured after the pressure test. Investigation will follow if some degradation is observed.	Created on 2020-03-27, 09:37
KOZIOL Natalia Magdalena (TE-VSC) Additional Line Identification was made to discriminate if any hidden leaks are present in the sector:	Last modified on 2020-06-10, 17:03 Created on 2020-06-10, 17:02
A. Grimaud wrote: "Res lignes sous vide =4,5E-9 Res lignes B,C,D à la pa d'hélium = 4,5E-9 Res après injection Hélium ligne E, F = 4,2E-8"	
He residual in the sector will be re-measured after the pressure test.	



Backup Slides



3) Close-up of the next part of the pressurization:



9) Close-up of the moment of the critical raise in the signal (moving average with the period of 100 (~4min))

