

# **Dry Runs for PS**

Denis Cotte, BE-OP-PS

Many thanks to all PS-BCWG participants.





- Dry Run (or a practice run) is a testing process where the effects of a possible failure are intentionally mitigated. -> "Test a Blanc"
  - Done in collaboration with equipment groups, BE-CO and OP from CCC.
  - In most of our cases, it's a (sub) system functionality test in operational conditions.
- The aim: validate (sub) system and identify problems (or blocking points) as soon as possible in order to generate reports (JIRA issue) and work on fixes.

- Planning: Dry Run can be performed anytime (LS2, ISTs, HW tests or cold check-out periods)
  - Depends on the availability of the system to be tested
  - So far, we can say that 2 dry runs have already been done in PS:
    - Validate functionality of LKTIM Trees with virtual LTIMs (September 2019)
    - Control validation of the new DFA242 5-steps in TT2 (August 2019)





# Dry Runs CO + OP



System	Tests	Requirements	Dates	
Timing - CO 24 to 32 users	<ul> <li>Check machine behavior after migration from 24 -&gt; 32 timing users in CPS complex</li> <li>Check the presence of 8 new timing users in CBCM application &amp; CCM</li> <li>Check PLS number of user ZERO=first position</li> <li>Check the possibility to map/unmap cycle.</li> <li>Check Wset update with 8 new users.</li> <li>Check PPM behavior on operational devices</li> </ul>	<ul> <li>MTG (Central timing) updated</li> <li>CBCM (application)</li> </ul>	Beginning of 2020 end of January	
New destination EAST_T9 SEM_PS	<ul> <li>Check new destination in CBCM</li> <li>Check inhibit by destination in CCC</li> <li>Check inhibit sequence change</li> </ul>	<ul><li>MTG (Central timing) updated</li><li>CBCM (application)</li></ul>	Beginning of 2020 end of January	
Sequence manager with automatic SuperCycle filling	Work with entire complex	<ul><li>CBCM (application)</li><li>Sandy's algorithm + integration</li></ul>	To be defined	
SIS	Test all tasks	<ul><li>SIS application</li><li>CO infrastructure</li></ul>	HW test, following device readiness	
Vistars	<ul> <li>Check vistar displays</li> <li>PS</li> <li>BLM</li> <li>EAST AREA</li> <li>BGI</li> </ul>	<ul> <li>CO infrastructure</li> <li>Vistar readiness</li> </ul>	SFTPRO1   SFTPRO1   SFTPRO1   SFTPRO1   SFTPRO   SFTPRO	6 7 8 9 10 11 12 MD1  7 8 9 10 11 12 13 TSTLHC25 TSTLHC25 TSTLHC25 TSTLHC8 8 9 10 11 12 13 14





# Dry Runs EPC + OP + (support CO)

	2020 APR MAY JUNE JULY AUG SEPT OCT NOV	DEC
1 22 1 2 3 4 5 2 7 8 9 50 11 12 10 14 15	PS Switch Yard CLOSED PS&TT2 Hardware tests out	eam Beam commis 5 weeks
ates	TT2 Transfer Line ort.TOS Magnet Layout Section First Super A	
Beginning of 2020	Control (0.0 -0.03)	
HW test period	Conference request   1975	
	1339 10 ISR 1184-020 129 18860000 2 294 18860000 2 299	
HW test period	TALESCORE   324   125	
ugust/September 2020	1,000   1,00	
PS Cold Check-out lovember 2020	Fishering   Fish	
38/1157	F61 F62	<u>b.157</u> T10 T09

System	Tests	Requirements	Dates	TT2 Transfer Line ortgood of Magnet Layout Settment and Magnet Layout
TT2 Power supply	<ul> <li>Validation of Economic mode by Destination on test bench.</li> <li>Find super cycle composition restrictions</li> <li>Validate Configuration, State, Control, Cycling mode(Eco + up-min-max), software External Condition, Acquisition + OASIS (Sampler)</li> </ul>	<ul> <li>MTG (Central timing) updated</li> <li>CBCM</li> <li>FGC63</li> <li>OASIS datasource + Sampler</li> </ul>	<ul><li>Beginning of 2020</li><li>HW test period</li></ul>	Magnet Layout  Grand 00-1003  Intel supplies 11-12-2009  Thought on a consequence of the
F16.BHZ377 F16.BHZ378 (EIS)	<ul> <li>Validate Configuration, State, Control, Cycling mode, software External Condition, Acquisition + OASIS + (EIS deconsignation)</li> <li>Validate the fast abort process with SPS BIC.</li> </ul>	<ul> <li>MTG (Central timing) updated</li> <li>CBCM</li> <li>FGC63</li> <li>OASIS datasource + Sampler</li> </ul>	HW test period  August/September 2020	
F6x Power supply	<ul> <li>Validate Configuration, State, Control, Cycling mode(up-min-max), software External Condition, Acquisition + OASIS (Sampler)</li> <li>Copy MakeRule for device with multiple PC for one magnet.</li> <li>Find super cycle composition restrictions</li> </ul>	<ul> <li>MTG (Central timing) updated</li> <li>CBCM (application)</li> <li>OASIS datasource + Sampler</li> </ul>	PS Cold Check-out November 2020  PS ring  P	F61 257 F60



### Dry Runs EPC + OP + (support CO)



			1
System	Tests	Requirements	Dates
Injection process Bumper (x5) SMH42 QLB	<ul> <li>Specification validation (synchronization, shape, ripple)</li> <li>Validate Configuration, State, Control, Acquisition + OASIS</li> </ul>	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>OASIS datasource</li><li>FGC62</li></ul>	• HW test period August 2020
Transition process Doublets QTRJ-DB Triplets QTRJ-TR	<ul> <li>Specification validation (synchronization, shape, ripple)</li> <li>Validate Configuration, State, Control, Acquisition + OASIS.</li> <li>Copy MakeRule.</li> </ul>	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>OASIS datasource</li><li>FGC63</li></ul>	HW test period August/September 2020   **Total Mark Company Compa
Ejection process Bumper (x4) SMH16 QKE16	<ul> <li>Specification validation (synchronization, shape, ripple)</li> <li>Validate Configuration, State, Control, External Condition, Acquisition + OASIS (Sampler)</li> </ul>	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>OASIS (datasource for FGC62)</li></ul>	• HW test period September 2020
POPS	Early ramp-up test and validation to save time in order to reach 2 GeV injection B field.	<ul><li>MTG (Central timing)</li><li>Btrain ready</li><li>Application update</li><li>FGC53</li></ul>	After TE-EPC POPS test
I			0.00 0.02 0.04 0.06 0.08 0.10 0.12 0.14 0.16 0.18





#### Dry Runs ABT + OP + (support CO)



PEKFA71-AS

System	Tests	Requirements	Dates
Injection kicker PI.KFA45	<ul> <li>Specification validation (charge, discharge, operation mode)</li> <li>Validate Configuration, State, Control, External Condition, Acquisition + OASIS signal per module</li> <li>Simulate operation modes (EDMS: 1967855)</li> </ul>	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>OASIS</li></ul>	HW test period August 2020
Ejection kicker PE.KFA71 MTE kickers	<ul> <li>Validate Configuration, State, Control, External Condition, Acquisition + OASIS signal per module</li> <li>PPM interlock</li> </ul>	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>OASIS</li></ul>	• HW test period August 2020
DFA/BFA BFA9P (PS Ring) DFA242 (TT2) DFA254 (TT2)	<ul> <li>Validate Configuration, State, Control, software Acquisition + OASIS (Sampler)</li> <li>Test with moulinette</li> </ul>	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>OASIS + Sampler</li></ul>	HW test period August 2020
Septa movement + TPS15	Validate Configuration, State, Control of the new FESA Class	<ul><li>MTG (Central timing)</li><li>Wset/Knobs</li><li>FESA class readiness</li></ul>	<ul> <li>HW test period or before</li> <li>To be defined</li> </ul>





# **Dry Runs OP + (support ALL)**



System	Tests	Requirements	Dates	
Christmas Dry-Run	<ul> <li>Switch OFF – Switch ON the full machine</li> <li>Identify equipment that requires piquet service to restart.</li> <li>Find or test a sequence to restart the machine.</li> <li>Can be cancelled in case of electrical glitch. ;-)</li> </ul>	Machine with all equipment ON.	Start of Cold check-out period End of October 2020	
YASP	<ul> <li>Check the following configuration:         <ul> <li>Injection Oscillation (ions, p+)</li> <li>Low energy orbit correction (optics, correctors, BPM)</li> <li>High energy orbit correction (optics, correctors, BPM)</li> <li>Transition? (optics, correctors, BPM)</li> </ul> </li> <li>Validate/Simulate a realignment process of PS magnet(s) (optics, check optics: simulated correctors MU)</li> <li>Simulate a bump creation.</li> </ul>	Simulated orbit	HW test period October 2020	
Working Point	<ul> <li>Check high level parameters</li> <li>PFWs function generation</li> <li>MakeRules for change of Qh, QV, Xih, Xiv</li> </ul>	<ul><li>LSA</li><li>LSA tools</li></ul>	As soon as possible	
Bumpers	<ul><li>Check high level parameters</li><li>MakeRules</li></ul>	<ul> <li>Calibration curves</li> </ul>		







#### Dry Runs STI + OP + (support BI,CO)



System	Tests	Requirements	Dates
Internal Dump PR.TDI47-48	<ul> <li>Specification validation (Time to dump, interlock with Booster BIC, operation mode)</li> <li>Simulate operation modes (EDMS: 11582110 and 1977845)</li> <li>Beam dumped event triggering test</li> <li>Communication with TRDC FESA class.</li> </ul>	<ul> <li>MTG (Central timing)</li> <li>Wset/Knobs</li> <li>BI Trafo</li> </ul> Power su	HW test period August 2020  pply







Denis Cotte



#### Dry Runs BI + (support CO)



System	Tests	Requirements	Dates
BE-BI	<ul> <li>Most of the equipment are already present in check list</li> <li>Basic test to be performed: Beam IN / Beam OUT for BTV and SEMGRID/SEMFIL</li> <li>Test new FWS with SPS new application, find limits, check data transfer with new FESA class, check Harmonics programming. Check optics from LSA.</li> <li>BLM configuration in Wset, application check, interlock test</li> </ul>		HW test period October 2020
Ralentisseur	<ul> <li>Dedicated test to check interlock with injection SemGrid48/52/54</li> <li>Check that interlock can be masked.</li> </ul>	Wset/Knobs	HW test period August 2020  Upstream magnet Wpip pip



Ralentisseur vacuum chamber



# Dry Runs RF + (support CO)



System	Tests	Requirements	Dates
RF (Low Level)	Check Cavity spare selection + C10 Matrix Check C200 Matrix Check C40 selection (1 or 2), including functions for new cavity controllers Check virtualization of CVORB and LTIM + Makerules Check VPROG (main harmonic) and harmonic number sequence + MakeRules Generation of stable phase program Generation of harmonic functions for different loops + MakeRules Check virtualization of function + MakeRules Generation of internal functions + MakeRules Generation and distribution of RF trains (CTUs) Control of 20/40/80 MHz cavity controller Control of digital radial position detection	<ul> <li>CO infrastructure</li> <li>LSA</li> <li>Specific applications</li> </ul>	Starting in January 2020



Denis Cotte



- This Dry Run list is focused on different items that will be :
  - new,
  - renovated,
  - or modified during LS2.
  - other simple tests are already present in "Check List" and only need a small update.
- Dry Run list has been added in check list tool thanks to Marc
- Planning:
  - For the moment, dates are just a rough idea, we need a new iteration when IST & HW test planning will be frozen.

