

LHC Injectors Upgrade

Implications of the 2020/21 Christmas shutdown - update

Frank Tecker, BE-OP

Many thanks to

D.Bozzini, J-F.Comblin, D.Cotte, H.Damerau, S.Deleval, M.Delrieux, J.P.Di Giovanni, E.Genuardi, M.Gourber Pace, K.Hanke, O.Hans, V.Kain, A.Lasheen, K.Li, F.Locci, B.Mikulec, T.Oulevey, P.Skowronski.





- The Christmas story (well you know...)
- Change in the Plot
- Last Christmases: restart 2013 CV
- Proposed New Nativity Play
- Conclusions







Frank Tecker

4 5 6 7 8

Beam

6 weeks

commission

Beams required

• SPS (from week 3/2021) (from K.Li's presentation)

- LHCIndiv (1.2e11)
- MTE low intensity (core only, 5e11, 2µs)
- MTE low int (5e12, 10µs)
- LHCProbe
- MTE full beam
- Multi-bunch beams (12b, 24, 36, 48, 72)
 after 4 weeks
 - Standard 25ns or BCMS (not big difference for the PS RF)

NTOF from week 14/2021 (5/4/21)

after 2 days

after 1 week

after 2 weeks

after 3 weeks

- NTOF from week 3/2021 (new target, assume intensity ramp-up later)
- AD from week 12/2021 (RF side should follow other beams)
- EAST from week 18/2021





=> 2 critical beams

Conclusion

Christmas shutdown needs to be incorporated as well as possible

- Reduces effective time
- 'Arrêt d'Urgence' tests during shutdown will have effect on the restart





CV – Water cooling

- When primary circuit stopped >24h => complete draining + mechanical cleaning (strict procedure)
- If entire installation is stopped
 - Need one week before Christmas for draining everything
 - Need one week for restart in Jan
- => Need to keep circuits running
 - CV piquet
 - Subset of power converters need to be kept running as a load to avoid freezing
 - Supervision (possibly TI) + TE-EPC piquet service



CV – Water cooling

When primary circuit stopped >24h => complete draining

Jesper est en train de mettre en place le **classeur de Noël.** Pour l'instant, il TI section meeting 13/12/2012: Consignes de Noël n'y a pas beaucoup de consignes spéciales. Nous n'avons pas encore la consigne, mais PSB et PS vont nous demander de vérifier l'état de quelques • If entire installation alimentations sur les machines. Pour pouvoir redémarrer rapidement en janvier, nous allons laisser tourner les circuits d'eau sur les injecteurs. Pour éviter le gel, on laissera des charges sur les circuits. Ce sont ces charges qui ont besoin d'être supervisés. Les instructions vont arriver très bientôt... TPOSSIBLY TI) + TE-EPC piquet service



ical

4. Status of the circuits during XMAS break 2012/13

Machine	Circuits	Status	Rem :
LEIR - LINAC	FDED-00049	Running	Source of the linac 3 running
PS	Main magnet FDED-00032	Stopped and drained	Difficult to keep it loaded
PS	Central building FDED-00050	Running	Load from EPC
PS	POPS FTEB-00046	Stopped and drained	Difficult to keep it loaded
PS + Linac	Chilled water PS F\$FSEG-00355	Running	Linac 3 running
PSB	Booster + TT2 FDED-00065	Running	Load from EPC
PSB	Chilled water Booster F\$FSEG-00361	Running	Loaded with the ventilation
SPS	SPS ring FQSTR-00003	Running	Cryo machine sector 1-2
North area	NA - FQSTR-0002	Running	Cryo north area



CV – Running and Maintenance

Need to determine the loads needed for different circuits

· POPS

- Water refills were required in the past
- => difficult to keep running
- Possibly fixed now, to be confirmed

• CV – Maintenance

- Cooling circuits running from Jan/March 2020 already
- Ventilation also from Feb/May/Jun 2020

Some maintenance needed over the 2020/21 run => ITS planning

• CV proposal: 1 in 2020, 3 in 2021





- ITS beginning of first week of Jan 2021
- Fri 18/12/2020: Stop POPS cooling + draining + shock water treatment
 - ½ day should be sufficient, rest of maintenance during Xmas stop
- Mon 4/01/2021: Restart cooling, CO update, repairs + maintenance
- Wed 6/01/2021: Restart equipment (with possible individual CO fixes)
- Fri 8/01/2021: hopefully back to normal running

- => PS commissioning reduced from 6 to 5 weeks
- Do we need to extend it, also in view of later LHC restart?



Overall commission schedule



- First beam to be delivered: North Area in week 10/2021
- Extending PS standalone commissioning would shorten SPS time
- => keep present (5+ weeks) for PS with higher risk of delay in case of a bigger problem

 7
 *
 9
 10
 11
 12
 13
 14
 15
 16
 17
 18
 19
 20
 21
 22
 23
 24
 25
 26
 27
 28
 29
 30

 3
 MAR
 APR
 MAY
 JUNE
 JULY
 East Area

 AD/ELENA
 ready for beam commissioning
 ready for beam commissioning
 ready for beam commissioning

 COMPASS / North
 Area
 HiRadMat
 ready for beam commissioning
 n_TOF

 ready for beam commissioning
 n_TOF
 ready for beam commissioning
 n_TOF

- Two beams in week 3/2021
 - LHCIndiv (1.2e11)
 - MTE core, low intensity
- More time later to finalize set up for other and LHC beams
- Review readiness dates



Conclusion

Christmas shutdown needs to be incorporated as well as possible

- Reduces effective time
- 'Arrêt d'Urgence' tests not scheduled during shutdown
- Yearly CO maintenance required
- CV needs to be kept running but maintenance required at some point
- Proposal:
 - Incorporate the 4 CO days in the schedule
 - Use the first 2 days for **ITS** and eventual equipment fixes
 - Restart with available CO on 6-7/01/2021

All this is open for further discussion...









START UP PLAN FOR A QUICK RESTART AFTER THE XMAS Engineering Department BBEAK E

IEFC 19 october 2012



- When the primary circuit is stopped for more than 24h, it is mandatory to drain it completely.
- If the primary circuit is drained, then a mechanical cleaning of the cooling tower is needed.
- No way to simplify or shorten the stop and start procedure (preliminary shock water treatment, analyse before draining and before the restart etc..). → important work in a very short time.
- To be able to clean the cooling towers, CV will need to stop the circuits shortly after the 17th of December.



3. CV costs and environnement

CV Costs

Stopped and drained

- Manpower for the operation (~500 hours)
- Water (~100 m3)
- Chemical for the shock treatment
- · Chemical to treat after refill
- Water analysis

~40

kCHF

Environnement

- Drinking water consumption
- Release of higher amount of treated water
- Chemical for the shock treatment

Running

>

- Manpower for additional rounds (~70 hours)
- Electricity (~350 MWh)
- Normal water and chemical consumption

~30

kCHF

Electricity consumption



4. Status of the circuits during XMAS break

Machine	Circuits	Status	Rem :
LEIR - LINAC	FDED-00049	Running	Source of the linac 3 running
PS	Main magnet FDED-00032	Stopped and drained	Difficult to keep it loaded
PS	Central building FDED-00050	Running	Load from EPC
PS	POPS FTEB-00046	Stopped and drained	Difficult to keep it loaded
PS + Linac	Chilled water PS F\$FSEG-00355	Running	Linac 3 running
PSB	Booster + TT2 FDED-00065	Running	Load from EPC
PSB	Chilled water Booster F\$FSEG-00361	Running	Loaded with the ventilation
SPS	SPS ring FQSTR-00003	Running	Cryo machine sector 1- 2
North area	NA	Running	Cryo north area

• CV will intensify the rounds during the closure especially if the weather is cold.

- On Monday January 7th, CV will restart :
 - PS : FDED-00032 PS Magnet
 - POPS: FTEB-00046

• POPS will be fully operational on Tuesday.



6. February 2012: a good example



- Extremely cold and windy weather
- All the primary circuits were running with a reduced load.
- Large amount of problems on drinking and fire hydrant circuits but the primary circuits had well resisted
- POPS start up was delayed because the filling circuit was frozen \rightarrow corrective work acheived.



