



# LHC Operations in 2008

*Maria Girone, CERN IT/PSS*


based on material from Roger Bailey, CERN AB/OP

# Summary of installation and commissioning

---


- Procurement problems of remaining components (DFBs, collimators) now settled
- Good progress of installation and interconnection work, proceeding at high pace in tunnel
- Numerous non-conformities intercepted by QA program, but resulting in added work and time
- Technical solutions found for inner triplet problems, but repair of already installed magnets will induce significant delays
- Commissioning of first sectors by isolating faulty triplets, but will have to be re-done with repaired triplets (needing additional warm-up/cooldown cycles)
  
- First sector (sector 78) cooled down to nominal temperature and operated with superfluid helium
- Partial power tests performed in sector 78
- Sector 78 consolidation ongoing (with a few surprises, notably PiMs - 6 bad/400) and expected to be complete early November
- Second sector 45 cool down restarted after leaks. Power tests mid-November to Christmas
- Sector 81 leak: the faulty quad is out. Spare is going in

# Schedule - rev 4.0 - June Council



- Interconnection of the continuous cryostat
  - Leak tests of the last sub-sectors
  - Inner Triplets repairs & interconnections
- Global pressure test & Consolidation
  - Flushing
  - Cool-down
- Warm up
  - Powering Tests

# Revised Schedule - August 3rd (last approved) ▀




## Comments on the schedule


---

- Priority is to get the machine cold and leak tight
- High parallelism for the power tests (hardware commissioning)
- Problems found at cold cost an additional warm-up/cool-down cycle (3 months)
- With the present experience, expect more changes
- Injection test into point 8 may come back on the scene

# Schedules - 2008 LHC (draft)



# Commissioning strategy for protons



- **Pilot physics run**
  - First collisions
  - 43/156 bunches per beam, no crossing angle, no squeeze, moderate intensities
  - Push performance
  - Performance limit  $10^{32} \text{ cm}^{-2} \text{ s}^{-1}$  (event pileup)
- **75ns operation**
  - Establish multi-bunch operation, moderate intensities
  - Relaxed machine parameters (squeeze and crossing angle)
  - Push squeeze and crossing angle on
  - Performance limit  $10^{33} \text{ cm}^{-2} \text{ s}^{-1}$  (event pileup)
- **25ns operation I**
  - Nominal crossing angle
  - Push squeeze
  - Increase intensity to 50% nominal
  - Performance limit  $2 \cdot 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$
- **25ns operation II**
  - Push towards nominal performance

# Stage A: First Collisions

---

- Approx 30 days of beam time to establish first collisions
  - Un-squeezed
  - Low intensity
- Approx 2 months elapsed time
  - Given optimistic machine availability
- Continued commissioning thereafter
  - Increased intensity
  - Squeeze



# Parameter evolution and rates

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

All values for nominal emittance, 7TeV and 10m  $\beta^*$  in points 2 and 8

Parameters			Beam levels		Rates in 1 and 5		Rates in 2 (and 8)	
$k_b$	N	$\beta^*$ 1,5 (m)	$I_{\text{beam}}$ proton	$E_{\text{beam}}$ (MJ)	Luminosity ( $\text{cm}^{-2}\text{s}^{-1}$ )	Events/ crossing	Luminosity ( $\text{cm}^{-2}\text{s}^{-1}$ )	Events/ crossing
43	$4 \cdot 10^{10}$	11	$1.7 \cdot 10^{12}$	2	$1.1 \cdot 10^{30}$	$\ll 1$	$1.2 \cdot 10^{30}$	0.15
43	$4 \cdot 10^{10}$	2	$1.7 \cdot 10^{12}$	2	$6.1 \cdot 10^{30}$	0.76	$1.2 \cdot 10^{30}$	0.15
156	$4 \cdot 10^{10}$	2	$6.2 \cdot 10^{12}$	7	$2.2 \cdot 10^{31}$	0.76	$4.4 \cdot 10^{30}$	0.15
156	$9 \cdot 10^{10}$	2	$1.4 \cdot 10^{13}$	16	$1.1 \cdot 10^{32}$	3.9	$2.2 \cdot 10^{31}$	0.77
936	$4 \cdot 10^{10}$	11	$3.7 \cdot 10^{13}$	42	$2.4 \cdot 10^{31}$	$\ll 1$	$2.6 \cdot 10^{31}$	0.15
936	$4 \cdot 10^{10}$	2	$3.7 \cdot 10^{13}$	42	$1.3 \cdot 10^{32}$	0.73	$2.6 \cdot 10^{31}$	0.15
936	$6 \cdot 10^{10}$	2	$5.6 \cdot 10^{13}$	63	$2.9 \cdot 10^{32}$	1.6	$6.0 \cdot 10^{31}$	0.34
936	$9 \cdot 10^{10}$	1	$8.4 \cdot 10^{13}$	94	$1.2 \cdot 10^{33}$	7	$1.3 \cdot 10^{32}$	0.76
2808	$4 \cdot 10^{10}$	11	$1.1 \cdot 10^{14}$	126	$7.2 \cdot 10^{31}$	$\ll 1$	$7.9 \cdot 10^{31}$	0.15
2808	$4 \cdot 10^{10}$	2	$1.1 \cdot 10^{14}$	126	$3.8 \cdot 10^{32}$	0.72	$7.9 \cdot 10^{31}$	0.15

# Early Years Physics Running

---

- Expect to spend as much time out of physics as in
  - Ramp down, cycle, injection, ramp, squeeze, prepare
  - Faults, access, other problems
- Will be aiming to
  - Fix faults, give access, solve problems, fill, ramp, squeeze by day
  - Provide colliding beams for physics overnight
  - Averaging a 10h fill per day would be good (40% efficiency for physics)

# Conclusions - 2008



---

- Beam commissioning
  - Should start May 2008
  - 2 months to get first collisions
  - First collisions - low intensity, un-squeezed.
  
- Phase A
  - No crossing angle
  - Gradual increase in current - up to 156 bunches/beam
  - Pilot physics: un-squeezed to partial squeeze
  - $\leq 10^{32} \text{ cm}^{-2}\text{s}^{-1}$
  - 10h fill per day is optimistic at this stage
  
- Phase B: if things go really well!!
  
- Collimation
  - Phase 1 scheme will be in place
  - Full and appropriate machine protection will be pursued

# Beam Commissioning to 7 TeV Collisions

		Rings	Total [days]
1	<b>Injection and first turn</b>	<b>2</b>	<b>4</b>
2	<b>Circulating beam</b>	<b>2</b>	<b>3</b>
3	<b>450 GeV - initial</b>	<b>2</b>	<b>4</b>
4	<b>450 GeV - detailed</b>	<b>2</b>	<b>5</b>
5	<b>450 GeV - two beams</b>	<b>1</b>	<b>1</b>
6	<b>Snapback - single beam</b>	<b>2</b>	<b>3</b>
7	<b>Ramp - single beam</b>	<b>2</b>	<b>6</b>
8	<b>Ramp - both beams</b>	<b>1</b>	<b>2</b>
9	7 TeV - setup for physics	<b>1</b>	<b>2</b>
10	Physics un-squeezed	<b>1</b>	<b>-</b>
	<b>TOTAL TO FIRST COLLISIONS</b>		<b>30</b>
11	Commission squeeze	<b>2</b>	<b>6</b>
12	Increase Intensity	<b>2</b>	<b>6</b>
13	Set-up physics - partially squeezed.	<b>1</b>	<b>2</b>
14	Pilot physics run		

# Breakdown of a Normal Year



~ 140-160 days for physics per year  
 Not forgetting ion and TOTEM operation  
 Leaves ~ 100-120 days for proton luminosity running  
 ? Efficiency for physics 50% ?  
 ~ 1200 h or ~  $4 \times 10^6$  s of proton luminosity running / year

# Normal Year Scheduling

---

Every year there will be a long shutdown (3-4 months)


At the end of every shutdown

- Close the machine personnel access system
- Get all equipment ready for beam (machine checkout, ~ 3-4 weeks)
- Get machine ready for operation (setup with beam, 2-3 weeks)

During periods of operation


- Need regular technical stops (3 days every month)
  - Interventions need careful but flexible planning
- Get machine ready for operation (1 day)
- Machine development (around 15% during first years)
- Operations for physics
- Access as required for unscheduled stops

# Interconnect Plug-in Modules Details



Plug-in module in cold position

Same deformations as in sector 7-8



Failure example