





A·S·P·E·N
Center for Physics

Particle Physics
February 8 – 14, 2009
The Year of the Ox (or, Physics in the LHC Era)






Status of the LHC


R. Bailey
CERN, Geneva, Switzerland



Construction and commissioning 2002-2008








September 10th

- **Single bunch of protons $3 \cdot 10^9$**
- **Achieved**
 - **Beam 1 injected IP2**
 - **Threaded around the machine in 1h**
 - **Trajectory steering gave 2 or 3 turns**


 - **Beam 2 injected IP8**
 - **Threaded around the machine in 1h30**
 - **Trajectory steering gave 2 or 3 turns**
 - **Q and Q' trims gave a few hundred turns**

No Major Obstacle


No Major Magnetic Problem




Day	Beam 1 progress	Beam 2 progress	Images	Significant events
Mon 08				Electrical problem point 8 in evening Q8.L8 short circuit investigations
Tue 09				Few accesses in the morning Q8.L8 fixed in the afternoon Cryogenics point 8 OK in evening
Wed 10	First turn 09.30 to 10.30 Makes 2 to 3 turns	First turn 13.30 to 15.00 Few hundred turns BPM on multiple turns Measure Q working Fast BC working Systematic polarity checks	screen shows beam on turns 1& 2 few 100 turns tune measurements fast BCT	Turbine stop in 78 at 04h Search dropped in point 2 All OK by 08h !!
Thu 11		Inject and dump Circulate and dump 50ms Circulate - dump request RF capture working Integer tunes OK Mountain range working Systematic polarity checks	dump dilution sweep integer tunes mountain range	RB34 trip in early hours Other problems follow in 56, R8, R2 QPS experts need to go in Access until 18h
Fri 12		Circulating beam Beta-beat measurement Wire scan H and V works	H beta-beat H wire scan	No beam from SPS 16h to 20h Transformer fault point 8 at 23.30 - serious
Sat 13	3 days of beam			Cryogenics reconfigure to stabilise Supply 400V for cryogenics Transformer exchange Sector 45 cryogenics in evening
Sun 14				Transformer work continues Sector 56 cryogenics



Beam 1 – First turn trajectory





Beam 1 on injection screen – 1st and 2nd turns

BTV - SPS . USER . LHCFAS2

File Tools

Sep 10 10:26:13 SPS - LHCFAS2 CNGS5 - 03

Selection
Device: LHC.BTVSLA5R8.B2
LHC.BTVSLC5L2.B1
LHC.BTVSLC5R8.B2
LHC.BTVSS.6L2.B1
LHC.BTVSS.6R8.B2
LHC.BTVST.A4L2.B1
LHC.BTVST.A4R8.B2
LHC.BTVST.A6L2.B1

Status
Device: LHC.BTVSLC5L2.B1
Status: OK
Mode: OFF
Control: REMOTE

Setting
Basic Advanced Expert
Acquisition Type: One extraction
Acquisition Number: 1
Camera Switch: ON
Screen: AI
Filter: Out
Video Gain: x 1
Lamp Switch: ON
First Lamp: 300 mV
Second Lamp: 160 mV
Motor Enable: enable
Hardware Reading: [Refresh]

LHC.BTVSLC5L2.B1
(1 of 1 acquisitions) Cycle: LHCFAS2 SC Nb: 700 Date: 2008/09/10 10:25:28.197506


Image
Y [mm] X [mm]
Image (16.6148, -0.4876, 3196)

Horizontal projection
Amplitude [a.u.] X [mm]
Mean = -12.75 [mm]
Sigma = 20.61 [mm]
Amplitude = 644.70 [a.u.]


Vertical projection
Amplitude [a.u.] Y [mm]
Mean = -2.11 [mm]
Sigma = 16.98 [mm]
Amplitude = 245.09 [a.u.]


Acquisition Type: One extraction Camera Switch: RAD ON Screen: AI Video Gain: x 1 First Lamp: 299
Acquisition Number: 1 Mire: OFF Filter: Out Second Lamp: 159

Acquire Start Monitoring Stop Save Continuous Saving /user/pcrops/data/LHChwc/Logging/SDDS





Beam 2 – Closed orbit system working







Beam 2 – Aperture checks







Beam 2 – Polarity checks






Beam 2 – Optics measurements

horizontal dispersion beam 2, 1st turn





Beam 2 – Tune measurement working

Tune Viewer - LHC - On-demand FFT system B2

File Run Configure Help

REAC User: LHC LHC.BQBBQ.UA47.FFT2_B2 LHC.BQPLL.UA43.PLL_B2 LHC.OPSU

Info FFT PLL Data Sets Feedback

Q-FPGA Tune Measurements CERN

LHC - B2 - Fill#830
2008-09-10 21:38:52
RAW&FFT: 256 turns@1.0Hz
no excitation
Q1 = .3092 Qx = .3089
Q2 = .2333 Qy = .2337
|C-| = .0106
Q'x = ???
Q'y = ???
Comments:
no comment

Spawn TuneViewer Display

Graph Mag H II ACQ# 0 Scale

LHC - B2 - fill #830 - no comment - LHC.BQBBQ.UA47.FFT2_B2 - 2008-09-10 21:38:52

horizontal amplitude [dB]

frequency [frev]


Graph RAW V II ACQ# 0 Scale


LHC - B2 - fill #830 - no comment - LHC.BQBBQ.UA47.FFT2_B2 - 2008-09-10 21:38:52

vertical amplitude [a.u.]


turn


21:38:57 - <4> Start multiple monitoring on user LHC







Beam 2 – Transverse profile with wire scanner






Beam 2 – RF capture






Fast start (September 10 11 12)

- **A lot done in 3 days**
 - **Made possible by**
 - Meticulous preparation
 - Magnetic model data
 - Sophisticated settings generation
 - Dry runs
 - Injection tests
 - Powerful control system (LSA)
 - Powerful beam instrumentation working very quickly
 - Logging a multitude of parameters
 - **Allowed**
 - Early look at several machine parameters
 - Systematic check of orbit system
- **Recovery from transformer failure through the following week**
 - Cryogenics
 - Completion of hardware commissioning
- **Serious problem during power tests on September 19th**





Incident of September 19th 2008

- During a few days period without beam
- Making the last step of dipole circuit in sector 34, to 9.3kA
- At 8.7kA, development of resistive zone in the dipole bus bar splice between Q24 R3 and the neighbouring dipole
- Electrical arc developed which punctured the helium enclosure
- Helium released into the insulating vacuum
- Rapid pressure rise inside the LHC magnets
 - Large pressure wave travelled along the accelerator both ways
 - Self actuating relief valves opened but could not handle all
 - Large forces exerted on the vacuum barriers located every 2 cells
 - These forces displaced several quadrupoles and dipoles
 - Connections to the cryogenic line affected in some places
 - Beam vacuum also affected





Development of resistive zone in dipole bus bar splice






Bus bar splice






Working hypothesis




Favored *hypothesis* for the S34 incident cause :

- Temperature increase due to excessive resistance (estimate $\sim 200\text{n}\Omega$)
- Superconductor quenches and becomes resistive at high current
- Up to a certain current, the copper can take it (cooled by the He II)
- Beyond a certain current, 'run-away' of the temperature, splice opens, electrical arc ...




Arc and helium released into the insulating vacuum




Liquid
to
Gas
Expansion
Factor


1000






Multi kA electrical arc






Consequences




Insulating vacuum barrier every 2 cells in the arc → Some moved

- Considerable collateral damage over few hundred metres
- Damage to superinsulation blankets
- Contamination (by soot and insulation blankets) of beam pipes
- Large release of helium into the tunnel (6 of 15 tonnes)




Consequences – Magnets displaced









Consequences – Magnets displaced






Consequences – Vacuum chamber contamination


<p>Beam Screen (BS) : The red color is characteristic of a clean copper surface</p>	<p>BS with some contamination by super-isolation (MLI multi layer insulation)</p>	<p>BS with soot contamination. The grey color varies depending on the thickness of the soot, from grey to dark.</p>
		



Repair




- Present strategy assumes treating all magnets Q19 to Q33
- 53 have to be brought to the surface (39 dipoles and 14 quads)
- Will be replaced with spare / refitted retested and reinstalled
- Estimate for magnets November 08 to April 09
- Not forgetting cleaning the beam pipes
- Then have to finish interconnection, cool down, power test




Needles and haystacks


- Following the incident, a close look at the logged cryogenic data (temperatures and valve states) clearly indicated abnormal behaviour in the cell that was at the origin of the S34 incident

7 kA test on Sector 3-4, Sept 15



7 kA test on Sector 2-3, April 14








Warning signs

- This was followed by systematic scrutiny of all data logged during the weeks of power testing of all 8 sectors
- Anomalous cryogenic behaviour found in sector 12 at 7kA
 - Higher than nominal heat load in cryogenic sector 15 R1

Post-mortem analysis of the powering at 7 kA of the sub-sector 23R3 (15/09/2008)


Analysis of the powering at 9.3 kA of the sub-sector 15R1 (01/09/2008)






Calorimetry


- How can we use this information ?
- Can we develop a measurement system along these lines ?




- Block the JT valve (CV910) at a value to extract the static heat in-leaks before the powering
- Then, the temperature drift is mainly due to electrical resistive heating dissipated during the powering



Calorimetry – validation of method



- The power variation calculated by calorimetry came out at 10 W corresponding to the applied electrical power



Calorimetry – application to sector 15 R1


- **Controlled tests made late October at different currents**

- **Measure temperature increase at XkA**
- **Derive rate of energy deposition**
- **Fit Energy deposition vs current**
- **Deduce equivalent resistance**

mK/h

J/s = W

nΩ




Nominal dissipation

13W



OK for cryogenic system


Corresponding electrical resistance

90 nΩ












Electrical measurements – splices





Electrical measurements – splices – data






Electrical measurements – splices – all perfect!

Electric
half-cells
15&16



Channel	Resistance	No of splices	R/Splice
CH1	1.18	3	0.39
CH2	1.07	3	0.36
CH3	0.75	2	0.38
CH4	0.97	3	0.32
CH5	0.96	3	0.32
CH6	0.48	2	0.24
CH7	1.13	3	0.38
CH8	1	3	0.33
		Average	0.34 nΩ
		StDev	0.05

Electric
half-cells
17&18
(including
7000A run)

Channel	Resistance	No of splices	R/Splice
CH11	1.069	3	0.36
CH12	1.14	3	0.38
CH13	0.694	2	0.35
CH14	0.81	3	0.27
CH15	0.99	3	0.33
CH16	0.75	2	0.38
CH17	1.175	3	0.39
CH18	0.98	3	0.33
		Average	0.35 nΩ
		StDev	0.04



Electrical measurements – dipoles – voltage taps



DQLPU Main Dipole Quench Detector

Board A: 112 – 211 and 211 – 213


Board B: 111 – 113 and 113 – 212

U_{QS0} is the difference between the two aperture voltages


By the polarity of U_{QS0} of the two boards we know


-if the higher resistance is located in outer or inner aperture

-if the higher resistance is located in the interconnect between the two apertures.




Electrical measurements – dipoles – data







Electrical measurements – dipoles – found it!


Sector A12: A15R1 – C19R1: Dipole Measurements made on 03.11.08






Calorimetric and electrical measurements






Protection against future incidents

- These electrical methods have been prototyped and will be further improved before being installed machine-wide and applied as dedicated procedures during the machine commissioning




2000 new electronic crates
160km of cable to be pulled




Further measures


- **Mitigate the consequences of any event similar to that in sector 34 by increasing the helium gas release capability**
- **Studies have been made to protect against Maximum Credible Incident**
- **Needs to increase helium release capability by Factor 20**
- **All quadrupole cryostats have spare flanges**
 - Equip them with new full-flow release valves
 - Gives Factor 8 in discharge cross section
 - Can and will be done *in situ* at cold
- **Addition of full-flow release valves on EVERY dipole cryostat**
 - Brings overall discharge cross section increase to Factor 40
 - Necessitates cutting 20cm diameter holes in the cryostat
 - **Can only be done at warm**



Restart

- Repair of Sector 34 and commissioning to 5TeV
- Installation of protection systems necessary for this
- Beam commissioning starts in late summer 2009





Geneva, 6 February 2009

At the conclusion of a workshop held in Chamonix this week, recommendations have been made to the CERN management for the restart schedule of the Large Hadron Collider (LHC). If accepted in a management meeting on Monday, these recommendations will ensure that the LHC starts to produce physics data in late 2009, running through the winter and on to autumn 2010 at an energy of 5 TeV per beam and ensuring sufficient data for the experiments to produce their first new physics results.

2009

Repair of Sector 34
Installation of protection systems for 5TeV operation
Hardware commissioning to 5TeV

Machine
checkout

Beam
commissioning
5TeV

No beam

Beam

2010

43/156 bunch operation


50ns or 75ns ops

25ns ops

Shutdown

Beam

No beam



43/156 bunch operation

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{\text{TOT}}}{k_b f}$$


Optimum parameters studied for early running (aperture)

4 10^{11} per bunch at nominal emittance

Rates in 1 and 5 shown

Rates in 2 and 8 can be optimised to meet ALICE and LHCb requirements

Energy (TeV)	β^* (m)	\mathcal{L}_{43} ($\text{cm}^{-2}\text{s}^{-1}$)	\mathcal{L}_{156} ($\text{cm}^{-2}\text{s}^{-1}$)
0.45	6	$0.13 \cdot 10^{30}$	$0.47 \cdot 10^{30}$
2.75	1	$4.30 \cdot 10^{30}$	$15.6 \cdot 10^{30}$
5.00	0.6	$13.0 \cdot 10^{30}$	$47.0 \cdot 10^{30}$



Multibunch operation

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{\text{TOT}}}{k_b f}$$

Crossing angle the new parameter that comes into the game

5 10^{11} per bunch at nominal emittance

Rates in 1 and 5 shown ($\times 10^{32}$)

Rates in 2 and 8 can be optimised to meet ALICE and LHCb requirements

Energy (TeV)	β^* (m)	\mathcal{L}_{936} ($\text{cm}^{-2}\text{s}^{-1}$)	\mathcal{L}_{1404} ($\text{cm}^{-2}\text{s}^{-1}$)	\mathcal{L}_{2808} ($\text{cm}^{-2}\text{s}^{-1}$)
5.0	3.0	0.9	1.4	2.8
5.0	2.0	1.4	2.1	4.2
5.0	1.0	2.6	4.0	8.0
7.0	3.0	1.3	2.00	4.0
7.0	2.0	2.0	3.00	6.0
7.0	1.0	4.0	6.00	12.0

(10^6 seconds @ $\langle L \rangle$ of $10^{33} \text{ cm}^{-2} \text{ s}^{-1} \rightarrow 1 \text{ fb}^{-1}$)