

LHC machine status


LHCC 3rd June 2015

Mike Lamont for the LHC team

In parallel with sector by sector cool-down


The LHC powering tests overview

Powering tests were completed at 8 am on Friday April 03rd



Since September 15th 2014:


1566 superconducting circuits commissioned through execution and analysis of **more than 10.000 test steps** (~13.800 test steps including re-execution)



Circuit	Status	AM	Firm 1	WM Firm 2	2AM Firm 3	WMQ Firm 1	WMQ Firm 2	WMQ Firm 3	AMQ total	#CQ total
RB.A12	11080 A reached	50	95	9	2	1	4		7	7
RB.A23	11080 A reached	56	58	40	0	2	15		17	17
RB.A34	11080 A reached	44	81	29	1	7	8		16	16
RB.A45	11080 A reached	48	44	62	-	3	48		51	49
RB.A56	11080 A reached	28	42	84	0	0	18		18	17
RB.A67	11080 A reached	57	36	61	0	1	21		22	21
RB.A78	11080 A reached	53	40	61	2	10	7		19	19
RB.A81	11080 A reached	64	24	66	0	3	26		29	26


Dipole training 1/2

- 154 dipoles per sector, powered in series
- Ramp the current until single magnet quenches - “training quench”
- Usually quench 3 – 4 other dipoles at the same time
- Cryogenics recovery time: 6 – 8 hours



Dipole training 2/2

Training: frictional energy released during conductor motion



Campaign summary

Training quenches during HWC 2014-2015 occurring until I_PNO+100 A has been reached for the first time

Circuit	Status	#M Firm 1	#M Firm 2	#M Firm 3	#MQ Firm 1	#MQ Firm 2	#MQ Firm 3	#MQ total	#CQ total
RB.A12	11080 A reached	50	95	9	2	1	4	7	7
RB.A23	11080 A reached	56	58	40	0	1	15	16	16
RB.A34	11080 A reached	44	81	29	1	5	8	14	14
RB.A45	11080 A reached	48	44	62	0	3	48	51	49
RB.A56	11080 A reached	28	42	84	0	0	15	15	14
RB.A67	11080 A reached	57	36	61	0	1	20	21	20
RB.A78	11080 A reached	53	40	61	2	8	6	16	16
RB.A81	11080 A reached	64	24	66	0	3	26	29	26
Total:		400	420	412	5	22	142	169	162

#M: Number of magnets in a sector.

#MQ: Number of magnet training quenches in a sector.

#CQ: Number of circuit quenches in a sector.

- All magnets have been trained to well over 7 TeV in SM18 before installation
- Extensive re-training in situ was not expected

LHC - 2015

- Target energy: **6.5 TeV**
 - looking good
- Bunch spacing: **25 ns**
 - strongly favored by experiments (pile-up limit around 50)
- Beta* in ATLAS and CMS: **80 to 40 cm**

Energy


- Lower quench margins
- Lower tolerance to beam loss
- Hardware closer to maximum (beam dumps, power converters etc.)

25 ns

- Electron-cloud
- UFOs
- More long range collisions
- Larger crossing angle, higher beta*
- Higher total beam current
- Higher intensity per injection

LHC bunch structure - 2015

- 25 ns bunch spacing
- ~2800 bunches
- Nominal bunch intensity 1.15×10^{11} protons per bunch



New limits of ~2 PS batches per injection from the injection protection absorbers – will reduce the maximum number of bunches to around 2500

2015: β^* in IPs 1 and 5

- Many things have changed. Start carefully and push performance later.
- Start-up: $\beta^* = 80 \text{ cm}$ – (very) relaxed
 - 2012 collimator settings
 - 11 sigma long range separation
 - Aperture, orbit stability... checks ongoing
- Ultimate in 2015: $\beta^* = 40 \text{ cm}$
 - Possible reduction later in the year

$$\mathcal{L} \propto \frac{1}{\beta^*}$$

2015 commissioning strategy

- Low intensity commissioning of full cycle – 8 weeks
- Pilot physics – low number of bunches
- Special physics run: LHCf and luminosity calibration
- Scrubbing for 50 ns
- Intensity ramp-up with 50 ns
 - Characterize vacuum, heat load, electron cloud, losses, instabilities, UFOs, impedance
- Scrubbing for 25 ns
- Ramp-up 25 ns operation with relaxed beta*
- Possibly commission lower beta*
- 25 ns operation

2015 Q2

Start LHC commissioning
with beam

Scrubbing for 50 ns
operation

	Apr			May							June				
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26		
Mo	30	Easter Mon 6	13	20	27	4	11	18	Whit 25	1	8	15	22		
Tu															
We		Injector TS	Recommissioning with beam												
Th	Machine checkout						Ascension								
Fr	lay				1st May										
Sa															
Su															

FIRST BEAM
5th APRIL

FIRST STABLE BEAM
3rd JUNE

PILOT PHYSICS

SCRUBBING
FOR 50 ns

- 8 weeks beam commissioning
- Pilot physics – up to at least 40 bunches per beam
- 5 days special physics at $\beta^* = 19$ m (VdM, LHCf, TOTEM & ALFA)
- Start technical stop – 15th June

Q3/Q4 2015

Scrubbing for 25 ns
operation

July

Aug

Sep

Wk	27	28	29	30	31	32	33	34	35	36	37	38	39
Mo	29	6	13	20	27	3	10	17	24	31	7	14	21
Tu													
We	Leap second 1			MD 1					TS2	MD 2			
Th											Jeune G		
Fr													
Sa	Intensity ramp-up with 50 ns beam					1	Intensity ramp-up with 25 ns beam						
Su													

**SCRUBBING
FOR 25 ns**

End physics
[06:00]

Oct

Nov

Dec

Wk	40	41	42	43	44	45	46	47	48	49	50	51	52
Mo	28	5	12	19	26	2	9	16	23	30	7	14	21
Tu			Special physic run					Ions setup				Technical stop	
We							TS3						
Th										IONS			
Fr						MD 3							Xmas
Sa													
Su													

2015 – latest schedule

Phase	Days
Initial Commissioning	57
Scrubbing	23
Special physics run 1 (LHCf/VdM)	5
Proton physics 50 ns	9 + 21
Proton physics 25 ns	70
Special physics run 2 (TOTEM/VdM)	7
Machine development (MD)	15
Technical stops	15
Technical stop recovery	3
Ion setup/Ion run	4 + 24
Total	253 (36 weeks)

Schedule - comments

- Picked up some 4 weeks delay from:
 - Powering tests/quench training overrun
 - Earth fault resolution
- Proton-proton physics down to 70 days
 - Decrease in beta* to be reviewed after gaining some experience (although considerable progress made during commissioning)
- Ion program unaffected
 - Proton-proton reference data will be difficult to squeeze in

Commissioning

- **System commissioning with beam**
 - Collimation
 - Beam dump
 - Feedbacks
 - Beam instrumentation
 - Machine protection
 - RF
 - Transverse damper
 - Injection
- **Machine characterization**
 - Optics measurement and correction
 - Magnetic machine
- **Operations**
 - High intensity injection
 - Ramp to 6.5 TeV
 - Squeeze

Complete
Ongoing

Injection - probe

Ramp - probe

Flat-top - probe

Squeeze - probe

Injection - nominal

Ramp - nominal

Flat-top - nominal

Squeeze - nominal

Collide & validation


Milestones

Circulating beam	Sunday 5 th April
Ramp to 6.5 TeV	Friday 10 th April
First 13 TeV collisions	Wednesday 20 th May
First Stable beams	Wednesday 3 rd June

Working throughout with:


- probes (5e9 protons per bunch) or
- 1 or 2 nominals (1.2e11 protons per bunch)

THIS IS NOT BAD!




- ❑ Threading of B2 started at 10:12, ended 10:41.
 - *Followed by 1 hour of work to establish a closed orbit and circulate more than 25 turns.*
- ❑ Threading of B1 started at 11:54, ended 12:26.
 - *Almost immediately obtained a closed orbit and more than 25 turns.*

Horizontal



Vertical



6.5 TeV for the first time




01:03 10th April

First images of collisions at 13 TeV

by Cian O'Luanaigh

21st May



First Stable Beams

This morning

- 07:00 Injection delayed
 - Issue with interlocked BPM
 - SPS beam dump kicker fault
- 08:25 Start ramp
- 08:38 Beams dump at 4.1 TeV
 - Software interlock related to interlock BPM fix!
- 09:46 Start ramp
- 10:15 Start squeeze
- 10:40 Stable beams

PROTON PHYSICS: STABLE BEAMS

Energy:

6500 GeV

I(B1):


2.93e+11

I(B2):

2.96e+11


FBCT Intensity and Beam Energy

Updated: 10:40:51



Instantaneous Luminosity

Updated: 10:40:51



BIS status and SMP flags

B1

B2

Comments (03-Jun-2015 10:40:01)

collapsed separation bumps in IP1 and 5
collapsed separation bumps in I IP2 and 8
preparing for stable beams

Link Status of Beam Permits

false

false

Global Beam Permit

true

true

Setup Beam

false

false

Beam Presence

true

true

Moveable Devices Allowed In

true

true

Stable Beams

true

true

AFS: Single_3b_2_2_2_with_nc_probes

PM Status B1


ENABLED

PM Status B2

ENABLED

Of note 1/2

- A lot of lessons learnt from Run 1
- Excellent and **improved** system performance:
 - Beam Instrumentation
 - Transverse feedback
 - RF
 - Collimation
 - Injection and beam dump systems
 - Vacuum
 - Machine protection
- Improved software & analysis tools
- Experience!




Of note 2/2

- Magnetically reproducible as ever
- Optically good, corrected to excellent
- Aperture
 - measurements at top energy, 80cm, before and after collision indicate that the aperture is ok and compatible with the present collimation hierarchy. This is a very good result.
- Behaving well at 6.5 TeV
 - One additional training quench so far
- Operationally well under control
 - Injection, ramp, squeeze, de-squeeze

Still have to face the intensity ramp-up

- **UFOs, e-cloud, vacuum, beam induced heating, instabilities**


Optics - 40 cm



18-05-2015 23:13:13



Coll team

Off momentum loss map 6.5 TeV




Novel features of collimation system – BPM equipped tertiary collimators, automatic beam based set-up

Aperture



MUFOs in 15R8




- Multiple loss events after a short time at 6.5 TeV compatible with particles falling into the beam
 - loss patterns point to a specific position in the middle of a dipole magnet
 - Quenched twice, numerous BLM triggered dumps...


Aperture restriction in 15R8

ULO (Unidentified Lying Object)

- Aperture restriction measured at injection and 6.5 TeV
- Presently running with orbit bumps
 - -3 mm in H, +1 in V, to optimize available aperture
 - aperture probably not limiting for operation
- Behaviour with higher intensities and bunch trains still unknown
- MUFOs went away but last week



UFO in 15R8 are back



Dump 1: 5.1 TeV with 2 bunches

Dump 2: 4.3 TeV with 1 bunch

This following a 15R8 aperture scan. **A worry.**

2015: ATLAS and CMS performance

- Conservative beta* to start
- Nominal bunch population
- Reasonable emittance into collisions
- Assume same machine availability as 2012

	Nc	Beta *	ppb	EmitN	Lumi [cm ⁻² s ⁻¹]	Days (approx)	Int lumi	Pileup
50 ns	1300	80	1.2e11	2.5	4.8e33	21	~1 fb ⁻¹	25
2015.1	2448	80	1.2e11	3.1	7.1e33	35	~4 fb ⁻¹	21
2015.2	2448	40	1.2e11	3.1	1.2e34	30	~5 fb ⁻¹	35

Official GPD luminosity target for the year was 10 fb⁻¹
Now on the challenging side – let's say 5 to 10 fb⁻¹


Special physics runs

- First run 5 day run scheduled for next week
 - LHCf and luminosity calibration with VdM scans. TOTEM and ALFA to piggy-back.
 - De-squeeze to 19-19-19-24 m commissioned (and test collision delivered)
 - Roman Pot set-up and validation still to do
 - Pilot physics and $\sim 10 \text{ pb}^{-1}$ to be delivered before but in good shape
- Second 7 day run for later in year
 - VdM and 90 m run for TOTEM and ALFA
 - Procedures and tools for set-up in good shape – should allow effective exploitation of scheduled time



“Doublet” scrubbing beam: PyECLOUD simulation results

Buildup simulations show **a substantial enhancement of the e-cloud** with the “doublet” bunch pattern



Conclusions

- Looking good at 6.5 TeV
 - Great job done in LS1 and during powering tests
 - Impressive progress so far, lot of lessons learnt in Run 1 and fed-forward
- Fundamentals look sound, no show stoppers for the moment
 - Some irritants – resolution cost time
- Next challenge - higher intensity and e-cloud
- 2015 will be a short year for proton physics but lay foundations for production for the rest of Run 2