

LHC Machine Status

Lyn Evans



2009 Meeting of the Division of Particles and Fields of the American Physical Society, Detroit on 27 July 2009

The LHC Project Status and Plans

Lyndon R. Evans

CERN, CH - 1211 Geneva 23

Abstract

The Large Hadron Collider (LHC) project is based on a pair of superconducting storage rings to be installed in the LEP tunnel. The primary objective of the machine is to provide proton-proton collisions with a centre of mass energy of 14 TeV and an unprecedented luminosity of $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$. It will also provide colliding beams of Pb ions and a number of proposals are under study for B-physics experiments, either with colliding beams or in fixed-target mode. In a second phase, e-p collisions could be provided if desired by colliding the proton beam in one of the rings with LEP. The most critical elements of the LHC are the superconducting magnet system operating at a bending field of 8.65 Tesla and its associated cryogenic system. In order to reach this high field, the magnets must be cooled to below 2 degrees Kelvin over more than 24 km of its circumference. In addition, space limitations in the tunnel as well as cost considerations dictate a novel two-in-one magnet design where the two rings are incorporated into the same cryostat. An overview of the project status is given and the main technological and accelerator physics problems are discussed.

1. Introduction

The CERN Large Hadron Collider will provide proton-proton collisions with a centre of mass energy up to 14 TeV with a nominal luminosity of $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ and heavy ion (Pb-Pb) collisions with a luminosity of up to $10^{27} \text{ cm}^{-2} \text{ s}^{-1}$. The reference design of the LHC has been presented at several conferences and two design reports exist [1, 2, and 3]. The main parameters of the machine for proton-proton operation are given in Table 1.

The basic layout of the LHC mirrors that of LEP, with eight long straight sections available for experimental detectors or utilities (Figure 1). The present experimental programme envisages two high luminosity proton-proton experiments (ATLAS and CMS), one heavy ion experiment (ALICE) and a possible B-physics initiative to be chosen from a number of proposals. Two major utilities, the beam cleaning and dump insertions also require long straight sections. The existing LEP experimental caverns at the even numbered points will be modified and reused as much as possible but the size and shape of the major proton-proton detectors, in particular ATLAS makes it economically sensible to open up a new experimental area at Point 1 of the machine.

Table 1. LHC main parameters

Energy	(TeV)	7.0
Dipole field	(T)	8.65
Luminosity	($\text{cm}^{-2} \text{ s}^{-1}$)	10^{34}
Beam-beam parameter		0.0032
Injection energy	(GeV)	450
Circulating current/beam	(A)	0.53
Bunch spacing	(ns)	25
Particles per bunch		1×10^{11}
Stored beam energy	(MJ)	332
Normalized transverse emittance	(μm)	3.75
R.m.s. bunch length	(m)	0.075
Beta values at I.P.	(m)	0.5
Crossing angle	(μrad)	200
Beam lifetime	(h)	22
Luminosity lifetime	(h)	10
Energy loss per turn	(keV)	6.9
Critical photon energy	(eV)	45.6
Total radiated power per beam	(kW)	3.7

LHC layout, July 94






Figure 1. Layout of experimental areas.



Cooldown of LHC sector



- ◆ ARC56_MAGS_TTAVG.POSST ■ ARC78_MAGS_TTAVG.POSST ▲ ARC81_MAGS_TTAVG.POSST ◆ ARC23_MAGS_TTAVG.POSST
- ARC67_MAGS_TTAVG.POSST ■ ARC34_MAGS_TTAVG.POSST ▲ ARC12_MAGS_TTAVG.POSST ● ARC45_MAGS_TTAVG.POSST

Sectors
 < 2 K
 + 2 < 5 K



Cooling sectors + Cryo tuning + Powering activities






Situation on 10th September

- **7 out of 8 sectors fully commissioned for 5 TeV operation and 1 sector (3-4) commissioned up to 4 TeV.**






Beam 2 first beam – D-day


YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2
YASP DV LHCRING / INJ-TEST-NB / beam 2

Views [Icons] More [Icons]


FT - P 450.12 GeV/c - Fill # 830 INJPROT - 10/09/08 15-01-58




FT - P 450.12 GeV/c - Fill # 830 INJPROT - 10/09/08 15-01-58




Beam on turns 1 and 2




Few 100 turns




No RF, debunching in $\sim 25 \cdot 10$ turns, i.e. roughly 25 mS



First attempt at capture, at exactly the wrong injection phase...





Capture with corrected injection phasing

DP07254 Acq MR Time 4CH with CH3 Inverted.vi

File Edit View Project Operate Tools Window Help

CH3 Mountain Range

CH3 INVERTED!!!

Choose Channels to acquire: CH1 CH2 CH3 CH4
OFF OFF ON OFF

Date: 2008-09-11
Time: 21:38:53

File Index for next Save: 104

Filename of actual data: C:\MD_DATA\TODAY\MR104_3.ASC

First Trigger: 0

Time between Traces: 10 Turns

Multiply Data with Scale Factor (dB): 0

Bunch Length at Position: NaN 0.00
Min Estimated Bunch Length: 2

Trace Separation: 0.300

Correction: (select before acquisition)
 with cable
 without cable


Scope released

Display Data: Switch to Corrected
 Extract & Measure Bunch
 Show Bunch Length & Amplitude vs. Trace
 Show Bunch Length & Amplitude vs. Index
 Show Spectrum
 Display Contour Plot
 STOP


Bunch Length CH3 at Position 2
500.00m 0.00




Capture with optimum injection phasing, correct reference



Corrected closed orbit on B2. Energy offset of ~ -0.9 permill due to the capture frequency.




Busbar splice




Magnet cooling scheme


LHC magnet string cooling scheme



Equivalent thermal conductivity of He II




Equivalent thermal conductivity of He II




Effective thermal conductivity of He II.

Sub-sector magnet cooling scheme




Principle:

- Blocking of the JT valve (CV910) at a value to extract the static heat inleaks before the powering
- Then, the temperature drift is mainly due to electrical resistive heating dissipated during the powering



Experimental validation: temperature evolution




Experimental validation: calorimetry

	Before heating	With heating
ΔU [J/kg]	-1.1	78
M [kg]	823	
ΔU [kJ]	-0.92	64.2
t [s]	2880	6600
W [W]	-0.3	9.7
ΔW [W]	10	

→ The power variation calculated by calorimetry is 10 W and is corresponding to the applied electrical power

→ **Validation of the method !**


Powering example: 15R1 powering @ 5000A



The 15R1 case: additional heat dissipation due to a bad splice in B16R1


Current	Total (measured)		Nominal Splices*	Add. local dissipation	Uncertainty
[A]	[mW/m]	[W]	[W]	[W]	[W]
3000	4.4	1.0	0.4	0.6	0.6
5000	14.9	3.2	1.1	2.1	0.6
7000	32.2	6.9	2.1	4.8	0.6

*: Calculated on the basis of 0.33 nW per splice and verified with the 5000 A plateaus




→ Local resistance: ~90 nΩ confirmed by electrical measurement !


→ Nominal dissipation 13 W: OK w/r to the cooling loop capacity margin





Sector A12: A15R1 – C19R1: “splice” measurements on 03.11.08




$U_QS0 \Rightarrow -(U_1+U_2)$
Sampling Rate = 5ms
Resolution = 0.125mV
Quench Threshold = 100mV@10ms




Sector A12: A15R1 – C19R1: measurements on 03.11.08






Proof of the missing source of heating, representing 100 nΩ, located in dipole B16.R1 (in the joint between the two apertures).

Sector A12: A15R1 – C19R1: Dipole Measurements made on 03.11.08




Compatible with SM18 data (resolution ± 20 nΩ)



Proof of the missing source of heating, representing 100 nΩ, located in dipole B16.R1 (in the joint between the two apertures).

Sector A12: A15R1 – C19R1: Dipole Measurements made on 03.11.08




Compatible with SM18 data (resolution ± 20 nΩ)

Snapshots in S67 and S78 on all 154 dipoles - B32.R6 with a high (47 nΩ) joint resistance between the poles of one aperture



Results from provoked massive Post-Mortem of all dipoles in sectors 67 & 78






Main quadrupoles in S67 and S78


Results of global snapshots



The LHC repairs in detail




Busbar splice




What did we observe?

Dipole extremities in SMa18 (March 2009)




MB2690 M2




MB2690 M3

Spare magnet



MB3118 M2



MB3118 M3

Magnet coming from the tunnel

28 – 04 - 2009

L. Evans – EDMS 1012338

Courtesy H. Prin




Collimation




10 mm

Injection



Jaw opening

~ 12 mm



~ 3 mm




Top energy

Modification of dump resistors

- Reconfiguration of dump resistors allows the current to be brought down faster in case of a magnet quench.
 - For the dipole, 104 sec \implies 68 or 53 sec.
 - For the quadrupole, 25 sec \implies 15 or 12 sec.

Vacuum problems

- In two sectors, vacuum leaks have appeared in current feed boxes. The cause of these leaks is almost certainly due to flexible hoses. The reason is now understood: operation outside design under some transient cooldown conditions.
- The two sectors concerned will have a partial warmup to change the hoses. Operational procedures in the other sectors will be changed to avoid such transients.



- **The machine will start up in November 2009 after repair of the vacuum leaks in two sectors.**
- **The energy of operation in 2010 will be chosen once all data on splice resistance is available. It will be as close as possible to, but not above 5 TeV.**
- **The ion injector chain will be made ready for a possible ion run at the end of 2010.**