



UPPSALA
UNIVERSITET



Two-beam Test Stand Commissioning and First Results

Roger Ruber
for the TBTS Team
<http://cern.ch/ctf3-tbts>

CTF3 Collaboration Meeting
26-29 January 2009



UPPSALA
UNIVERSITET



Outline

- Introduction
- Finished Installation beam lines
- Commissioning beam lines (phase 0)
- Installation PETS
- Commissioning PETS (phase 1)
and first results (see also Erik's talk)
- Plans for probe beam (phase 2),
and extra diagnostics

Roger Ruber
CTF3 Collab.
Meeting


28-Jan-2009

Two-beam Test Stand Commissioning and First Results





UPPSALA
UNIVERSITET

CTF3 Two-beam Test Stand




Spectrometers
and beam dumps



Experimental area

CTF3 drive-beam

CALIFES probe-beam



Construction supported by the
Swedish Research Council and the
Knut and Alice Wallenberg Foundation



UPPSALA
UNIVERSITET

CTF3 Two-beam Test Stand Prospects



Versatile facility

- two-beam operation
 - high power drive-beam [$\sim 30\text{A}$ vs. 100A at CLIC]
 - high quality probe-beam [$\sim 1.0\text{A}$ like CLIC]
- excellent beam diagnostics, long lever arms
- easy access & flexibility for future upgrades

Unique test possibilities

- power production & accelerating structures
 - beam kick
 - beam dynamics effects
- full CLIC module
 - beam-based alignment

Roger Ruber
CTF3 Collab.
Meeting


28-Jan-2009

Two-beam Test Stand Commissioning and First Results



UPPSALA
UNIVERSITET

Installation Finished 22 July 2008



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009

Two-beam Test Stand Commissioning and First Results



UPPSALA
UNIVERSITET

Commissioning & Test Phases



Phase 0

- commissioning beam lines, w/o structures

Phase 1

- tests with PETS in drive beam line

Phase 2

- PETS in drive beam line
- accelerating structure in probe beam line

Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009

Two-beam Test Stand Commissioning and First Results



Phase 0: First Beam on 3rd September





Commissioning

- drive beam passed through small losses (w/o correctors)
- debugging BPM's, MTV





To be done

- emittance measurement with quad scan and MTV
- transfer matrix R_{12} measurements, to verify quadrupole calibration
- increase current with CTF3 recombination





PETS Installation October 2008



length 1 m
aperture 23 mm
design 7.3MW at 5A

Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009

Two-beam Test Stand Commissioning and First Results



UPPSALA
UNIVERSITET

12 GHZ RF Components



- attenuator
- phase shifter
- (dry) load

Mechanical problem
with movers during
tests in December
→ send back to
company for repair



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009


Two-beam Test Stand Commissioning and First Results



Drive Beam Generation



Mode	#1	#2	#3
Current [A]	30	15	4
Pulse length [ns]	140	240	500
Frequency [GHz]	12	12	3
PETS power [MW]	200	61	5



NOTE:



- PETS length 1 m (0.215 m in CLIC)
- To adjust the pulse length, a tail clipper will be installed between CR and TBTS.



PETS Power Recirculation

Available PETS power as in CLIC,
but shorter pulse length

- add internal re-circulation through feedback loop:
 - electron bunch generates field burst
 - field burst returns after roundtrip time t_r
- phase shifter to adjust phase error in the loop
- PETS operates as amplifier (like a LASER)
- power not available for user (ACS)






UPPSALA
UNIVERSITET


Phase 1: First Power on 14th November



2A
125ns



0.3V
3.4MW
0.08V
0.9MW



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009




UPPSALA
UNIVERSITET



Vacuum Pressure (14-Nov ~ 14-Dec)

TBTS PETS conditioning



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009

Two-beam Test Stand Commissioning and First Results

13





Power Production

compare RF power to beam current:

assume

$$RF \propto \langle a \rangle I^2 \quad \langle a \rangle = \frac{\sum_i (RF_i \times I_i^2)}{\sum_i (I_i^2 \times I_i^2)}$$






Power Production with Recirculation



RF power (11dec2008 pulse 22)





PETS Power Recirculation Model





- electron bunch generates field burst
- field burst returns after
 - roundtrip time t_r
 - attenuation $g = e^{-\alpha}$
 - phase φ

- after 1 turn

$$q = e^{i(\varphi+i\alpha)}$$

- wake after n turns

$$w(n) = q^n = e^{in(\varphi+i\alpha)}$$






Power Recirculation from Bunch Train





- assume box-like bunch
- field after 'l' round trips
 - convolution



$$f(l) = \sum_{k=m_1}^l w(l-k)B(k) = B \sum_{k=0}^{l-m_1} q^k$$

- example with $g=0.8$ and different phase φ





Numerical Recirculation Model






for $n=0, k, 2k, \dots$

$$w(n) = \begin{cases} e^{in(\varphi+i\alpha)/k} \\ 0 \end{cases}$$

$I = \text{real}(w)$

$Q = \text{imag}(w)$

$P = I^2 + Q^2$







Fit to Real Data

Power profile from beam intensity (BPM)

- fit offset, amplitude, phase, gain, delay b/w BPM & RF
- **NOTE:**
no visible steps in fit!!

Power profile from square pulse




- simulation using fit parameters
- measured BPM signal has limited rise time (bandwidth) → smoothes steps





IQ Signals (PETS output only)

- attenuation to be optimized
- to be adjusted for calibration





Beam Kick Measurements


5 BPMs in each beam line (BPM xxxx)

- 2 before: incoming angle & offset
- 2 after: kick angle
- dipole + BPM5 for energy measurement

$$\vec{x} = A\vec{\theta}$$

$$\vec{\theta} = (A^t A)^{-1} A^t \vec{x}$$

$$\begin{pmatrix} x_1 \\ x_2 \\ x_3 \\ x_4 \\ x_5 \end{pmatrix} = \begin{pmatrix} 1 & 0 & 0 & 0 \\ R_{11}^{12} & R_{12}^{12} & 0 & 0 \\ R_{11}^{13} & R_{12}^{13} & R_{12}^{c3} & 0 \\ R_{11}^{14} & R_{12}^{14} & R_{12}^{c4} & 0 \\ R_{11}^{15} & R_{12}^{15} & R_{12}^{c5} & D^5 \end{pmatrix} \begin{pmatrix} x_1 \\ x_1' \\ \theta \\ dp/p \end{pmatrix}$$








Beam Kick Estimation



- g for kick in PETS centre
- relation with
 - RF (transverse) mode?
 - energy build up?





Logging, Control & Monitor Software

- **logging & control by Alexey Dubrovskiy**
documentation on EDMS 916103
 - conditioning control based on 30GHz software
 - control PETS phase shifter/splitter
 - logging full event (if trigger) or summary
RF and BPM signals
incl. magnet current, vacuum level
 - fast vacuum signals waiting for new ADCs
- **monitoring by Cedric Charrondiere**
 - online display RF & BPM signals
 - waterfall displays
 - control steering magnets
 - ...





UPPSALA
UNIVERSITET

Conditioning and Logging GUI



conditioning
control →

data
selector →



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009

Two-beam Test Stand Commissioning and First Results

24






UPPSALA
UNIVERSITET

Monitoring Display



BPM & RF
drive & probe

beam lines &
BPM position



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009

drive OR probe BPM,
beam loss & energy


Two-beam Test Stand Commissioning and First Results



Phase 2: Probe Beam Plans



- re-start commission in March (~3 weeks incl. CALIFES commissioning)
- install accelerating structure in May
- add diagnostics:







UPPSALA
UNIVERSITET

Phase 2: Accelerating Structure



- CLIC-G undamped structure
- tank under construction in Pakistan
- internal supports made at CERN
- ready for installation by April



Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009



UPPSALA
UNIVERSITET

Conclusions



Two-beam Test Stand up & running!

Promising results,

- started to study details of power production, beam kick and beam dynamics
- preparing additional probe beam diagnostics

Keep an eye on our web site <http://cern.ch/ctf3-tbts>

Thanks to all colleagues at
Uppsala University, CERN, INFN and LAPP.

Roger Ruber
CTF3 Collab.
Meeting

28-Jan-2009