

Machine protection requirements for the pilot beam test

M. Solfaroli, J. Uythoven, J. Wenninger, C. Wiesner, D. Wollmann

This presentation

- Define & agree required commissioning status of machine protection and related systems for the pilot beam test in October 2021
- Proposal to be complemented by system experts

Machine conditions

- Injection energy of 450 GeV, no ramping
- Injection of single nominal bunches
- Up to three nominal bunches distributed along circumference
- Stable beams with 3 colliding nominal bunches per beam

Full validation required

- Beam Interlock System (BIS)
- Powering Interlock System (PIC)
- Vacuum System (Vac)
- Warm Magnet Interlock System (WIC)
- Safe Machine Parameter System (SMP)
- Beam presence flag

Partial validation (1/2)

○ Injection protection (Inj)

- Optics, dispersion and aperture measurements in TL
- MSI and injection region aperture measurements
- Transfer line collimators at coarse settings (no beam based alignment)
- TDIS at proper position (beam based alignment to be tested but no pre-requisite for injection of nominal bunches)
- IQC

○ Beam Dump System (LBDS)

- Full validation required for:
 - Triggering and synchronisation of MKD and MKB
 - BETS (not TCDQ-BETS)
 - Aperture measurements of extraction region and channel
 - MKB waveform check
 - Beam based alignment of TCSP
 - TCDQ setting based in TCSP alignment
 - XPOC

○ Fast Magnet Current Change Monitor (FMCM)

- Full testing of FMCMs critical at injection
- Validate FMCM triggers (no testing with masked FMCM)

○ Beam Loss Monitor System (BLM)

- Full validation required excluding:
 - Direct dump BLMs
 - Injection interlock inhibit
- In case BLM tests with radioactive source cannot be performed for all BLMs prior to the pilot run, most relevant BLMs will be prioritised (IP7, injection, dump regions, experiments/triplets/TCTs, etc.)
- Proposal to start with reduced monitor factors in IP7 to ensure that BLMs trigger first in IP7 in case of issues → to be followed-up by BLMTWG

Partial validation (2/2)

○ Software Interlock System (SIS)

- Commissioning of all HW monitoring
- PC interlock to be verified with basic checks during pilot run

○ Collimation

- Full validation of interlocks and movement
- Full beam based alignment for reduced set of collimators
- Coarse settings (as defined by collimation team):
 - TCPs IR7 @ 8 sigma
 - TCSP IR6 @ 10 sigma
 - TCPs IR3 @ 12 sigma
 - TCTs @ +/- 15 mm
- Full set of loss maps at collision (stable beams)

Miscellaneous

- Roman Pots (ARP, TOTEM/CTPPS)
 - Validate movement and interlocks
 - Beam modes versus XRP retraction for ARP proposed before pilot run as insertion to 20 mm planned.
- ADT
 - Full commissioning of excitation (required for aperture measurements and loss maps)
 - Verify damping with probe bunch
- BCCM
 - Parasitic tests not interlocking

Discussion