



CNGS - A neutrino beam from CERN to Gran Sasso


Konrad Elsener

SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener


CNGS: the main components

(based on CERN experience: PS / SPS neutrino beams -> WANF)




CERN NEUTRINOS TO GRAN SASSO

Underground structures at CERN



CNGS schedule (simplified)



First beam to Gran Sasso*:
* pending details in SPS schedule for 2006

May 2006



SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener




Proton beam tunnel - Feb. 2002



TT41 proton beam tunnel - June 2004



TT41 proton beam tunnel - Jan. 2005



T41 proton beam tunnel - Feb. 2005



CNGS: some key issues

p on target: as much as possible (per year)
p-beam intensity: "nominal", 2.4×10^{13} per extraction
"ultimate", 3.5×10^{13} per extraction

Proton beam-line (SPS- TT40 - TT41 - T40 target)

aperture VERY TIGHT / alignment important

steering and beam size EXTREMELY IMPORTANT
(max. beam excursion. ± 4 mm in TT41)

losses (almost) NOT ACCEPTABLE

... and then, there is the target ...



2003: calculations by A. Bertarelli (TS/MME)

p-beam eccentricity could be dangerous for the target rods
(beam shock induces transverse wave, can break a rod)
(confirmed in 2004 by CRS4, Calgiari)

example: nominal p-beam size $\sigma = 0.53$ mm
 nominal p-beam intensity 2.4×10^{13} p / 10.5 μ sec
 beam off-centre 1.5 mm
 target graphite rods, diameter 4 mm

worst stresses for graphite: 26 MPa (calculated)



(see e.g. AB-Note-2004-063-CNGS)



... however ... be aware ...

- a) no direct experimental evidence
- b) 18.7 / 28 MPa contain an engineering safety margin
- c) there are 4 in-situ spare targets
(with different rod diameters and materials)

for ultimate intensities 3.5×10^{13} p / $10.5 \mu\text{s}$, we can e.g.


-> increase the beam size

-> increase the rod diameter

search for other materials is continuing (e.g. C-C composites)

work in progress - CNGS is an experiment !


Target Assembly



Target Unit - NOTE: 5 units = 1 magazine




Static sealed system; annular fins to enhance convective heat transfer.
Light materials to limit heat load.



MATERIALS


Tube:	Al-Mg alloy
Windows:	Be by Brush & Wellman
Target Support:	Carbon Fiber reinforced Carbon
Target rod:	Fine-grain graphite hexagonal boron nitride, CFC



**T40 target unit prototype
(D. Grenier, 15 Dec. 2004)**

21 Feb. 2005


1st Target unit
He-leak tight



18 Feb. 2005


Target station
"montage
a blanc"





SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener



18 March
2005
"montage
a blanc"

SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener




Target
station:
shielding
wall -
details

SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener

CNGS: beam monitoring around the target




SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener


CNGS: the main components

(based on CERN experience: PS / SPS neutrino beams -> WANF)





Magnetic Horn : Principle of focusing

35 GeV positively charged particles leaving the target



inner conductor

Horn / Reflector: secondary beam focusing




SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener


Particles from target

magnetic horn: pulsed - $I = 150 \text{ kA}$, $t = 5 \text{ ms}$






First Horn delivered to CERN - 7 April 2004



Jan. 2005
horn
re-assembly

SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener





SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener

CNGS safety shutter

(upstream
of thin
decay tube
window)







CNGS: ideas on commissioning with beam

N.B. CNGS ready for beam April 2006

PHASE 1: Target OUT - Horns OFF - TED_TT40 IN

a) low intensity 10^{12} , 1 extraction / 2 extractions

b) high intensity 10^{13} , 2 extractions

PHASE 2: Target OUT - Horns OFF - TED_TT40 OUT
steering TT41 and onto target monitors, checks
only low intensity 10^{12} , 1 extraction / 2 extractions
(N.B. beam dumped onto hadron stop)

PHASE 3: Target IN - Horns OFF - TED_TT40 OUT
low intensity 10^{12} , 2 extractions (check TBID vs. BFCT)

PHASE 4: Target IN - Horns ON - TED_TT40 OUT
low intensity 10^{12} , 2 extractions
(initial calibration of muon detectors)



PHASE 5: SECONDARY BEAM COMMISSIONING

- a) low intensity 10^{12} , 2 extractions
observe muon detector response to
 - Horn ON/OFF/ NEG. Polarity
 - Reflector ON/OFF/ NEG. Polarity
 - Horn+Reflector ON/OFF/ NEG. Polarity
- b) gradually raise intensity, observe muon detector response
(linearity issues)
- c) high intensity 10^{13} , 2 extractions
observe muon detector response to
 - Horn ON/OFF/ NEG. Polarity
 - Reflector ON/OFF/ NEG. Polarity
 - Horn+Reflector ON/OFF/ NEG. Polarity

rather frequently: "STOP and THINK"



Summary


- ◇ CNGS construction progresses on schedule
(but: difficult months ahead of us...)
- ◇ "ready for beam": April 2006
- ◇ Commissioning schedule:
 - 3 periods of ~ 5 days (2 x low, 1 x high intensity)
 - details under discussion
- ◇ **Commissioning Committee:**
 - chair: Malika Meddahi
 - scientific secretary:
Edda Gschwendtner



SPARE SLIDES >>>

SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener



SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener




CNGS - a ν_τ "appearance" experiment

- send intense ν_μ beam from CERN
- look for ν_τ at Gran Sasso, 732 km away

final proof of ν_μ -- ν_τ oscillation

"Gran Sasso": - RESEARCH FACILITY


- mountain range \approx 100 km east of Rome
- "Laboratori Nazionale di Gran Sasso"




SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener


Proton beam tunnel - TT41





SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener




Collimator

Horn neck

SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener

Horn / Reflector: negatively charged particles



SPS Interlock Meeting, 8 April 2005

CNGS - presented by K. Elsener

6 m long section
lowered down the
CE shaft





19 April 2004: Vacuum tests (by the contractor) started

Decay tube: pressure increase vs. time

