

Startup configuration

- Startup interlock configuration to be defined next Monday PM.
 - JW + BP in collaboration with BIS input 'owners'.
 - Monday PM the configuration will be send out by to MPP mailing lists + clients for info/comments.
- Interlock configuration will be applied by Bruno's team next Tuesday and Wednesday.
 - The configuration will be presented at the 17:00 machine checkout meeting (CCC glassbox) for information.
 - The configuration will be entered into an EDMS document and send for approval (for reference).
- The MPS tracking page will be used to document BIC inputs that are not activated + history of changes ('non-conformities').

Configuration changes

- Configuration changes must be approved by:
 - BIS input owner.
 - MPP representatives: J. Wenninger + 2-3 other MPP representatives (tbd).
 - B. Puccio and/or B. Todd.
- Changes will be documented by a simple EDMS document:
 - Input description.
 - Reason for change.
 - Approval process:
 - Traditional signature on paper copy of EDMS (unless long lead time).
 - Followed by approval via EDMS.
- Non-conformity list updated.

Initial configuration

- All but:
 - Redundant path for BPM interlock IR6 (not connected).
 - 1 out of 2 RF inputs (SR4, damper).
 - LHCf detector?
 - CMS magnet.
 - Totem? (possibly not ready).
 - Safe Machine Parameters (not ready for Dump request).
- PIC un-maskable connected, but fast interlock via CPLD not activated.
 - Non-maskable : RB, RQ, IPQ, IPD.
 - Possibility to reconfigure in case of cryo problems...

<i>User Systems</i>		L1	R1	L2	R2	U3	S3	L4	R4	L5	R5	L6	R6	U7	S7	L8	R8	CCR	Σ	INJ.	
<i>User Systems</i>		L1	R1	L2	R2	U3	S3	L4	R4	L5	R5	L6	R6	U7	S7	L8	R8	CCR		b1	b2
1	Collimation (Env. Param.)		1 1	1 1	1 1	1 1				1 1	1 1	1 1		1 1		1 1	1 1		10 10	2 2	2 2
2	Collimation (Motor pos.)	1 1	1 1	1 1	1 1	1 1				1 1	1 1	1 1		1 1		1 1	1 1		11 11	2 2	2 2
3	Vacuum system ("sector v.")	1 1		1 1	1 1	1 1		1 1	1 1	1 1		1 1	1 1	1 1		1 1	1 1		12 12		
	Vacuum system ("X valves")		1 1	1 1	1 1						1 1					1 1	1 1		6 6	1 1	1 1
4	PIC for essential circuits	1 1	1 1	1 1	1 1	2 2		1 1	1 1	1 1	1 1	1 1	1 1	2 2		1 1	1 1		16 16		
	PIC for auxiliary circuits	1 1	1 1	1 1	1 1	2 2		1 1	1 1	1 1	1 1	1 1	1 1	2 2		1 1	1 1		16 16		
5	BLM at aperture limitations	1 1		1 1			1 1	1 1		1 1		1 1			1 1	1 1			8 8		
	BLM in the arcs	1 1		1 1			1 1	1 1		1 1		1 1			1 1	1 1			8 8		
6	FMCM	1 1			2 2		3 3				1 1		1 1		3 3				10 10	1 1	1 1
7	WIC	1 1		1 1		1 1			1 1	1 1		1 1		1 1		1 1			8 8		
8	Screens			1 1		1 1			1 1			1 1	1 1	1 1					4 4	5 5	
9	RF & Transverse Damper							1 1	1 1										2 2	2 2	
10	Beam excursion (BPM)												1 1		1 1				2 2	2 2	
11	LBDS											1 1	1 1						1 1	1 1	1 1
12	Beam Aperture Kicker							1 1											1 1	1 1	
13	Injection Kickers				1 1												1 1		1 1	1 1	1 1
14	TCDQ											1 1							1 1	1 1	
15	Access Safety System						1 1		1 1									1 1	3 3		
16	CCC Operator Buttons																	1 1	1 1	1 1	1 1
17	Programmed Beam Dump																	1 1	1 1		
18	Safe Machine Parameters																	1 1	1 1	1 1	
19	Fast Beam current Chang Mon.								1 1										1 1	1 1	
20	ATLAS (Detector part)		1 1																1 1	1 1	1 1
21	LHCF (Detector part)		1 1																1 1		
22	ALICE (Detector part)				1 1														1 1	1 1	1 1
23	CMS (Detector part)										2 2								2 2	1 1	1 1
24	TOTEM (Detector part)										1 1								1 1	1 1	1 1
25	LHCb (Detector part)																1 1		1 1	1 1	1 1
26	ATLAS (Magnets)		1 1																1 1		
27	ALICE (Magnets)				1 1														1 1		
28	CMS (Magnets)										1 1								1 1		
29	LHCb (Magnets)																1 1		1 1	1 1	
30	ATLAS (movable devices)		1 1																1 1	1 1	
31	TOTEM (movable devices)										1 1								1 1	1 1	
32	LHCb (movable devices)																1 1		1 1		
33	ALICE-ZDC																		0 0	1 1	
34	MSI Power Convertor																		0 0	1 1	1 1
<i>User Systems</i>		L1	R1	L2	R2	U3	S3	L4	R4	L5	R5	L6	R6	U7	S7	L8	R8	CCR		b1	b2

Exp. Inputs final check-out

- Main aim are movable detector interlocks (VELO, TOTEM?):
 - Check logic with SAFE STABLE/UNSTABLE BEAM flags.
- Proposed date is next Monday (also hand-shake test).
- 'Real' Post-mortem event tests may not be possible.

STABLE BEAMS preparation with beam

- Aperture measurement/check in every IR using parallel bumps (similar to separation bumps) with **circulating beam**.
 - BLM signal/sensitivity check.
 - Estimation of BLM threshold in terms of lost p (at 450 GeV).
 - >> similar to bump test performed in arcs during 2nd inj. test.
 - BCM signals for (small) losses from triplet/TAS/aperture limit.
- Comments:
 - Aperture measurement requires retracted TCTs.
 - We may want to repeat with TCTs in protect position (losses from TCTs, beam moved toward TCT) or by closing the TCT on the beam.
- Careful scheduling required - procedure to be refined following first aperture measurements.