

# Beam Transfer Lines, Injection and Extraction

Some highlights from LHC commissioning

B.Goddard, M.Meddahi, E.Carlier, J.Uythoven,  
V.Mertens, E.Carlier, W.Bartmann, T.Kramer, M.Barnes,  
C.Hessler, V.Kain, J.Wenninger, K.Fuchsberger,  
M.Lamont, S.Redaeli, R.Assmann, L.Jensen

and many, many other dedicated colleagues.

# Outline

- Highlights from 2009 LHC commissioning
  - Transfer lines
  - Injection
  - Beam dump
- Known issues and outlook for 2010

# Transfer lines



- Nearly all commissioning work completed in TL beam tests in previous years, and in 2008/2009 sector tests
  - Some subtle effects from tilt mismatch at LHC understood and remeasured for confirmation
- Big effort since 2008 to understand and correct dispersion mismatch
  - Caused by combination of strong MB.B3 and MQ calibration curve error (as suggested by S.Fartoukh)
  - Models updated and now agree well with measurement
- No more detail here, as this has been presented to the LMC already

# Injection

- Now almost 'routine operation' (for present simple filling schemes)
- Nearly all commissioning measurements completed for single bunch per injection


# Injection aperture

- Vacuum chamber alignment between MSI and Q5 again gave problems with vertical aperture (2008 P2/B1, 2009 P8/B2)
  - Realigned in P8 twice to remove the problem - now as designed.
  - Improving documentation and procedures with VSC and SU




# TDI setup and losses

- Setup with beam no major problem (few mm jaw asymmetry to understand for B2)
  - TDI already protected LHC from overinjection or missing injection kick.
- Losses and scraping studied, also with Beam Condition Monitors from LHCb and ALICE.
  - Overinjection is problematic – now works for B1 but not B2 (losses on MQXA (Q3) R8 which triggers BLMs)






P8, **overinjection**: MQXA (Q3) interlock



P2, **overinjection**: no interlock


# Injection kickers

- Waveforms measured already during sector tests
  - Overshoot slightly out of tolerance at pulse start – shutdown correction
- Several MKI “missings” from low-level logic – understood and fixed
- Fine kicker timing-in with beam done



# Injection oscillations and losses

- Injection oscillations typically about 2mm peak in both planes
  - Already near specified value – more optimisation possible
- Losses on first turn(s) can be large (>10%?) - needs optimisation
  - wait until setup of injection protection in transfer lines & injection damper







# Beam dump

- First adjustments and checks have been finished
- Dumps now working well with 4 pilot bunches per extraction
- Some early issues have been found and solved
  - TCDQ movement sense inverted for B2
  - Asynchronous dumps from feature in the Trigger Synchronisation Unit logic. Needed firmware upgrade and testing





# Kicker synchronisation

- Adjusted and checked for B1 and B2 – bucket 1 now at the right place in the extraction sweep






# Dump aperture

- Extracted beam aperture measured with all phases in H&V
- Circulating beam H aperture checked carefully at TCDS, TCDQM, MSDC and MKD, with bumps through the region
- All looks to be in agreement with expectation



# Dump checks from golden orbit



- Extracted beam trajectory looks very good for both beams
  - Maybe 7-8 mm vertical error at the TDE for both beams (total MSD strength could be about  $11 \mu\text{rad}$  too weak – not an issue)
- Can dump without losses with  $\pm 1.67$  MKD for B1,  $+1.333$  and  $-1.67$  MKD for B2
  - Good result for the dump channel aperture




**Beam1 with 13.33 – 16.67 MKD**

# Dump protection setup and tests

- Setup and tested by debunching beam and tiggering dump
  - Losses concentrated on dump protection devices, with  $\sim 0.1\%$  on collimators as expected





Asynchronous dump tests, 4 bunches



# Multiple bunch extraction

- Checks of trajectory and losses with 4 bunches
  - Also full scan through RF buckets for both beam with 1 bunch
- Both beam extracted correctly
  - No losses in extraction channel
  - Bunches where they should be on TDE and on sweep



# Present issues

- Still investigating how to overinject B2 without interlocking
  - Puzzle of losses in P8 on MQXA
- Losses on TCDQ/TCSG for B1 at injection – (more) checks to make
- Some sequence problems to solve (e.g. can start arming LBDS while “arm permitted” is false)
- TCDQ alignment for B1
  - 7 mm difference with respect to beam calibration – probably mechanical calibration hangover from sense inversion
- TCDQ LVDT sensor problem
  - Small mechanical fix to make in shutdown

# 2009 outlook

- Setting up of injection protection devices TCDIs and TCLIA/Bs for higher intensity
- Activation of Abort Gap Keeper to prevent injection into abort gap
- Switching on of beam position interlock in IR6
- Tests of injection and dumping with higher intensity
- Tests of dumping beam at 1.17 TeV (so far 1 dump with 1 bunch)
- Dump protection setup at 1.17 TeV, with collimation
- Tests of abort gap monitor and abort gap cleaning with damper



# Conclusion

- Beam Transfer looks in good shape so far
  - A great head start from sector tests in past ~year
  - So far performance basically as specified
  - Some issues already seen and solved
  - No major problems apparent
- Now started the steps and tests for increasing intensity at 450 GeV

*Thanks to everyone who has been involved for making this such an efficient startup*