



LHC BLM

System Readiness

Summary of YETS 22-23 Changes

234th Machine Protection Panel

Mathieu Sacconi (SY-BI-BL) on behalf of the BLM team

24/03/2023


Changes during YETS 22-23

Monitors → minor changes

1. Installation of **2 temporary detectors** at 11L/R2 TCLD collimators: [JIRA-BIBML-2560](#) [EDMS-ECR-2859726](#)
2. Installation of **2 detectors** on the CryoBLM sCVD in SR5 and SR7 (research subject): [JIRA-BIBML-2630](#)

Hardware → mostly preventive maintenance

1. Acquisition electronics: **3 replaced & 27 repaired BLECF** (HV resistor, GOH, ...)
2. Processing electronics: **2 replaced & 6 repaired BLETC** (optical receiver, fibre clean-up)
3. Survey electronics: **1 replaced BLECS** (SRAM memory)
4. Repaired of a few WorldFIP failing links (remote reset)



A11L2 new monitor

Changes during YETS 22-23 (cont'd)

Firmware → major changes


1. BLETC (Threshold Comparator) firmware update to [solve the RS12 Ch6/14 8MSb swap](#) [JIRA-BIBML-2548](#)
2. BLECS (Combiner & Survey) firmware update:
 - to solve the [VME incompatibility with MEN-A25](#) (FPGA was responding too slowly)
 - to improve the [VME throughput and stability](#) (block transfer added, and should solve the sanity check to randomly fail)
 - minor processing improvements (remove offset in connectivity check, add access to all SRAMs, ...)

Software and Databases → major changes

1. [CPU migration](#) from MEN-A20 to A25 (advanced from LS3 to now):
 - avoid losing CTIM events (missing XPOC/PM): [JIRA-TIMING-4011](#) & [JIRA-TIMING-4027](#)
 - give more processing time margin for real-time actions
2. LHC data [concentrator](#) new release: [JIRA-BIBML-2507](#)
3. Changes in [FESA](#):
 - Clean-up unused properties/fields
 - Probes inserted in RT actions
 - Remove some “VME retries” as the bus is now stable
4. Update of [GUIs](#): BLMLHC_expert, InternalParameters, Thresholds, ...

BLM LHC System readiness

BLM MPS Checklist



Hardware Checkout

ID	Status
MPP/BLM - LSA	Green
MPP/BLM - HW1 - High voltage modulation	Green
MPP/BLM - HW2 - 10pA signal monitoring	Green
MPP/BLM - HW3 - Optical line comparison	Green
MPP/BLM - HW4 - 100pA signal	Light Blue
MPP/BLM - HW5 - Radioactivate source	Light Blue
MPP/BLM - HW6 - EMC	Light Blue
MPP/BLM - HW7 - Beam energy reception	Light Green
MPP/BLM - HW8 - BLETC & BLECS v. DB comparison	Light Green
MPP/BLM - HW9 - Remove beam permit	Light Green
MPP/BLM - HW10 - User permit transmission (BLETCs)	Light Green
MPP/BLM - HW11 - User permit transmission (BLECs)	Light Green

Completed 20th Mar 23
Done by BI experts.

Only after LS2.
Could be greyed in the checklist.

Also verified with BIS team.
Issue in SR5 solved.

Machine Checkout ("IST")

ID	Status
MPP/BLM - MC1 - User permit transmission	Orange
MPP/BLM - MC2 - Threshold values change with energy	Light Green
MPP/BLM - MC3 - Missing HV detection and propagation to the SIS	Grey

Scheduled 3rd Apr 23 (delayed?)

To be done from the CCC.
Last year issue in SR5 is solved.

Tests with Beam

ID	Status
MPP/BLM - BT1 - Interlock request functionality of the BLM crates	Grey
MPP/BLM - BT2 - Interlock request functionality of the BLETC	Grey
MPP/BLM - BT3 - Interlock request system latency	Grey
MPP/BLM - BT4 - Test the interface of direct BLMs with the beam dumping system	Grey
MPP/BLM - BT5 - Injection Interlock Inhibit functionality	Grey

Scheduled 3rd Apr 23 (delayed?)

1 block of tests in CCC

No need
No change on Direct Dump (neither on BLM nor LBDS)
Already tested after LS2.

Needed?
Injection Inhibit test to be tested with beam by ABT & BI.


Checklist - MPS - BLM

MPS BLM Commisisoning-EDMS-896394

Limitations

Blindable channels inhibit at injection never tested with beam

- Feature present in [all crates](#), not only SR2-Inj & SR8-Inj
- By default, it is [disabled](#)
- Triggered by injection warning (from BST) with [programmable timer](#) per crate
- Acts only on [maskable channels](#)
- Inhibits the interlock [output to BIC only](#) (all running sums still active, and dump requests logged)
- This feature must [be commissioned](#):
 - Dedicate ~3h to ABT+BI in the CCC
 - Test with beam and measure the blind time needed
 - Double-check the set of maskable channels to blind (+adjust monitor factors)



Injection Interlock Inhibit FW Implementation

