



TE-VSC contribution to WP4: Vacuum aspects & procurement status

EDMS 2954141

V. Baglin, G. Bregliozi, C. Pasquino, I. Lopez Cuevas on behalf of TE-VSC contribution to WP4

13th HL-LHC Collaboration Meeting, Vancouver, Canada, 25-28th September 2023



<https://indico.cern.ch/event/1293138/overview>


Outline

1. Overview
2. Status of the series production
3. Layout


1. Overview

TE-VSC to WP4 contributions

- What is planned to be installed:
 - SPS – LSS6 : 1 X RFD – LHC type cryomodule (EYETS 2023/2024);
 - LHC – LSS1 (L+R) : 4 (2 + 2) DQW cryomodules;
 - LHC – LSS5 (L+R) : 4 (2 + 2) RFD cryomodules;
- What is planned for production: 10 CC cryomodules
 - SPS – LSS6 : 1 RFD (spare RFD);
 - LHC:
 - 5 (4 + 1 spare) DQW;
 - 5 (4 + 1 spare) RFD;




UK-CERN DQW CMs



Canada-CERN RFD CMs

TE-VSC to WP4 contributions



2. Status

Beam screens in non-crabbed line

Ongoing production

Item	Needed	Spare	Produced	Comments
Beam screen	20	2	29	14 DQW, 15 RFD, 4 DQW aC coated 2 RFD aC delivered to UK
BS Bellows	20	2	9	63 bellows delivered by Q4 2023 (more spares for the bellows) 2 delivered to UK




RFD type is 1019 mm long, DQW type is 800 mm long

RFD beam screens in CERN storage

Plug-In-Modules & cold to warm transitions

Ongoing production

Item	Needed	Spare	Produced	Comments
PIM & cold to warm transitions	60	6	21	63 bellows delivered by Q4 2023 (more spares for the bellows) 6 assemblies for RFD delivered to UK






PIMs and cold to warm transitions production

Extremity vacuum chambers

Production completed

Item	Needed	Spare	Produced	Comments
Ext. Vac. Ch	40	4	44	4 for RFD delivered to UK



DN80 Sector valves

Procurement completed

Item	Needed	Spare	Produced	Comments
Sector valves	40	4	44	4 for RFD delivered to UK 5 for RFD delivered to TRIUMF



Sector valves in CERN stores



Sector valves at TRIUMF

TRIUMF	
HI-LUMI MATERIAL STAGING LABEL	
Project:	P455
Build description:	Hermetic String
Drawn by: (optional)	
Contact Info, Owner: D. Lang	Alternate: J. Keir
Part Description:	Sector Valves
Drawing/Part Number + Rev:	XHLO013
Part Quantity:	5
Part-Build Permanence:	<input type="checkbox"/> Permanent Part <input type="checkbox"/> Temporary Part
Staging Area:	ISAC-II Experimental Hall
Staging Arrival Date:	2023-08-15
Build Installation Date:	Spring 2024
Comments:	


Standard equipment

Production / procurement completed


Item	Needed	Spare	Received	Comments
Vacuum Manifold (VGP, VGR, VVR, VV)	40	2	42 21 (LHCVTFGC0001) 21 (LHCVTFGA0001)	4 delivered to UK



Vacuum manifold in CERN stores



LHCVTFGC0001



LHCVTFGA0001

Other/Standard Equipment's:

- Rupture disks
- Ion pumps
- Gauges
- Roughing valves
- Vacuum transition



All ordered/Received

Project & quality management

TE-VSC WP4 contributions EDMS node:

- TE-VSC production Plan
- Spending Profile
- Long Term Planning (WP4 planning)
- List of Assets
- Monthly reports

TE-VSC Contribution to WP4 definition



EDMS NO.	REV.	VALIDITY
1754567	2.3	IN WORK

WP4: CRAB CAVITIES & RF

SUMMARY OF TE-VSC CONTRIBUTION TO WP4

Abstract



This document summarises the TE-VSC involvement in WP4.

It describes the activities, schedule, resources, and the related documentation.

This document was updated following several meetings between WP4, WP12 and HL-LHC management stakeholders.

The cost for this TE-VSC contribution is within the CTC of the WP4.

3. Overview of Total Budget



3. TE-VSC Production Status

Total Quantity	Sub-Category	Completed	In Progress	Total	Total Progress
22	Resature disk	22	0	22	100%
22	Vacuum manifold	22	0	22	100%
29	Beam Screen	29	0	29	100%
1	Chamber bellows collars	1	18	19	95%
30	Extension tube + Pinch off DN40	30	0	30	100%
34	PM2 hardware	34	0	34	100%
12	Extension chamber for ranging valve	12	0	12	100%
44	Endcap valve VYSSG-DN80	44	0	44	100%
11	Te-CPK43	11	0	11	100%
11	Te-CPK43 with lateral DN16	11	0	11	100%
4	Ion pump VYSA020 (01) DN50CF	4	18	22	18%
12	Preion VYF0CF	12	14	26	46%
4	Preion VYSA CF18	4	18	22	18%
4	Ranging Angle valve VYFM003-DN40	4	18	22	18%
10	Flange DN40 (ST07L4H0000)	10	0	10	100%
20	Flange DN40 (ST07L4H0000)	20	0	20	100%
20	Flange CF150 (ST07VCF00000)	20	0	20	100%
30	Support for the ranging pipe	30	0	30	100%
44	Extremity vacuum chamber/end module	44	0	44	100%
1	Spring relief valve	1	11	12	9%
1	Grange grounding isolation valve	1	11	12	9%
1	Manometer gauge	1	10	11	9%
1	Pumping Feed ground_TUP	1	8	9	11%
1	Pumping Feed ground_Creation valve	1	8	9	11%
1	Pumping Feed ground_Block multivulve	1	8	9	11%
1	Pumping Feed ground_Primary valve	1	8	9	11%
1	Ranging Angle valve VYFM003-DN40	1	10	11	9%
1	Preion CF18	1	10	11	9%
1	Preion KF40	1	10	11	9%
4	Valves in beamline vacuum lines	4	4	8	50%
4	Interlock support	4	4	8	50%
4	Preion VYF0CF	4	4	8	50%
4	Preion VYSA CF18	4	4	8	50%
8	Ranging Angle valve VYFM003-DN40	8	8	16	50%
8	Ion pump VYSA020	8	8	16	50%
8	HiFlow pump VYFCA040CF18	8	8	16	50%
8	Vacuum Module (M16) in instrumented VCS	8	8	16	50%

TE-VSC Production follow-up

Equipment Folder: Manufacturing Workflow
 Equipment Identifier: HCVMACAA_T001-CR000001
 Other Identifier: 01
 Description: Extremely Vacuum Chamber


Production status for a specific item and related documentation

TE-VSC MTF



Vacuum acceptance tests

- Residual gas composition.
 - The RGA scan must be normalized to the highest peaks (H_2 or H_2O) and the RGA is considered non-conform if one of the following levels is not respected (EDMS 2779658)
 - Highest gas not being H_2 or H_2O ;
 - Mass of 40 (argon) > mass 39: indication presence of air;
 - Light hydrocarbon (27,29,35,37,39,41): at least 100 times lower the maximum peak;
 - Masses > 50: at least 1000 times lower the maximum peak;
 - Presence of mass 4 (He).




3. Layout


Inter-crab vacuum sector: integration

- Inter-tanks cryomodules design is at his final step
- Layout already in Optic LS3 V1.7 of Layout Data Base
- Engineering report will circulate soon for a final approval at the project level:
 - EDMS 2045739

Top view





Side view




Optics v1.7

inter-crab vacuum sector: components




- Stainless steel vacuum fired
- Copper Pated, NEG coated
- Special RF shield for pumping and valves ports



- Compact and easy installation or intervention
- Support integrated in the CRAB vessel (EDMS 2899757)


Electron cloud mitigation



- Crab cavities are not expected to contribute to the e-cloud: [EDMS 2663141](#)

Pressure profile in D2-Q4

- Simulations of the blue beam (B1) in LSS1R as a worst-case scenario:
 - LSS1: shorter inter-cavity sector
 - Outgoing beam from IP having more SR radiation from the D2 dipole
- Three configurations investigated:
 - All extremity vacuum chambers uncoated
 - Baseline: aC coating on the extremity vacuum chambers of the non-crabbed line only
 - All extremity vacuum chambers aC coated



Pressure profile in D2-Q4

Beam parameters:

- Energy: 7 TeV
- Intensity: 1.08A per beam (2748 bunches, 2.2×10^{11} ppb)

Baseline:

- $P@NCL = 2 \cdot 10^{-10}$ mbar
- $P@CL = 3 \cdot 10^{-10}$ mbar



All aC coated:

- $P@NCL = 2 \cdot 10^{-10}$ mbar
- $P@CL = 1.5 \cdot 10^{-10}$ mbar

Full conditioned machine:

- $P@NCL = 4 \cdot 10^{-11}$ mbar
- $P@CL = 4 \cdot 10^{-11}$ mbar

LSS1R total pressure D2-Q4



- Baseline - Intensity ramp up
- All liners coated - Intensity ramp up
- All liners uncoated - Intensity ramp up
- All scenarios - Fully conditioned machine





Thank you for your attention

Many thanks to all contributors



Inputs for simulation scenarios

Intensity ramp up scenario	Fully conditioned machine scenario
Electron flux only on uncoated parts: $2 \times 10^{15} \frac{e^-}{m \cdot s}$	No e^- flux (SEY < ecloud threshold)
ESD yields conditioned by a factor 10 (after scrubbing run)	No ESD
Synchrotron radiation imported from Synrad+	Synchrotron radiation imported from Synrad+
PSD yields of materials as received	PSD yields conditioned (dose $\approx 10^{23}$ photons/m)
Beam parameters: <ul style="list-style-type: none">• Energy: 7 TeV• Intensity: $\approx 1.08A$ per beam (2748 bunches, 2.2×10^{11}ppb)	Beam parameters: <ul style="list-style-type: none">• Energy: 7 TeV• Intensity: $\approx 1.08A$ per beam (2748 bunches, 2.2×10^{11}ppb)




a-C coating for beam screen: Argon cleaning


- Argon glow discharge surface preparation step before a-C coating
 - Remove the native oxide layer
 - Then build a new oxide layer with dry air to avoid presence of copper hydroxides, detrimental for the adhesion.



Beam screen




Insertion on special support system



Plasma cleaning process

Plasma cleaning of cold bore

- Plasma cleaning of the cold bore using O₂ glow discharge.
 - Generation of a plasma inside the cold bore, using a Ti wire in the centre of the cold bore as anode and grounding the cold bore, that acts as a cathode.
 - O radicals and O ions are formed and clean the cold bore surface.
 - The O ions acquire an energy of ~200 eV and cause some sputtering of the cold bore.
 - The cleaning effect is clearly seen by comparing the spectra before and after cleaning. (the cold bore was dirty)



- **ONGOING:**

- Finalization of a plasma cleaning process using a “remote plasma source”: the plasma is generated in a source and then injected in the cold bore -> The main advantages are the lower energy of the ions (~50 eV, practically no sputtering), and the simplicity (do not require the assembly of an anode; easier to operate).