



# Radiation To Electronics Collimation Areas (IR7/3)


IR7/IR3 Analysis - (R2E) Mitigation Project

Collimation Review, June 14<sup>th</sup> 2011

M. Brugger on behalf of the R2E Project

**!!! Many Thanks To Everybody !!!** [www.cern.ch/r2e](http://www.cern.ch/r2e)


## Layout of Critical Areas @ Point-7




## Concerned Equipment


## Mitigation Actions

## Radiation Levels: Now & Outlook



## Proposed Strategy






**Momentum Collimation  
(different layout of areas)**

**Betatron Collimation  
(highest loss area)**





## Equipment Inventory (EDMS #1092167)

Equipment RR73/77	
Fire/ODH detectors	Beam Position Monitors
Power Converter	Cryogenics Instrumentation (FIP)
QPS	WorldFip
Cooling and Ventilation	Current Lead Heaters
Power Interlock	Electrical Distribution

- @ Less radiation critical equipment
- @ Fire/ODH detectors to be relocated
- @ Current Lead Heaters ok for the levels
- @ QPS known patch solution



**Power Converters – Big Unknown**

Equipment UJ76	
Fire/ODH control & detectors	Cryogenics Instrumentation (Profibus)
AUG control	Vacuum
UPS	Beam Television Monitor
Electrical Distribution & Control	Ramses
Remote-Reset & Timing	GSM Diagnostics
Access System Control	Beam Loss Monitors
Power Converter	Beam Position Monitors (temporary)
Ethernet	Optical Fiber
Cooling and Ventilation	WorldFip

- @ Various critical equipments
- @ Several tested at CNGS and shown high radiation sensitivity
- @ Few cases allow for 'patch' solutions



**Global Solution Required**

Solve & Gain Time



Improve & Gain Time




## Mitigation Options

Solve & Remain Flexible



No Major CE





Immediate Relocation



"Fast" & Global Improvement




Highest Impact on Operation



(1) Relocation for UJ76  
[safe-room to be clarified]



(2) Options for RR73/77



- ④ **Shielding installed:** [ECRs: [985313](#) and [977085](#)]
  - ④ RR73/77 (**we gained ~factor 10 in radiation levels**)
  - ④ UJ76 (**we gained ~factor 10 for safe-room, 3-4 for the 1<sup>st</sup> floor**)
- ④ **Relocation of UPS from UJ76 (safe)** [ECR: [977085](#)]  
(safety critical at that time!)
- ④ **Relocation of fire control racks (safe)**  
(possible impact on safety not excluded):
  - ④ UJ76 -> TZ76 (see ECR [1126688](#))
- ④ **Relocation of fire detectors**  
(possible impact on safety redundancy):
  - ④ Prepared for UJ76 and RR73/77 (see ECR [1126688](#))
- ④ **Relocation of EN/EL control equipment (safe)**
  - ④ RTU relocated from safe room in UJ76 -> TZ76
- ④ **Rack installation & cabling preparations: UJ76 -> TZ76**

- Parts have been tested at CNRAD
  - Expected sensitivity  $\sim 1 \times 10^{-8}$   
(= **one failure every  $\sim 1 \times 10^8 \text{cm}^2$  per converter**)

## LHC Observations


- so far **four failures confirmed as SEE**  
(sensitive module: AC/DC part)

## New Test-Area H4IRRAD:

- Commissioning ongoing these days
- LHC-like conditions (spectra)
- About 1 year of nominal LHC within one week of test
- Results after the summer!**  
(if we get sufficient beam!)



## What will we learn:

- confirm LHC observations
- verify weak links and investigate patch-solutions  
(important for 2012 and 2014/15/16 operation)
- optimize global mitigation strategy**



**Power-Converter's are the Key Point for the final R2E Mitigation Strategy**





- Cabling Bottleneck in UJ76/TZ76 Junction
- Safe-Room equipment & 'Safety Review'



# RRs: Power-Converter R&D



TE-EPC **Planning** for Rad Tolerant Converter Project

© Y. Thurel



Project	2011	0	2012	1	2013	2	2014	2015	2016
R2E-FGClite	Design, component Choice		Prototype, demo test		Pre-series Rad Tests		Production/ installation	Installation	
R2E-Rad-DIM	Design, component Choice		Pre-series Rad Tests		Production/ installation		Prod Installation	Installation	
					Prod				




HC120A-10V Rad-Tol	Risk Analysis on existing converters Rad test	Modification of existing part or total redesign.	Pre-series Rad Tests	Production	Production, Recep. Tests &	Tunnel Install Commissioning
H600A-10V Rad-Tol	Pre-Design Technical Study, Solution & Principles	Mechanical, prototype, demo board	Pre-series Rad Tests	Production	Production, Recep. Tests &	Tunnel Install Commissioning
LHC4-6-8kA-08V Rad-Tol	Pre-Design Technical Study, Solution & Principles	Mechanical, prototype, demo board	Pre-series Rad Tests	Production	Production, Recep. Tests &	Tunnel Install Commissioning
Rad-Tol Analogue Studies	Component Selection, Component testing, bibliography, theoretical analyze...		Testing of demo board, critical fctns	Prod		



Link: [R2E Power Converter R&D](#)

★ Int/Ext Review **Stop** / Go

© R. Assmann *et al.*




## @ Betatron Collimation in IR3


- @ No significant SEE impact for IR3
- @ Low radiation levels in IR7
- @ Additional flexibility
- @ Standard collimators to be added

## @ R&D for Superconducting Links

© A. Ballarino *et al.*







→ Assumptions



Normalisation

2010 Operation

In	6.02E+15	
Dumped	5.82E+15	96.70%
Lost in Machine	1.99E+14	3.30%
<i>Of Lost protons</i>		
Collisions	2.33E+13	11.73%
Elsewhere	1.76E+14	88.27%

RadMon	Dcum	Rth	SEU (3V) Measured	Beam contribution	SEU (FLUKA) Expected	Error [%] Stat. only	Exp./Mes.
6L7.7LM03S	19846	5	14401	B1	15015	3	1.04
5L7.7LM02S	19904	3	5253	B1	9765	3	1.86
4L7.7LM01S	19991	5	2689	B1+B2	3116	6	1.16
4R7.7RM03S	20045	3	950	B1+B2	401	6	0.42
5R7.7RM04S	20133	5	18727	B2	13032	4	0.70
6R7.7RM05S	20208	31	303	B2	962	8	3.17
RR77.7RM06S	20241	1	13	B1+B2	17	22	1.33

	Ratio	% Loss in IR7
TCSG.A6L7.B1 / TCSG.5L3.B1	3.1	76
TCSG.A6R7.B2 / TCSG.5R3.B2	5.6	85



# Radiation: Where are we Today?

## Combined Loss Analysis

© A. Nordt, A. Thornton

(BLMs & Injected/Dumped Intensities):

IR3 lost in 2011:  $\sim 6E13$  protons (per beam)

IR7 lost in 2011:  $\sim 2E14$  protons (per beam)

We're a **factor of  $\sim 50x$  below nominal** ( $\sim 1 \times 10^{16}$  p/b/y)

Latest Weekly Report ([www.cern.ch/r2e](http://www.cern.ch/r2e))

RRs	shielded areas		tunnel	
	HEH (cm-2/w23)	HEH (cm-2/2011)	HEH (cm-2/w23)	HEH (cm-2/2011)
13	<1.0E+6	1.6E+06	1.0E+07	6.2E+07
17	<1.0E+6	1.8E+06	8.6E+06	5.4E+07
53	<1.0E+6	2.0E+06	2.6E+07	7.6E+07
57	<1.0E+6	1.8E+06	1.2E+07	6.4E+07
73	<1.0E+6	2.3E+06	1.0E+07	<1.0E+6
77	<1.0E+6	3.4E+06	2.4E+07	8.1E+07

UJs	shielded areas		tunnel	
	HEH (cm-2/w23)	HEH (cm-2/2011)	HEH (cm-2/w23)	HEH (cm-2/2011)
14 (13, tun)	9.1E+06	4.0E+07	2.8E+10	2.7E+10
16 (17, tun)	6.3E+06	3.0E+07	2.1E+09	3.7E+10
22	N/A	N/A	5.2E+07	7.8E+08
23	<1.0E+6	<1.0E+6	1.4E+07	9.5E+07
32	N/A	N/A	<1.0E+6	<1.0E+6
33	<1.0E+6	<1.0E+6	<1.0E+6	<1.0E+6
56	<1.0E+6	7.5E+06	2.7E+09	1.2E+10
76	<1.0E+6	<1.0E+6	1.2E+09	5.7E+09
87	<1.0E+6	<1.0E+6	3.7E+08	1.9E+09
88	N/A	N/A	3.6E+07	6.1E+08

RR73/77:  $\sim 2-3 \times 10^6 \text{cm}^{-2}$   
 UJ76:  $\sim 1 \times 10^6 \text{cm}^{-2}$

Scaling: x75  
(Energy!)

Nominal Year:  
 RR73/77:  $\sim 2 \times 10^8 \text{cm}^{-2}$   
 UJ76:  $\sim 8 \times 10^7 \text{cm}^{-2}$

Can nominal operation lead to 'relatively' higher losses?

# Conclusion

@ Performed mitigation options

☑ very efficient

@ 2011/12 Operation

☑ not limited by IR7

@ UJ76 relocation

☑ next step (safety)

@ Power-converter tests & R&D for RadTol Dev.

➡ high-importance to judge for RRs

@ Betatron collimation in IR3

↘ Would provide additional flexibility

# Backup

## WIC crate failure in TI8

Observed in 2009  
Known problem with moderate x-section

## QPS Tunnel Card Failures

(2x in 9L7 [ions], 2x in 8R8 [inj.], + others)  
ISO150 -> permanent PM trigger  
SEE confirmed (EMC has same effect)

## QPS tunnel Card Failures in 9R7 & 9L7

uFip communication lost (2x)  
SEE confirmed (seen in CNRAD)

## CONFIRMED or very LIKELY

### CRYO tunnel card SEE in 8L2

1 Fault in uFip  
(as observed in CNRAD 2010)  
SEE confirmed

### TE/EPC power supply burnout in UA87

Same effect observed in CNRAD  
SEE is very likely the cause  
(Streaming through Maze)

## NOT CONFIRMED (unlikely)

### VAC power supply burn out

In UA23 between maze and duct  
(TDI losses + TCDI losses )  
SEE rather unlikely

### ~~PXI power supply burnout in U16~~

~~To be confirmed by producer  
(comparison with CNRAD burnouts)  
SEE unlikely (early 2010 operation)~~



- ⊙ Collimation Control UJs@P1 (**3x, confirmed**) [Soft + Relocation]
- ⊙ Cryogenics UJ14/16/56/76 (**several confirmed**) [Relocation]
- ⊙ Biometry UJ14/16 (**2x, likely**) [Operation + Rel.??]
- ⊙ US85 PLCs (Cryo, **3x, confirmed**) [Relocation]
- ⊙ Power Converters (**4x, TE/EPC**) [New Develop.]
- ⊙ UPS UJ56/US85?(**unlikely, but possible**) [Relocation]
- ⊙ QPS Control UJ14/16 (**few, corrector circuits**) [Relocation]
- ⊙ QPS ISO-150 (**many, tunnel & shielded areas**) [Soft + New Develop.]
- ⊙ uFIP as used in QPS/Cryo (**few times, tunnel + shielded areas**) [Soft + New Develop.]
  
- ⊙ Limitation-1: SEEs which are not SEEs?
- ⊙ Limitation-2: hidden failures (not related to SEEs, caused by 3<sup>rd</sup> party equipment with indirect impact, *e.g.* Ethernet Switches)?

ID-Power Module (Logbook Link)	LOCATION	LOGGBOOK ID	DATE	TRIP TIME	LOGBOOK RECORD	LAB A7 REPAIR ANALYZE	SEE Confidence
RPMBB.UJ14.RGSX3.L1	UJ14	<a href="#">51648</a>	06/10/11	00:51	<p><b>REMOTE:</b>            &gt; TRG:            OUTPUT_STAGE_POWER_SUPPLY            &gt; TRG:AUX_POWER_SUPPLY / _FANS            + FABORT_UNSAFE + RESET            IMPOSSIBLE</p> <p><b>INTERVENTION:</b>            - Converter seems dead (no LED)- AC Breaker not tripped            - Aux PSU Crash suspected</p>	AC-DC Crash	100
RPMBB.UJ14.RCBXV3.L1	UJ14	<a href="#">51611</a>	06/04/11	16:19	<p><b>REMOTE:</b>            &gt; TRG:            OUTPUT_STAGE_POWER_SUPPLY            &gt; TRG:AUX_POWER_SUPPLY / _FANS            + FABORT_UNSAFE + RESET            IMPOSSIBLE</p> <p><b>INTERVENTION:</b>            - Converter seems dead (no LED)- AC Breaker not tripped            - Aux PSU Crash suspected</p>	AC-DC Crash	100
RPMBB.RR17.ROD.A12B1	RR17	<a href="#">51354</a>	04/30/11	08:20	<p><b>REMOTE:</b>            &gt; TRG: FAST_ABORT            &gt; TRG:AUX_POWER_SUPPLY / _FANS            + FABORT_UNSAFE + RESET            IMPOSSIBLE</p> <p><b>INTERVENTION:</b>            - Converter seems dead (no LED)- AC Breaker not tripped            - Aux PSU Crash suspected</p>	AC-DC Crash	100
RPMBB.UA87.RCBXV2.R8	UA87	<a href="#">49390</a>	11/03/10	13:49	<p><b>REMOTE:</b>            &gt; TRG:AUX_POWER_SUPPLY / _FANS            + FABORT_UNSAFE + RESET            IMPOSSIBLE</p> <p><b>INTERVENTION:</b>            - Converter seems dead (no LED)- AC Breaker not tripped            - Aux PSU Crash suspected</p>	AC-DC Crash	100


- ❑ Minimize the number of converter types:
  - ❑ Only the LHC60A-08V was specified for a radioactive environment !
  - ❑ 3 other converter types are part now of the radioactive sensitive areas!

LHC120A-10V  
4-Quadrant  
300 Units

LHC600A-10V  
4-Quadrant  
400 Units

LHC4..6kA-08V  
1-Quadrant  
200 Units

LHC60A-08V  
4-Quadrant  
752 Units



Units : Quantity in all machine (UA, RR, UJ, tunnel)



Source terms, operational conditions as well as monitor readings have to be carefully evaluated



**Threshold of monitors is  $\sim 10^6$ !**  
 (lower values only by 'trick' [big uncertainties!])

**VERY GOOD AGREEMENT** (given the underlying uncertainties)

	FLUKA & Operation		MEASUREMENTS	
	2010 using 2009 estimations	2010 with actual operation	2010 with RadMON (FLUKA r)	2010 with RadMON (TLD r)
UJ14 UJ16	2.5E+06	1.3E+06	1.6E+05	1.1E+06
RR13 RR17	5.0E+05	2.5E+05	1.0E+05	6.2E+05
UJ56	2.5E+06	1.3E+06	2.1E+05	
RR53 RR57	5.0E+05	2.5E+05	1.0E+05	6.2E+05
UJ76	6.9E+06	1.1E+06	5.9E+05	2.1E+06
RR73 RR77	3.4E+06	5.7E+05	2.1E+05	3.1E+06
UX85b	1.0E+07	1.3E+07	4.8E+07	1.0E+07
US85	5.0E+06	6.3E+06	3.6E+06	2.9E+06



# CERN 2010/2011/2012 Radiation Levels




	FLUKA & Operation		MEASUREMENTs		FORECAST			
	2010 using 2009 estimations	2010 with actual operation	2010 with RadMON (FLUKA r)	2010 with RadMON (TLD r)	2011	2012	NOMIN	ULTIM
UJ14 UJ16	2.5E+06	1.3E+06	1.6E+05	1.1E+06	7.2E+07	1.2E+08	2.1E+09	4.2E+09
RR13 RR17	5.0E+05	2.5E+05	1.0E+05	6.2E+05	4.3E+07	7.1E+07	1.2E+09	2.5E+09
UJ56	2.5E+06	1.3E+06	2.1E+05		1.7E+07	2.9E+07	5.0E+08	1.0E+09
RR53 RR57	5.0E+05	2.5E+05	1.0E+05	6.2E+05	4.3E+07	7.1E+07	1.2E+09	2.5E+09
UJ76	6.9E+06	1.1E+06	5.9E+05	2.1E+06	4.7E+07	8.0E+07	7.4E+08	8.3E+08
RR73 RR77	3.4E+06	5.7E+05	2.1E+05	3.1E+06	6.9E+07	1.2E+08	1.1E+09	1.2E+09
UX85b	1.0E+07	1.3E+07	4.8E+07	1.0E+07	9.4E+07	1.9E+08	3.3E+08	3.3E+09
US85	5.0E+06	6.3E+06	3.6E+06	2.9E+06	2.7E+07	5.4E+07	9.4E+07	9.4E+08

!!! Amazing !!!


Close to 'Threshold'

Critical


Dramatic?




S.E.U./poTED




Fluence over the UJ8x area




Hadron Fluence in UJ87/UJ88 - Radmon and Ramses



Energy Spectrum at 8RM05S







## FLUKA/RAMSES benchmark

Detector	Measured dose (μSv/h) @10.6MHz	Ratio (meas/simu)
PMI8501 (UX85)	24.0	1.1
PMI8511 (UX85)	120.0	0.8
PAT8511 (US85)	36.7	0.6

## FLUKA/RadMon benchmark

Detector	Ratio (FLUKA exp/measure)
8LE10S	1.6
8LE07S	2.0
8LE04S	1.6
8LE08S	2.2

FLUKA Simulations provide high energy hadron fluence, dose and 1 MeV Si equivalent in the LHCb cavern according to the Phase-2 shielding implementation proposed in the R2E Project

- ⊗ Very good agreement with PMIs and PATs RAMSES detectors
- ⊗ RadMons set at 3V more difficult (at low count rates)
- ⊗ Significant uncertainties to be considered (thermal neutron contribution, detector geometry, etc...)
- ⊗ Uncertainty at least a factor of 2