

From: Pablo Marin Barbancho pablo.marin.barbancho@cern.ch
Subject: CMS Flushing racks - dates
Date: 19 February 2025 at 19:59
To: Beatrice Mandelli beatrice.mandelli@cern.ch
Cc: Andrea D'Auria Andrea.D'Auria@cern.ch

PB

Dear Beatrice,

After checking with users and group services, these are the latest dates regarding the dry gas racks installation:

-SX5 racks: commissioned and operative by week 17 (back-up needs still to be confirmed in the following days).

-USC racks: in place by end of week 14 (EN-EL intervenes in the area in week 15 and can connect them to power - in case they are not in place by then we can schedule a new EN-EL intervention but this will depend on their availability); partially commissioned (i.e, CO2 rack operative, the rest will be commissioned later as we cannot flush hypoxic air in the mezzanine during the run) by week 21 (before Technical Stop).

Bests,

Pablo

Pablo Marin Barbancho | CERN, Experimental Physics Department, CMS
Office 505/1-007 | CH-1211 Geneve, Switzerland | Tel: +41 75 411 0911