


Towards sustainable data centres at CERN

Dr. Olof Barring - CERN IT/FCS

14/04/2026 @ ET Industry Computing Workshop 2026

Outline

- **Brief history**
- **Prévessin Data Centre (PDC)**
- **Meyrin Data Centre (MDC)**
- **Summary**



Brief history

CERN has hosted computers since 1950s

1972: first data centre (still in use)

- **2002: adding new substation**
- **2006: New chillers installation**

Insufficient for LHC Tier-0 computing

- **2008 Concept study for new DC - \$\$\$ → no-go**
- **Tender for remote hosting**
- **2012-19: ~1.5 MW hosting in Hungary**
- **2018-24: host 1MW in modular DC**
- **2020: tender for new DC**

2024: commissioning new DC





Prévessin Data Centre (PDC)

Tender approach

- Turn-key contract for the design, construction and 10-year operation


Functional specification

- Max footprint 37 m × 70 m (~2500 m²)
- Capacity 4 MW for ITE
 - Allow upgrade to 12 MW in two stages of 4 MW
- Rack density: average 20 kW, max 25 kW
- Max annualized PUE 1.15
- Redundancy
 - 2N for electrical distribution
 - N+1 for HVAC
- Heat recovery

Options

- UPS coverage: 10% or 20% of total power
- Rack PDUs
- 18/0.4 kV transformers

Winning offer



Prévessin Data Centre (PDC)

In use since Feb 2024


- 4 MW is available in two ITE rooms on top floor
- 20% UPS (0.8 MW) coverage
- Air-cooled: fan-wall + hot-aisle confinement with chimney
- Dry-coolers with adiabatic assist
- Currently ~50% ITE load (2 MW)
- Contractual limits @ >50% load
 - Annualized PUE ≤ 1.15
 - Annualized WUE(*) ≤ 0.379 l/kWh IT



Expect ramp up to 5-6 MW in 2030 (start of HL-LHC)

For HL-LHC the +4 MW upgrade is needed

- Phase 2 installation planned to start in 2027
- 4 MW will be available in two ITE rooms on middle floor





(*) WUE: Water usage effectiveness

Building 776: new sustainable heat plant

New heat plant

- Neighbouring to PDC
- Delivery in Q3 2026
- Recover 2 MW waste heat
 - Limited by installed ITE
 - 3 MW heat exchanger
 - Up to 4 MW in phase 2
- 80% of CERN Prévessin campus heating
- 60% CO₂ reduction



Meyrin Data Centre (MDC)

In use since March 1972

- **Evolved through several ITE generations**
 - Mainframes, supercomputers
 - UNIX workstations
 - Whitebox PC farms
 - Racked Linux servers
- **Current infrastructure**
 - 3.8 MW available / 2.5 MW used
 - 3 IT rooms
 - 1445, 1240 and 187 m²
 - 8 18/0.4 kV transformers:
 - 2x 2 MVA + 6x 3 MVA
 - 5 UPS groups
 - 3x1.2 MVA + 1.6 MVA + 2 MVA
 - 9 chillers:
 - 4x1.5 MW + 2x1 MW+ 3x0.5 MW



Meyrin Data Centre (MDC)

Current PUE ~1.45


- Mainly due to (aging) mechanical chillers

Improvements (WIP)

- This year: started consolidation of UPS systems.
- Reduce number of UPS groups: 5 → 3
- Reduce UPS capacity: 7.5 MW → 3.8 MW

Coming years: replace aging chiller infrastructure

- Opportunity for consolidation and explore use of free cooling



Summary

- **CERN's two data centres (MDC and PDC) with combined 7.8 MW hosting capacity**
 - For the PDC two 4 MW upgrade options are available and the first will start in 2027 to cover the needs for HL-LHC
 - MDC is currently limited to 3.8 MW but with high redundancy
- **PDC is a modern and sustainable design**
 - $PUE \leq 1.15$
 - WUE (Water usage effectiveness) ≤ 0.379 l/kWh IT
 - ITE waste heat is recovered in a brand-new heating plant
 - Initial 2-3 MW, later (phase 2) 4 MW
 - 80% of the heating for CERN Prévessin campus
 - 60% CO₂ reduction