

# Machine Protection Issues OP Cold Checkout Review

Alick Macpherson

# Tasks of the protection system

## Protect the machine

- **First priority:**
  - Protect (sensitive) LHC equipment and transfer line equipment from damage
- **Second priority:**
  - Prevent superconducting magnets from quenching by dumping the beam BEFORE particle losses become too large.
    - Downtime after a quench is in the range of 1 hour – 8 hours

## Protect the beam

- The protection systems should only dump the beam when necessary.
  - False beam dumps to be avoided

## Provide the evidence

- In case of failure, complete and correct diagnostic performed
  - Post Mortem Analyses must be done
  - Post operational checks must be done

NB: I will not address issues of system reliability, as a full MPS study has already been done, but at this stage statistically meaningful data sets have not been obtained

# Protecting the Machine: Interlock Flags

- SPS\_Probe\_Beam Flag
  - TRUE when beam to be extracted from SPS is less than  $10^{11}$  protons.
  - Required when injecting into an empty LHC
- SPS\_SafeBeam Flag
  - TRUE when beam to be extracted from SPS is less than  $10^{12}$  protons
  - No limits on the number of bunches
  - SPS\_Safe\_Beam==TRUE includes SPS\_Probe\_Beam==TRUE
- LHC\_Beam\_Presence Flag
  - TRUE if any beam is circulating in the LHC
  - When FALSE, SPS extraction permitted only if SPS\_Probe\_Beam==TRUE
- LHC\_Safe\_Beam Flag
  - TRUE if beam circulating in LHC has intensity of less than  $10^{12}$  protons
  - Masking of maskable interlocks only if LHC\_Safe\_Beam==TRUE
  - High intensity injection into LHC is forbidden if any interlocks are masked.
  - LHC\_Safe\_Beam==FALSE is required for injecting high intensity beam

# Protecting the Machine: SPS extraction logic

SPS Extraction is allowed if....

ProbeBeam .OR.

(LHC\_Beam\_Presence .AND. ((NOT.LHC\_Safe\_Beam ).OR. SPS\_Safe\_Beam))

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
SPS Probe beam Flag	1	1	1	1	1	1	1	1	0	0	0	0	0	0	0	0
SPS Safe beam Flag	0	0	0	0	1	1	1	1	1	1	1	1	0	0	0	0
Beam Presence Flag	0	0	1	1	0	0	1	1	0	0	1	1	0	0	1	1
LHC Safe Beam Flag	0	1	0	1	0	1	1	0	0	1	1	0	0	1	1	0
Extraction						YES	YES	YES		NO	YES	YES		NO	NO	YES

- High Intensity Injection Trick: convert from Case 15 to Case 16
  - High Intensity Injection requires that LHC\_Safe\_Beam flag be forced FALSE
  - Forcing is done in software via LHC sequencer
    - => Safe Machine Parameter Controller overwrites measured LHC\_Safe\_Beam flag
    - => Sequencer must check for masks prior to overwrite

- Concern:
  - Details of extraction logic need to be finalised so SMP controller can be done

# Protecting the Machine: MPS aspects of putting beam in the LHC

## MPS aspects of putting beam into the LHC

- Cascaded Beam Permits  
LHC\_Ring\_Beam\_Permit -> LHC\_Injection\_Permit -> SPS\_Extraction\_Permit
- LHC\_Ring\_Beam\_Permit defined from LHC\_Ring\_BIC inputs
- Requires Safe Beam Parameters from Safe Machine Parameter (SMP) Controller
- Masked interlocks permitted only when LHC\_SAFE\_BEAM==TRUE

## LHC Safe Beam Flag

- SBF=SBF(I,E) determination: Baseline was for measurement from only one DC BCT.
- Need reliable SBF as can mask maskable interlocks when LHC\_SAFE\_BEAM==TRUE
- **Concern: Can we build in redundancy => Can two DC BCTs be used?**
  - In addition, do we use SIS to calculate SBF from FBCT/DCBCT intensity?
    - ie Compare with timing system distributed SBF.Discrepancy => beam dump

## Safe Machine Parameter Controller

- Safe Beam Parameters are distributed from the SMP Controller to:
  - To SPS\_Extraction BIC via a hardware link
  - To the user systems via the GMT
- Safe Machine parameters logged into history buffer by the SMP Controller
  - History buffer is readout and logged
- LHC timing not necessary for safety aspects of SMP Controller or SPS\_Extraction BIC

# Protecting the Machine

## Concerns related to BIS and SMP

### Present Schedule:

- SPS\_Extraction\_BIC Interlock tests:
  - Scheduled for week 46 (next week)
  - Status: SPS\_Extraction BIC tests => interlock tests essentially postponed
    - Reason: SMP implementation not possible + BETS not in final state

### Scheduling status

- Present planning: Full system commissioned by end of March
  - Includes: SMP + SPS\_Extraction\_BIC + Regular BICs + Interface to Individual systems + BCT + BETS
  - Tracking of progress of MPS aspects of BIS to be done in MTF

### Concerns:

- Final specifications for SMP need to be set, so implementation can be done
- XPOC and IPOC was foreseen for the BIS but as yet not implemented
- Internal Post mortem analysis planned by not yet implemented
- Schedule is tight

### To be noted:

- Schedule is tight => AB/CO (BIS group) + MPS need to confirm objectives and milestones
- Need to estimate if sufficient manpower to complete system required by MPS
- Careful coordination and progress tracking is required for commissioning of BIS with individual systems

# Protecting the Machine: Individual systems

## Machine protection (from beam) is built from quasi-modular individual systems

- Systems input into Beam Interlock system. Can also input directly into LBDS.
- Many MPS issues already resolved in HWC and in individual system commissioning

## Hardware surveillance essential

- Surveillance of critical settings:
  - Setting out of tolerance => system USER\_PERMIT=FALSE => beam dumped
- MPS not designed to react to non-critical settings

- **Concern: If SIS used to cross-check critical settings what is the feasible refresh rate?**
  - Dependent on size of critical setting data set and or DB access

## Post operational Checks: XPOC and IPOC


- At resent, only LBDS requires XPOC and IPOC to reassert the USER\_PERMIT

## How to deal with front end failure of a channel in a user system


- If failure prevents assertion of USER\_PERMIT=TRUE
  - If a maskable channel, it can be masked if stay with LHC\_SAFE\_BEAM=TRUE
  - If unmaskable problem must be fixed
- Fixing the problem => Direct intervention
  - If this is not possible, channel's interlock input can be disabled
    - Disabling only done after consultation with MPS and system experts

- **Such actions require a review panel LTC or else establish LPP**  
**LPP = LHC Protection Panel**

# Protecting the Machine: Beam Interlocks and Individual systems







# Protecting the Machine:

## Individual systems – Key systems

**For MPS there are a subset of user systems that crucial to starting the LHC**

- Key systems: **BIS, BLMs, Collimators, LBDS, PIC**
- If any of these systems shows a problem => direct risk of damaging the machine  
=> **MPS must block attempts to operate the machine**


### Observations

- Priority given to commissioning procedures for all key systems
- Detailed commissioning procedures and programme developed for BIS and LBDS

### Concerns

- Commissioning is on a tight schedule
- Assess global MPS issues from inter-dependencies of ~modular individual systems
- Need to develop a commissioning fall-back strategy
  - What is to be done if (parts) of key systems are not ready for combined commissioning tests at a given point in time:
- **Who will manage and coordinate the commissioning of the MPS across the LHC?**
  - Applies to BIS + all individual systems
  - Is prioritised commissioning necessary (across systems, across the machine)?

# Aside: Safety critical aspects of the LBDS

- 
- Signal from beam interlock system (test in HWC/RR)
    - No trigger = no beam dump
  - Energy tracking
    - Potentially catastrophic (whole beam at “any” amplitude)
  - MKD retriggering (test in HWC/RR)
    - No retriggering could put whole 7 TeV beam at  $\sim 10\sigma$
  - TCDQ setting
    - Wrong w.r.t. orbit exposes LHC arc / triplets / collimators.
  - System self-tests and post-mortem
    - Undetected ‘dead’ MKD severely reduces reliability
  - Aperture, optics and orbit
    - Dump with bad orbit could damage extraction elements MSD, TCDS or MKB
  - MKD – MKB connection and sweep form
    - Insufficient dilution could damage TDE, BTVD and TDE entrance window
  - Abort gap ‘protection’
    - Beam in the abort gaps risks quench, or TCT/LHC damage if TCDQ position error
  - Fault tolerance with 14/15 MKD
    - The system is designed to operate safely with only 14 out of the 15 MKDs

**Nearly all aspects need beam commissioning (validation or optimisation)  
=> Clear commissioning programme is essential – including MPS aspects**

# Protecting the Machine:

## Individual systems MPS and operation

### Individual systems: MPS commissioning requirements

- Each system must pass individual system commissioning
- Follow on with dedicated MPS commissioning procedures
  - Validate interaction of the individual system with the BIS
- All systems responsible for asserting their own USER\_PERMIT (input to BIC)
- No user system initiates an action based on info returned from BIS
  - => BEAM\_INFO==FALSE is not a sufficient condition for initiating actions

### Recovery of the BEAM\_PERMIT loop

- Done by re-establishing the USER\_PERMIT of individual systems
- MPS requires post operational checks only from “single-instance” systems before setting USER\_PERMIT==TRUE
  - At present only LBDS required to complete XPOC and IPOC
  - Individual system Post mortem analyses: try to identify reason for beam loss
    - Not always essential for re-establishing operation
    - Global PMA more important for re-establishing operation

### Concerns:


- Which MPS critical systems should perform an XPOC? (LBDS, BIS, Injection?)
- Global assessment strategy of individual post-mortem analyses not yet apparent
  - What MPS issues are checked. What are the operations implications

# Protecting the Beam: MPS requirement of MCS

MPS demands parameters critical to safe operation be handled by **Management of Critical Settings (MCS)**

**MCS must check (set and check) all interlock settings before every LHC fill**

- Interlock setting = pre-defined safety tolerance on a parameter
- If  $|\text{measured-reference}| > \text{interlock setting}$ , set BIS and/or SIS Interlock



Role based access:  
authentication + authorization

MCS manages parameter repository  
and potentially generate SIS interlocks

If authorized: new setting stored in  
DB with MCS digital signature.

If cycle resident: new setting sent  
to front end with MCS digital signature.

FESA verifies MCS digital signature.  
If OK, new setting written to HW.  
If not OK, front end systems responsible  
for alarm/interlock generation

# Protecting the Beam: MPS and operational decisions

**MCS to manage interlock settings, SIS reference sets, XPOC reference values, authorised operational settings**

## **Observations:**

- MCS specifications defined, and system mostly exits
- RBAC used for controlling modification of critical settings in active tables

## **Concerns:**

- No explicit read back validation that critical setting is correctly set in hardware
  - Assumed if sent FESA without transaction error, it is correctly set
- Schedule and commissioning procedure needed for validation of MCS operation
  - How is MCS digital signature authorisation validated across different systems
  - RBAC implementation ready, needs validation with users
- Can MCS/+RBAC adapt to significant enlargement of set of critical settings?
- How does MCS handle changes of critical settings within a fill?

## **Procedure for changing a MPS critical setting ( eg Master threshold table for BLM)**

- At present, no clear mechanism defined. **Concern: Decision not left to a single person**
- Proposal:
  - Implications must be fully assessed and understood
  - **Concern: Any change first authorised by joint OP/MPS panel (LPP/LTC?)**
  - After authorisation, change implemented via RBAC and propagated correctly

# Providing Evidence

## Summary - Post Mortem Workshop: LEADE 15/10/2007

### Development of Post Mortem Analysis (PMA)

- Statement: HWC should steer powering PMA, and OP should steer Beam PMA

### HWC Post Mortem Analysis

- Post Mortem Analysis for superconducting elements – partially done
  - Semi-automatic analysis needed
  - Soft inhibit of re-powering needed when PMA shows non-conformity or fails
- Issues
  - MPWG to address use of buffers for periodic and transient requirements.
  - Cross system signal browsing, and correlation of signals needs to be clarified
  - SDDS analysis to be improved (X-Y info, etc). **SDDS Task force being set-up**

### Beam Post Mortem Analysis

- Post Mortem Technology: Choice of Java or LabVIEW
  - **Concern: Not clear on decision criteria, timescale or responsibility**
    - **AB/OP clearly has preference for Java**
- Observations:
  - Injection: Shot-by-shot logging data required for injection quality “PM”.
    - **Concern: Uses non-CERN standard data format and DB (ie SDA). Why?**
  - LBDS: PM trigger must be a condition on Beam Dump Trigger.
    - Note: XPOC, based on LSA. LBDS proposal: not use PM data for XPOC.
  - OP: Rapid accurate PM analysis a top priority for operation.
    - **Concern: PMA and LSA approaches must be coherent. Is this the case?**


# Protecting the Beam: Other MPS issues

## Abort Gap Monitor

- Needed for ~Day 1. BI will provide AGM
- Not officially and MPS concern, but ...

- **Concerns:**

- Schedule for commissioning
- Development of CCC interface.
  - Who?
- What about abort gap cleaning?



## Protecting the beam from the Expt's

- **Hardware injection inhibit from Expt into injection BICs**

- Prevents injection (any intensity) into LHC
  - Hardware = BIS hardware => reliable

- **Concern:**

- Is generation of inputs reliable and standard across the Expt
- Needs clear commissioning before these interlock inputs are un-disabled

- **Expt interlock**

- Unmaskable interlock that can toggle USER\_PERMIT

- **Concern:**

- Is generation of input reliable. Is it standard across the Expt
- Needs clear commissioning before these interlock inputs are un-disabled



# Summary and observations

- Our Machine Protection System comprises a large number of varied systems
  - Careful management and tracking of MPS commissioning must be in place
  - Commissioning plans must incorporate prioritising and fall-back planning.
  - MPS Commissioning procedures address almost all relevant systems
    - Detailed MPSC procedures for key systems are well advanced
- SPS Extraction logic should be finalised
  - Permits Safe Machine Parameter Controller to be implemented
- Need to clarify degree of redundancy in LHC\_Safe\_Beam flag:
  - More or less OK
- Full BIS System to be commissioned by May (Extraction BIC by end of March)
  - Are more resources required to finish full system in time?
- MPS requirements on XPOC for the BIS should be revisited
  - AB/CO(BIS) plan to implement XPOC + PMA.
- MCS implementation in place, but MPS related commissioning needs scheduled
  - Checking of MCS+ RBAC with SIS + FESA should not be underestimated
- Responsibility for critical settings/interlock input disabling not left to one person
  - MPS needs to consider a review panel to deal with MPS operational issues
- We need to require quality control the interlock inputs coming from the Expts

# Last observation

Thanks to all involved for their patience,  
input and help.

This exercise has been very useful,  
and now I have more questions  
than before I started ...




Spare stuff

# BIS Interlock Inputs

Insertion Region Position (Left/Right) Beam	IR 1				IR 2				IR 3				IR 4				IR 5				IR 6				IR 7				IR 8			
	L		R		L		R		L		R		L		R		L		R		L		R		L		R		L		R	
	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2		
Un-Maskable Independent User System Inputs:																																
Vacuum System	1	1			1	1	1	1	1	1			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	
Experiment Movable Devices			1	1															1	1												
LHC Beam Dumping System																					1											
CERN Control Centre	1	1																			1											
Safe Machine Parameters			1	1																												
Un-Maskable Simultaneous User System Inputs:																																
Beam Loss Monitor System	1				1				1				1				1			1				1				1				
Powering Interlock Controllers	1		1		1		1		2				1		1		1		1		1		2				1			1		
Warm Magnet Interlock Controllers	1				1				1						1				1				1				1					
Vacuum System			1		1		1										1										1					
Experiment Detectors			2					1									2														1	
Experiment Movable Devices																															1	
Access System																															1	
Maskable Independent User System Inputs:																																
Collimation System	1	1	2	2	2	2	2	2	2	2					1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	
Transverse Feedback															1	1																
RF System													1	1	1	1																
Beam Lifetime Monitor													1	1																		
Beam Position Monitor																							1	1								
Beam Aperture Kicker													1	1										1	1							
Beam Television					1						1	1			1	1					1	1					1				1	
Maskable Simultaneous User System Inputs:																																
Beam Loss Monitor System	1				1				1				1				1			1				1				1				
Powering Interlock Controllers	1		1		1		1		2				1		1		1		1		1		2				1			1		
Fast Magnet Current Monitors	1										3											2										
Experiment Magnets			1						1								1														1	
Beam-1	3		4		4		3		3		1		4		4		3		3		4		3		3			3		3		
Both-Beam	6		6		6		7		7		3		4		2		5		7		5		4		7		3		6		6	
Beam-2	3		4		3		3		3		1		4		4		3		3		3		4		3		1		3		4	
Totals																												Beam-1	48			
																												Both-Beam	84			
																												Beam-2	49			

# Beam dumps



**In case of Emergency BD\*, the 2 beams will be always dumped thanks to a coupling between BIS-1 & BIS-2**

- ⇒ The "Filter Box" is not activated, and the two Beam\_Permit changes are detected by the CTG
- ⇒ PM Events (lets call them E-PM1 and E-PM2) will be both broadcasted over the Timing Network
- ⇒ in order to freeze their PM buffers, the Equipment systems have subscribed to E-PM1 and to E-PM2.

*\* Whatever was the request' source: from "Both Beams Systems" or from "Individual Beam systems"*

**In case of Programmable\*\* BD, only one beam is dumped (no coupling between BIS-1 & BIS-2)**

*\*\*always provoked by LHC-SEQ via the Timing*

- ⇒ one PM Event (lets call it P-BD1 or P-BD2) will be "generated" by the LHC-SEQ via the CTG.
- ⇒ This event is used to provoke a beam Dump. In addition, CTG generates the Disable Event ("DISPMn") for the Filter box.
- ⇒ As the Filter Box is activated: the corresponding Beam\_Permit change is masked to the CTG (other one not masked).
- ⇒ ( If needed for few systems ) Freezing PM buffers is still achievable if they have also subscribed to "P-BD1" or "P-BD2"

# Injection interlock inputs

- In SR2, Beam-1 Injection, Channel # is shown in second column:

•	CIB.SR2.INJ1	1	UNmaskable	Operator Switch
•	CIB.SR2.INJ1	2	UNmaskable	LHC Beam1-Permit
•	CIB.SR2.INJ1	4	UNmaskable	MKI2 Status
•	CIB.SR2.INJ1	5	UNmaskable	Vacuum
•	CIB.SR2.INJ1	7	UNmaskable	ALICE_ZDC
•	CIB.SR2.INJ1	8	Maskable	Collimation Motor-Control
•	CIB.SR2.INJ1	9	Maskable	Collimation Env_Param
•	CIB.SR2.INJ1	13	Maskable	FMCM on MSI
•	CIB.SR2.INJ1	14	Maskable	MSI Convertor Sum Fault

- In SR8, Beam-2 Injection, Channel # is shown in second column:

•	CIB.SR8.INJ2	1	UNmaskable	Operator Switch
•	CIB.SR8.INJ2	2	UNmaskable	LHC Beam2-Permit
•	CIB.SR8.INJ2	4	UNmaskable	MKI8 Status
•	CIB.SR8.INJ2	5	UNmaskable	Vacuum
•	CIB.SR8.INJ2	8	Maskable	Collimation Motor-Control
•	CIB.SR8.INJ2	9	Maskable	Collimation Env_Param
•	CIB.SR8.INJ2	13	Maskable	FMCM on MSI
•	CIB.SR8.INJ2	14	Maskable	MSI Convertor Sum Fault

- Add all EXPERIMENTS who choose to use injection inhibit system proposed in LEADE.

# SPS extraction

