


# Collimation system post-LS1: status and commissioning




**G. Valentino, R. Bruce, S. Redaelli, B. Salvachua**


**on behalf of the ABP Collimation Team:** A. Marsili, D. Mirarchi, E. Quaranta, A. Rossi, R. Rossi

## **Special thanks to:**


O. Aberle, J. Albertone, S. Athanasiadis, V. Baglin, A. Bertarelli, C. Boccard, F. Carra, G. Cattenoz, F. Cerutti, J. Coupard, S. Chemli, C. Derrez, L. Esposito, R. Folch, I. Garcia, M. Gasior, S. Jackson, L. Jensen, J. Lendaro, R. Losito, A. Masi, E. Skordis, J. Wenninger, D. Wollmann




# Outline



- **Introduction**
- **Post-LS1 collimation system**
  - Expected gains from upgrades
- **System readiness**
  - Installation status
  - Upgrades of collimation controls + software
- **Commissioning**
  - Sector Test
  - Commissioning without/with beam
  - Intensity required for alignments and loss maps
- **Early measurements**
- **Conclusions**



# Introduction



Important collimation upgrade program during LS1 with 30% of the system changed. All IRs with collimators are affected.

- New collimators with embedded BPMs (IR1, IR2, IR5, IR8 and IR6).
- Improved TCL layouts in IR1 and IR5.
- Installation of additional passive absorbers in IR3.
- Improved IR8 layout: replacement of 2-in-1 beam collimators by 1 beam collimators.
- Removal and re-installation of 3 primary collimations TCP in IR7 due to the ventilation work and replacement of 1 primary collimator IR7 due to heating problems during Run I.
- Software upgrades to profit from the new embedded BPM collimators

## Engineering Change Requests (ECRs)


EDMS Doc.	Description
1251162	New BPM collimators in IR1/2/5/6
1251173	New BPM collimators in IR8
1273450	New passive absorber in IR3
1283867	Infrastructure preparation for TCL6
1329235	Crystal collimation experiment in IR7
1357736	TCL6 installation

## Close collaboration with:

O. Aberle, F. Cerutti, C. Derrez, R. Folch,  
I. Garcia, J. Lendaro, R. Losito, A. Masi EN/STI  
A. Bertarelli, F. Carra EN/MME  
J. Coupard, S. Chemli EN/MEF  
V. Baglin, G. Cattenoz TE/VSC  
J. Albertone, C. Boccard BE/BI  
S. Redaelli, B. Salvachua BE/ABP



# Post-LS1 Collimation System




- New
- Replaced
- Taken out + put back

- **Upgrades:**
  - 16 TCTs + 2 TCSGs
  - 8 TCLs
- **Consolidation:**
  - 1 TCP
  - 3 TCPs


Momentum cleaning

Betatron cleaning




**Post LS1: 118 collimators**  
**Movable 100 → 108**





# Collimators with BPMs





16 Tungsten TCTs in all IRs and 2 Carbon TCSGs in IR6 will be replaced by new collimators with integrated BPMs.

→ Direct measurement of the beam orbit at the collimator



## Motivation for the change:

- Faster alignment → more flexibility for the IR configuration
- Reduce orbit margins in IR6 TCSG-TCT hierarchy: more room to squeeze

*TCSJ jaw*





# TCL physics debris collimators



- **TCL5: already installed and used in 2012**
- **TCL4: already produced but not installed in Run 1**
  - only required at design lumi + space needed for RP147 station
  - **Gains:** up to factor 10 better cleaning than single TCL5, and allows operation of forward physics detectors by opening the TCL5 in high-intensity fills
- **TCL6: recycled from previously-installed tungsten TCTs**
  - **Gains:** reduces losses in DS by factor 100 + provide flexibility for future upgrades of forward physics programme.
  - **Disadvantages:** radiation to RRs and contribution to impedance increase if used at tight settings (e.g.  $10 \sigma$ ). Still evaluating which settings should be used (e.g. asymmetric,  $15-20 \sigma$ ).


# TCL physics debris collimators




- **TCL5: already installed and used in 2012**
- **TCL4: already produced but not installed in Run 1**
  - only required at design lumi + space needed for RP147 station
  - **Gains:** up to factor 10 better cleaning than single TCL5, and allows operation of forward physics detectors by opening the TCL5 in high-intensity fills
- **TCL6: recycled from previously-installed tungsten TCTs**
  - **Gains:** reduces losses in DS by factor 100 + provide flexibility for future upgrades of forward physics programme.
  - **Disadvantages:** radiation to RRs and contribution to impedance increase if used at tight settings (e.g.  $10 \sigma$ ). Still evaluating which settings should be used (e.g. asymmetric,  $15-20 \sigma$ ).

FLUKA simulations  
presented in  
several CWG meetings






# Passive absorbers





- **Run 1 → to reduce the dose in the warm magnets and increase their lifetime:**
  - In IR7: 3 passive absorbers per beam were added to protect D3 and Q5
  - In IR3: only 1 passive absorber per beam to protect D3
- **Doses measured 2011-2012 showed that the flexibility of the collimators settings (IR3/IR7 loss sharing) could be compromised without protecting IR3 Q5.**
- **FLUKA simulations indicate an improvement by a factor 2-5 in Q5.**
- **Therefore, the installation of 1 additional absorber per beam in IR3 in front of Q5 to reduce the dose from off-momentum losses was proposed.**



Component	New distance from IP3 (m)	Length (m)
TCAPD.6L3.B1	-153.058	1
TCAPD.6R3.B2	153.051	1

*In-house production: TCAPD*






- 80% of the foreseen new collimators are installed.
- IR1, IR2, IR3, IR6 and IR7 installations have been completed!
- On track to complete TCTP installation by mid-July 2014.
- Commissioning in the tunnel has started, and we plan to start remote commissioning as the collimators become available.
- By the time of the Sector Test (November) we plan to have ALL collimators commissioned.



# Collimation Software Upgrades

- The low-level controls have been upgraded and improved (EN/STI).



- Upgrade to FESA v3 (framework upgrades discussed by D. Jacquet).
- 12 LVDTs will be replaced with a new design (I2PS) unaffected by EM fields.
  - drifts of up to 200  $\mu\text{m}$  for one IR3 collimator


# Collimation Software Upgrades



Jaws aligned when BPM signals are equalized!

- **Successive approximation algorithm** needed due to BPM non-linearities
- **Fast, parallelized alignment:** < 20 s for all BPM collimators (reduction by 2 orders of magnitude)
- Can align at large gaps (> 50 mm) with < 10  $\mu\text{m}$  accuracy without touching the beam
- Individual jaw corner alignment (not possible with BLMs)

- We are preparing a test stand on surface for controls tests
- Complemented with more beam tests at the SPS in Oct/Nov 2014
- A **functional specification** has been circulated and agreed upon by BE/ABP, BE/BI, BE/OP and EN/STI



**FUNCTIONAL SPECIFICATION**


**OPERATIONAL SOFTWARE FOR COLLIMATORS WITH EMBEDDED BPMS IN THE LHC**

Abstract


This document outlines the software specifications for operation of the new collimators with embedded BPM pick-up buttons, covering the main functionalities of fast beam alignment and online orbit monitoring. Eighteen BPM-collimators of type TCSGP and TCTP are being installed in LS1. The experience from beam-based alignments in the LHC with feedback from the BLM system, and in the SPS with the new embedded-BPM collimators is recalled. A FESA-based software architecture is proposed, and the interactions between the components are discussed. Finally, several considerations are proposed for LHC operation, related to beam commissioning and software interlocks.

Prepared by:	Checked by:	Approved by:
M. Gasior A. Nosych S. Redaelli G. Valentino J. Wenninger	C. Boccard R. Bruce B. Goddard F. Ehm S. Jackson	<b>G. Valentino et al.</b>






# Collimation Software Upgrades




BLM




Collimators




— Run I






# Collimation Software Upgrades



BLM





Collimators




— Run I  
— Run II


Collimator  
BPMs



\*after experience gained with new BPMs





# Follow-up from MP Workshop



- **Actions from MP Workshop being followed up (see talk by D. Wollmann)**
  - Discussed in joint inj/dump + collimation meeting
- **Validation of collimator settings:**
  - Avoid issues encountered in 2012 with wrong settings (not caught by loss maps!)
  - CCC application to verify that settings measured during alignment = settings put in the machine
- **Collimation Vistar improvement:**
  - Clearer machine-mode dependent colour-coding: e.g. inj. prot. collimator statuses should not turn red at  $> 450$  GeV (when gaps are opened and prevent injection)
  - Ensure that “red” only indicates an issue for operation
- **Beam-beam separation limits for TCTs**
  - No robust calculation, decision taken to rely on embedded BPMs.
  - Risk of TCLs (no BPMs) not moving considered acceptable




# Preparation of sector tests




Collimator on anti-collision switches

- Similar to 2008 Sector Tests
- Before Sector Test, collimators should have been commissioned without beam and regularly included in dry-runs.
- During Sector Test collimators will be used to:
  - Stop beam in IR3, IR7 & IR6
  - Re-validate BLM dump signals with different collimator settings in collaboration with BLM team (C. Zamantzas)



# First ideas on Commissioning



- Initial commissioning **without** and **with beam** will be very similar to previous commissioning.

- Remember that just 18 out of 108 collimators have BPMs


*Expect the first alignment of all collimators to take same time as in 2012 (7 hours)*

- The benefit from BPMs at the collimators will come a bit later:


- *Improving  $\beta^*$  reach: We do not expect to rely on the new functionality from day 1, expect a learning curve (see R. Bruce talk)*
- *Fast IR configuration: We could benefit quite early thanks to the experience in the SPS*
- *Interlocks: Validation is needed, evaluate stability of the signals, etc.*

- Detail commissioning plan including adequate testing of the BPMs is progressing in collaboration with BI.

- As soon as the new FESA classes are ready we can test a subset of collimators as they become available.



# Required intensity for commissioning with beam



- **Minimum intensity for alignment:**


- full BLM-based alignment intensity consumption: **7E10 - 1E11 p**
- minimum for embedded BPMs: **5E9 p**

- **Minimum intensity for loss maps:**

- defined by the minimum BLM signal needed to measure the leakage to Q8 in IR7

$$\text{BLM}^{\text{Q8}} = \eta_c \times \text{BLM}_{\text{min}}^{\text{TCP}} > \text{BLM}^{\text{noise}}$$

$$\text{BLM}_{\text{min}}^{\text{TCP}} > \frac{3 \cdot 10^{-7} [\text{Gy/s}]}{5 \cdot 10^{-5}} \\ = 6 \cdot 10^{-3} [\text{Gy/s}]$$




**> 8E9 p (at 4 TeV) per plane**


- **For alignments and loss map validation, we need a stable beam orbit**

- **bottle-neck:** need 2 nominal bunches to establish and optimize collisions!





# Required intensity for commissioning with beam




- Assuming **2-3 fills per machine mode** for alignment + qualification:


Machine Mode	Alignment		Betatron Loss Maps		Momentum loss maps*	
	Intensity (E11)	Bunch Config	Intensity (E11)	Bunch Config	Intensity (E11)	Bunch Config
Injection	2	2 nominal	2	2 nominal (H/V)	2	2 nominal
Flat Top	2	2 nominal	2	2 nominal (H/V)	2	2 nominal
After Squeeze	2	2 nominal	2	2 nominal (H/V)	2	2 nominal
Collisions	2.2	2 nominal	2.2	2 nominal + 2 non-coll probes (H/V)	2.2	2 nominal + 2 non-coll probes

\*will probably need +1 for off-momentum (+ 1 for async dump)


- Fits in with the proposed “**restricted SBF**” of 2 nominal + pilots (see talk by L. Ponce)
- Would still prefer 3 nominal bunches as done in previous years for **operational margin..**
- For eventual frequent configuration changes which require alignments and loss maps, we can have **1 fill for squeeze + colliding (as in 2012)**, and inject 2.5E11 p directly from the start.
- Once experience is gained with embedded BPMs in TCTs, alignment in squeeze + collisions won't consume any intensity.




# Early measurements



- **Operation with embedded BPMs**
  - parasitically test the BPM acquisition from the very first fill.
  - need to perform collimator scans to measure the BPM non-linearity coefficients for more accurate beam monitoring.
  - compare alignment with both BLM-based and BPM-based techniques at 7 TeV.
- **Controlled off-momentum loss maps**
  - evaluate the minimal RF trim for the right trade-off between loss map quality & operational efficiency.
- **Tests of collimator settings**
  - need to test several sets of settings before taking the final decision (see talk by S. Redaelli).
  - done via loss maps as in collimation quench test.
- **TCL settings for operation and eventual forward physics runs**
  - Validation of simulations done for cleaning, impedance and R2E studies for different RP and TCL settings.




# Ideas for MDs




- **Halo measurements + characterization**
  - Beam scraping with collimators
- **Active halo population control**
  - Induced tune ripple + ADT blow-up to check limitations from loss spikes
  - Measurements needed to evaluate e-lens installation in LHC
- **Tighter collimator settings**
  - Evaluate cleaning, impedance, machine stability (as done in the past)
- **Crystal collimation**
  - Installed in IR7 during LS1
- **Detailed MD list to come later on..**






# Conclusions



- LHC collimation system has performed very well during Run I: **no quenches** and cleaning efficiency  $\approx$  design value
- **Several HW + SW upgrades** ongoing during LS1 to prepare the system for Run II as we approach nominal beam parameters:
  - 18 collimators with embedded BPMs
  - 8 physics debris collimators
  - 2 passive absorbers
  - 1 replaced TCP in IR7
  - upgrade of collimator controls from CCC-level down to low-level
- **Upgrades and HW commissioning** on track and will be ready for sector test in November
- First plans for **beam commissioning** of the collimation system presented




# Reserve Slides





# LHC collimation: Post LS1



Insertion Region	Collimator name	Acronyms	Functionality	Material	End of Run 1	Post LS1	New in LS1	
<b>IR7: Betatron cleaning</b>	Primary collimator	TCP	Primary betatron cut	CFC	6	6	0	
	Secondary collimator - Graphite	TCSG	Secondary betatron cut	CFC	22	22	0	
	Shower absorber	TCLA	Absorber of larger-amplitude showers	W	10	10	0	
	Secondary collimator - Metallic	TCSM	Secondary betatron cut	MoGr?	0	0	0	
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0	
	Passive absorber	TCAP	Reduce total doses in warm magnets	W	6	6	0	
<b>IR3: Momentum cleaning</b>	Primary collimator	TCP	Primary momentum cut	CFC	2	2	0	
	Secondary collimator - Graphite	TCSG	Secondary momentum cut	CFC	8	8	0	
	Shower absorber	TCLA	Absorber of large-amplitude showers	W	8	8	0	
	Secondary collimator - Metallic	TCSM	Secondary momentum cut	MoGr?	0	0	0	
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0	
	Passive absorbers	TCAP	Reduce total doses in warm magnets	W	2	4	2	
<b>IR6: Dump protection</b>	Primary dump protection	TCSG	Aperture definition for dump protection	CFC	2	0	-2	
	Primary dump protection with BPM	TCSM	Aperture definition for dump protection	CFC	0	2	2	
	Secondary dump protection	TCDQ	Dump absorption block (one-sided)	C	2	2	0	
	Shower absorber	TCLA	Shower absorbers for Q4 and Q5	W	0	0	0	
<b>IR1/IR5: High lumi experiments</b>	Tertiary collimator	TCTH/V	Local triplet protection	W	8	0	-8	
	Tertiary collimator with BPM	TCTPH/V	Local triplet protection	W	0	8	8	
	Physics debris absorber	TCL	Clean matching section and DS from debris	Cu (W)	4	12	8	
	Tertiary collimators with BPM for MS	TCTPH/V	Additional protection for D2/Q4/Q5	W	0	0	0	
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0	
<b>IR2: ALICE and B1 injection</b>	Tertiary collimator	TCTH/V	Local triplet protection	W	4	0	-4	
	Tertiary collimator with BPM	TCTPH/V	Local triplet protection	W	0	4	4	
	Absorbers for injection protection	TCLIA/B	Auxiliary injection protection devices	C	2	2	0	
	Primary injection protection aperture	TDI	Injection protection absorption block	C	1	1	0	
	Injection protection mask	TCDD	Movable D1 mask	C?	1	1	0	
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0	
<b>IR8: LHCb and B2 injection</b>	Tertiary collimator	TCTH	Local triplet protection	W	2	0	-2	
	Tertiary collimator (2-in-1 design)	TCTVB	Local triplet protection	W	2	0	-2	
	Tertiary collimator with BPM	TCTPH/V	Local triplet protection	W	0	4	4	
	Absorber for injection protection	TCLIA/B	Auxiliary injection protection devices	C	2	2	0	
	Primary injection protection aperture	TDI	Injection protection absorption block	C	1	1	0	
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0	
	Physics debris absorber	TCL	Clean matching section and DS from debris	Cu (W)	0	0	0	
<b>T12/T18</b>	Injection protection collimators	TCDIH/V	Injection protection in the transfer lines	Gr	13	13	0	
					<b>TOTAL</b>	108	118	28
					<b>Movable</b>	100	108	26

Replacement

Addition

Replacement

Replacement and addition

Replacement


Replacement

Courtesy of S.Redelli





# LHC collimation: Post LS1



Insertion Region	Collimator name	Acronyms	Functionality	Material	End of Run 1	Post LS1	New in LS1
<b>IR7: Betatron cleaning</b>	Primary collimator	TCP	Primary betatron cut	CFC	6	6	0
	Secondary collimator - Graphite	TCSG	Secondary betatron cut	CFC	22	22	0
	Shower absorber	TCLA	Absorber of larger-amplitude showers	W	10	10	0
	Secondary collimator - Metallic	TCSM	Secondary betatron cut	MoGr?	0	0	0
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0
	Passive absorber	TCAP	Reduce total doses in warm magnets	W	6	6	0
<b>IR3: Momentum cleaning</b>	Primary collimator	TCP	Primary momentum cut	CFC	2	2	0
	Secondary collimator - Graphite	TCSG	Secondary momentum cut	CFC	8	8	0
	Shower absorber	TCLA	Absorber of large-amplitude showers	W	8	8	0
	Secondary collimator - Metallic	TCSM	Secondary momentum cut	MoGr?	0	0	0
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0
	Passive absorbers	TCAP	Reduce total doses in warm magnets	W	2	4	2
<b>IR6: Dump protection</b>	Primary dump protection	TCSG	Aperture definition for dump protection	CFC	2	0	-2
	Primary dump protection with BPM	TCSM	Aperture definition for dump protection	CFC	0	2	2
	Secondary dump protection	TCDQ	Dump absorption block (one-sided)	C	2	2	0
	Shower absorber	TCLA	Shower absorbers for Q4 and Q5	W	0	0	0
<b>IR1/IR5: High lumi experiments</b>	Tertiary collimator	TCTH/V	Local triplet protection	W	8	0	-8
	Tertiary collimator with BPM	TCTPH/V	Local triplet protection	W	0	8	8
	Physics debris absorber	TCL	Clean matching section and DS from debris	Cu (W)	4	12	8
	Tertiary collimators with BPM for MS	TCTPH/V	Additional protection for D2/Q4/Q5	W	0	0	0
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0
<b>IR2: ALICE and B1 injection</b>	Tertiary collimator	TCTH/V	Local triplet protection	W	4	0	-4
	Tertiary collimator with BPM	TCTPH/V	Local triplet protection	W	0	4	4
	Absorbers for injection protection	TCLIA/B	Auxiliary injection protection devices	C	2	2	0
	Primary injection protection aperture	TDI	Injection protection absorption block	C	1	1	0
	Injection protection mask	TCDD	Movable D1 mask	C?	1	1	0
	Dispersion suppressor	TCLD	Local dispersion suppressor cleaning	W?	0	0	0
	Tertiary collimator	TCTH	Local triplet protection	W	2	0	-2
				W	2	0	-2
				W	0	4	4
				C	2	2	0
				C	1	1	0
				W?	0	0	0
				W	0	0	0
				W	13	13	0
	<b>TOTAL</b>				<b>108</b>	<b>118</b>	<b>28</b>
	<b>Movable</b>				<b>100</b>	<b>108</b>	<b>26</b>

Replacement

Addition

Replacement

Replacement and addition


Replacement


Replacement

Installation of 28 collimators


Post LS1: 118 collimators

Movable: 100 → 108





# Availability of information



- ECRs for installation
- Online availability of status of production/installation
- MTF filled with results of all qualification tests for installation
- Acceptance for installation
- Updated LSA database
- Commissioning procedures

**LHC Collimation Project**

**LHC Collimation Activities during LS1 and commissioning**

CERN

Home Collimators with BPMs Passive Absorbers IR3 TCL4,TCL6 IR1,5 TCLAs IR6 IR7 ventilation  
 Production/Installation Acceptance Summary Collimator Inspection Documents


### Installation Status

- [Collimation Production Meeting Minutes 2014](#)
- [Collimation Production Meeting Minutes 2013](#)
- [Installation Planning LS1 \(from J.Coupar\)](#)
- [Pictures DFS Collimation Maintenance](#)


### Meetings

- ColUMM
- ColUSM
- Collimation WG
- ABP indico
- LMC

### ALL Collimators



### Collimators without BPM



CERN CH-1211 Geneva 23 Switzerland



LHC

EDMS NO. <b>1357736</b>	REV. <b>1.0</b>	VALIDITY <b>RELEASED</b>
----------------------------	--------------------	-----------------------------

REFERENCE  
**LHC-LJ-EC-0040**

Date: 2014-05-20

### ENGINEERING CHANGE REQUEST

## Installation of Physics Debris Absorbers (TCL) on both sides of IP1 and IP5 in front of the Q6 Quadrupole

**BRIEF DESCRIPTION OF THE PROPOSED CHANGE(S):**  
 It is proposed to install TCL, physics-debris collimators, on both sides of IP1 and IP5 in front of the Q6 Quadrupole (TCL6). This request follows the ECR EDMS Doc. 1283867 where the preparation of the TCL6 infrastructure was proposed and approved. This proposal to install the TCL6 is now brought forward taking into account the latest information on collimator production schedule and results of simulations that were deemed necessary before taking the final decision.

<b>PREPARED BY:</b> M. Brugger EN/STI F. Cerutti EN/STI M. Deile PH/TOT L. S. Esposito EN/STI R. Losito EN/STI S. Redaelli BE/ABP A. Rossi BE/ABP B. Salvachua BE/ABP	<b>CHECKED BY:</b> C. Adorisio V. Baglin J. Baechler I. Bejar Alonso C. Bertone L. Bottura J. Coupar P. Fassnacht K. Foraz M. Giovannozzi D. Missiaen Y. Muttoni	<b>APPROVED BY:</b> A. Ball P. Collier (on behalf of LMC) B. Di Girolamo L. Rossi
---	--	--