


Status of LHCb

*Andrei Golutvin (Imperial & ITEP & CERN)
On behalf of the LHCb collaboration*

Outline:

- *Installation*
- *Commissioning*
- *Main physics objectives*
- *Preparation for physics with 2008 data*
- *Collaboration matters*


The LHCb Detector



Installation is complete

LHC July 2008

*Since 18 June LHCb is in the nominal position
waiting for the first data*



Shielding wall completed




Radiation Shield – 15th layer – Installation of the last concrete block (7.5 t)

DBS “Egyptians” are also famous painters


Photo : P.VALLET

07 May 2008 - 15:45

Muon detector closed




Between Muon Station 2 and RICH 2






ECAL closed




Removal of the Beam Pipe protection (Be section)

*Beam Pipe with protection and two
OT station closed*



Beam Pipe protection removed



Many thanks to the CERN support team




Thanks to all sub detector installation responsible and the experimental area team, the experiment has been installed in a very efficient and smooth way!

LHCC July 2008

Status of the SubDetectors commissioning

Magnet


Warm dipole magnet



Effect of magnetic field variation on physics:
for “golden” peaks δM scales with δB

~30 Gauss difference between magnetic fields
would lead to ~30 MeV shift in reconstructed
 J/ψ mass

Measured stability of the LHCb magnetic field (for both polarities)



LHCC July 2008


Beam Condition Monitor

Hardware fully installed and tested

- ❑ 16 CVD diamond sensors, subdivided in 2 stations (BCM-D and BCM-U 8mm × 8mm active surface)
- ❑ Successful in-situ test of all 16 diamond sensors with a ^{90}Sr source
- ❑ Successful system test at full B field strength of spectrometer magnet

BCM-U at 2130 mm upstream from IP,
inner radius of sensitive area: 48 mm

BCM-D at 2765 mm downstream from IP,
inner radius of sensitive area: 36 mm




VELO

21 pairs of Si sensors arranged in 2 halves; each pair consists of one sensor with R- and one sensor with ϕ - strips

- ❑ *Since last LHCC:
 - *Both VELO halves independently commissioned*
 - ✓ *Total system noise as expected*
 - *CO2 cooling system fully commissioned*
 - ✓ *Operated under full load at -25C*
 - ✓ *Setting point will be -5C for 2008*
 - *Miminimizing effects of thermal cycling**
- ❑ *VELO turned on fully for first time (24 June) after beam pipe evacuation*

- ❑ *>100000 events collected*
- ❑ *Rates of > 10kHz achieved*
 - *With 8 nodes in event builder*



VELO ISSUES

- ❑ **Strategy for power up and closing**
 - *Monitoring critical*



- ❑ **Detector Channels** - *only 0.3% problematic (0.5% design spec)*
 - ✓ *Due to non-availability of LV power supplies and TELL1 readout boards ~3% of channels still to be commissioned*

- ❑ **Spare/Replacement VELO**
 - *modules under construction at Liverpool since 1 week*
 - *Production completed in April 2010*
 - *Discussion with NIKHEF/CERN on building remaining mechanics to ease installation*

Silicon Tracker – Trigger Tracker

TT covers area of 1.4×1.2 m²; 4 stereo layers with ladders consisting of 3 or 4 chained Si- sensors with strip pitch 183 micron; 143k channels



- ❑ All modules + service boxes installed
- ❑ Detector surveyed with magnet on
- ❑ Detector cooled to operating $T = 0^\circ \text{C}$
- ❑ 91% of channels commissioned
- ❑ Remaining faults under investigation



Silicon Tracker – Inner Tracker

3 stations with 4 boxes each arranged around beam pipe; each box has 4 stereo layers
x-u-v-x, modules with one or two chained Si-sensors; strip pitch 198 micron; 130k
channels

- ❑ Detector closed + surveyed
- ❑ Detector cooled to operating $T \sim 0^\circ \text{C}$
- ❑ 98.5 % of channels working
- ❑ Preparing software/hardware for time alignment with beam gas:
 - ✓ participating in cosmic running
 - ✓ setting cluster thresholds in TELL1
 - ✓ tuning TELL1 algorithms



Outer Tracker – OT


Three stations with each 4 stereo layers of straw tubes 5 mm diameter and 5m length; 55k channels

- All detector modules installed*
- All FE Electronics installed*
- All TELL1 operational*
- Detector positioned and surveyed*

- C-side commissioning (with test-pulses) completed*
- A-side commissioning on-going*
- HV, LV, Gas and Cooling control operational*
- OT readout time aligned (using CALO cosmic trigger)*
- Cosmic data acquired, preliminary tracking !*

Gain Loss Prevention

Effects of Gas Flushing



Heating modules during flashing also helps

□ Warming up in situ will be completed during winter shutdown; Not critical for 2008 Run

Assuming constant gas flow of 0.8V/h



RICH

RICH1 and RICH2 with 3 radiators covers momentum range 2-100 GeV; RICH1: 5cm aerogel with $n=1.03$ & 4m^3 C4F10 with $n=1.0014$; RICH2: 100m^3 CF4 with $n=1.0005$; ~500 HPD to readout

- RICH-2 has been powered under HV for ~9 months. The detector routinely runs 24 hours of the day with minimal intervention.*
- Readout through LHCb data acquisition runs smoothly. RICH-2 was the first detector to be integrated into the LHCb DAQ framework.*
- A dedicated pulsed laser system to provide a synchronized source of photons gives timing across RICH-2 to be typically better than $\pm 2\text{ns}$ across all channels, separately on each side of RICH-2.*
- The RICH-2 magnetic calibration system successfully maps changes in magnetic field to a precision of significantly better than 1 HPD pixel.*
- RICH-1 was completed by the beginning of June. The system was largely up and running at full HV within 2 weeks. Data are read out under central DAQ control. RICH-1 is now powered up under HV routinely.*
- The RICH-1 magnetic calibration system works successfully and data to map HPD magnetic distortions are currently being analysed.*
- In summary, the RICH detectors are ready for LHC collisions.*


HPD status

- ❑ Problems seen with vacuum quality for some tubes
→ cannot take full 20 kV
- ❑ Correlated to high ion-feedback rate (measured by looking for large hit clusters)
- ❑ At present appears to be a problem of the early HPD batches: RICH-2 (populated first) has had 19 tubes replaced / 288
11 more showing problems
RICH-1 tubes have low ion-feedback rate, only few > 1%
- ❑ Discussions with vendor (DEP-Photonis) for repair ongoing



Magnetic field test



- ✓ Readout of full RICH-2 with ($B^+, 0, B^-$) using projected test pattern
- ✓ Minor distortion of HPD images due to B -field clearly seen
Very uniform response over RICH-2, maximum distortion ≈ 1 pixel
Consistent with predictions from simulation, easy to correct



Calorimeters

PS/SPD: 12k scint. tiles readout by WLS; ECAL: 6k shashlik cells; HCAL: TILE Calo, 1.5k channels


- ✓ *System is complete*
- ✓ *HCAL calibration with Cesium source will be performed in the next weeks*
- ✓ *Calorimeters cosmic triggers delivered to LHCb regularly*
- ✓ *HCAL – ECAL – PS – SPD commissioned using cosmics*
Time alignment ~3ns achieved
- ✓ *L0 calorimeter trigger being commissioned*
- ✓ *Stability of the PMT gain being monitored using LED system*



Muon


*Arranged in 5 SuperLayers; M1 consists of 24 triple GEM chambers;
M2-M5 consists of 1100 MWPCs*

- Chamber alignment completed. All chambers are within ± 1 mm of their nominal position*
- Stations M2-M5 successfully closed*
- Connectivity tests and time alignment completed (~0.5% bad channels)
Debugging is ongoing*
- M1 will not be completed for 2008 Run. Not needed for low luminosity*



M1 status

- ✓ *Mechanics completed*
 - *Walls, chambers support rails, moving system, cable chains*
- ✓ *Work on services ongoing:*
 - *Gas piping: On wall piping completed*
Flexibles being cleaned
 - *Cabling: ~80% of cables installed*
~60% of connectors mounted
- ✓ *Some GEM chambers may be installed before zone is closed*
- ✓ *Completion of installation and commissioning in the next winter shutdown*



Online

- ❑ *Overall the system is in good shape*
- ❑ *The commissioning is progressing well. The hardware that was foreseen for 2008 is installed and operational: ~15% of network and HLT farm capacity, corresponding to 100 1U servers containing 16 computing cores each*
- ❑ *The system is regularly in use for all Subdetector commissioning and global commissioning efforts*
- ❑ *Online configuration is redundant for 2008 goals*

Concerns and actions to be taken

TELL1 readout boards

- *Quality of vias connection of the PCB boards*
- *Organize repairs and start mini-production of spares with a different company*

CAEN Low Voltage supplies

- *Delays with delivery*

Cooling plastic turbines for the power supplies (tolerant to magnetic field)

- *Mechanical defects*
- *Repairs and new production has to be organized*

Global Commissioning

- ❑ *Cosmic data are being taken*

All detectors are put together for cosmic readout

CALO, Muon and Outer Tracker time aligned

ST will be the next → this week is a global commissioning week

- ❑ *Continue time alignment with Beam gas events when available*

- ❑ *Regular operation of LHCb as a whole*


Day time / working days

24 hours a day, 7 days a week


second half of July

end of July

LHCb cosmic rays: Muon + HCAL + ECAL




LHCb cosmic rays: Outer Tracker + HCAL + ECAL



Nominal Trigger Flow Reminder

- ❑ L0: Trigger on $E_t^{\text{hadron}} \square 3.5$, $E_t^{e,\gamma,\pi} \square 2.5$ and $p_t^{\mu\mu\mu} \square 1$ GeV
- ❑ HLT1: Confirm L0 objects (with T , VELO, and optionally IP – cut)
- ❑ HLT2: Full pattern recognition, exclusive and inclusive B-reconstruction



Main Physics Objectives

Search for New Physics in CP-violation and Rare Decays

Key Measurements

Accuracy in 1 nominal year
(2 fb⁻¹)

☐ In CP – violation

- ✓ ϕ_s 0.023
- ✓ γ in trees 4.5°
- ✓ γ in loops 10°

☐ In Rare Decays

- ✓ $B \rightarrow K^* \mu \mu$ $\sigma(s_0) = 0.5 \text{ GeV}^2$
- ✓ $B_s \rightarrow \mu \mu$ 3σ measurement down to SM prediction
- ✓ Polarization of photon
in radiative penguin decays $\sigma(A\Delta) = 0.2$ (in $B_s \rightarrow \phi \gamma$)

Assumptions for 2008 Run

- ❑ Start "Physics" with first 10TeV collisions
 - ✓ 2x2, i.e. 2 bunches on 2 bunches, each experiment sees 1 colliding pair
- ❑ Increase luminosity gradually (zero external crossing angle)
 - ✓ push bunch charges: $4 \times 10^{10} \rightarrow 9 \times 10^{10}$ protons/bunch
 - ✓ push number of bunches: 43x43, then 156x156
- ❑ Target luminosities (for 9×10^{10} protons per bunch, $\beta^* = 6m$):

<u>Scheme</u>	<u>coll. pairs</u>	<u>non-coll. bunches</u>	<u>Lumi at IP8</u>
2x2	1	1	$1.7 \times 10^{29} \text{ cm}^{-2} \text{ s}^{-1}$
43x43	19	24	3.3×10^{30}
156x156	68	88	1.2×10^{31}

(per beam)

- ❑ Expected integrated luminosity in 2008: $\sim 5 \text{ pb}^{-1}$
- ❑ Conditions per Xing in 2008 are similar to the nominal conditions;
Rate is down by $> 25 \rightarrow$ adequate to installed CPU power ($\sim 15\%$)

First Triggers

L0 E_t^{hadron} (commissioned)



- ✓ No-beam rate – few Hz, with 0.5 GeV E_t cut
- ✓ Ideal “minimum bias” trigger

Single μ - trigger (commissioned)

- ✓ Other μ un-biased (in dimuon events)
- ✓ Needs only M2-M5 information, possibly add T-stations
- ✓ Large efficiency for dimuon events (requires 1 out 2 μ)

1/70k events will contain a (prompt) $J/\psi \rightarrow \mu\mu$ in LHCb acceptance. Expected rate 6 $J/\psi \rightarrow \mu\mu / s$

Add hadron/e/ γ triggers as more detectors (VELO, T, ST) are shaken down



Steps towards key measurements

□ PID is important for all


Plenty of K_S and Λ in 10^8 min. bias events. 95% purities achievable with kinematical and vertex cuts alone \rightarrow clean & unbiased sample for PID studies

J/ψ trigger on single μ with P_T cut \rightarrow one muon unbiased for PID studies

□ For β_s

For 5pb^{-1} we expect 330 $B_s \rightarrow J/\psi\phi$,
2.3k $B^0 \rightarrow J/\psi K^*$ and 23k $B^0 \rightarrow D^*\mu\nu$ events

Oscillation plot
made with 3pb
 $B^0 \rightarrow D^*\mu\nu$
(kaon tag; signal)



- Study prompt time resolution with prompt component

- Tagging studies with flavor specific modes

- Exercise fit machinery with $B \rightarrow J/\psi K^*$

Steps towards key measurements

- **For the angle γ** Significant samples should be available once μP_T & / or hadron trigger is operational

Channel	Yield / 5 pb ⁻¹
$B \rightarrow D(K\pi)X$	31k
$B^+ \rightarrow D(K\pi)\pi^+$	1700

- Optimize thresholds to boost charm from prompt production
- Study vertex / mass resolutions and lifetimes for $D(B) \rightarrow hh$ modes
- Study background environment with accumulated sample of $B \rightarrow D(K\pi)\pi$ (control sample for the ADS method)

- **For $B_s \rightarrow \mu\mu$ (We try to make fast measurement)**


- Methods for calibrating mass, PID and selection demonstrated

- **For $B - K^*\mu\mu$**


- Muon efficiency at low momentum understood
- Experience with angular fits from $\psi(2S)$ decays of similar topology

- **For Radiative penguin decays**

- Calorimeter is calibrated and first $b \rightarrow s\gamma$ decays seen



Possible 2008 topics for the 1st paper




Collaboration Matters

Management:

Spokesperson: A.Golutvin
Deputy: A.Schopper
Technical Coordinator: W.Witzeling
Resource Coordinator: O.Ullaland

CB Chair: E. Aslanides



Physics groups

CP-violation

Convener: Guy Wilkinson

Deputy: Marta Calvi

(with particular responsibility for tagging and proper time)

Coordinators of the key measurements:

ϕ_s O. Leroy

γ in loops V. Vagnoni

γ in trees J. Libby

Rare Decays

Convener: Ulrik Egede

Coordinators of the key measurements:

$B_s \rightarrow \mu\mu$ F. Teubert

$B \rightarrow K^*\mu\mu$ M. Patel

$B \rightarrow X\gamma$ I. Belyaev

Flavor Physics

(very 1st measurements)

Convener:

Olivier Schneider

Coordinators:

Soft QCD M. Schmelling
1st phys with min. bias

Quarkonium and B P. Robbe
1st phys. with J/ ψ

EW physics T. Shears

Higgs and exotica

C. Matteuzzi

Direct LUMI measurement J. Panman

Conclusion

- ❑ *LHCb is ready to take data*
- ❑ *We are looking forward to work on first data during next LHCC in September*

Spare Slides

Main Physics Objective

LHCb is designed to search for New Physics in CP-violation and Rare Decays

In CP-violation sensitivity of UT approach is limited by theory:


- Extraction of $|V_{ub}|$
- Lattice calculation of

$$\xi^2 = \frac{\hat{B}_{B_s} f_{B_s}^2}{\hat{B}_{B_d} f_{B_d}^2}$$

and experiment: angle γ





In Rare Decays sensitivity is limited by experimental statistics

CDF/ D0 are reaching an interesting area



Core Software and Computing

- Core Software
 - Following latest developments in LCG-AA
 - Waiting for final versions of Physics Applications
- Computing: preparing for real data - CCRC'08
 - Cf presentation at the LCG mini-review yesterday
 - From pit to DST (transfer + reconstruction + stripping)
 - Using simulated raw data (50,000 evts, 1.6 GB files)
 - Transfers:
 - 41,000 files transferred at nominal rate (70 MB/s for 50% of time)
 - Reconstruction:
 - One job submitted per file (no retry)
 - Problems dominated by file access problems at Tier1s
 - Very good response from sites and developers
 - Problems being ironed out
 - Stripping
 - Similar to reconstruction
 - Shown issues with LHCb bookkeeping handling (being reworked)



Site	Fraction (%)
CERN	14
FZK	11
IN2P3	25
CNAF	9
NIKHEF/SARA	26
PIC	4
RAL	11