

Machines AD-ring & LEIR : Planning LS1 2012/2014

ID	Task Name	In charge	Group	05/14		06/14				07/14			08/14						
				19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34
269	LEIR																		
270	Opening/closing activities																		
271	Removal covers	B. Bodart	TE/MSC	14/05	█	14/05													
284	Machine closed + pre-patrol OP	N. Gilbert	EN/MEF		↓	15/05	♥												
285	De-condemn power supplies	N. Gilbert	EN/MEF	16/05	█	16/05													
286	Hardware tests	N. Gilbert	EN/MEF		—————▶														
287	Test magnet interlocks	R. Mompo	TE/MPE	19/05	█	19/05													
288	test new control syst kickers + bumpers (magnets)	J. Schipper	TE/ABT	19/05	▨		23/05												
289	Tests pulsés SMH11/40 - access possible	Th. Masson	TE/ABT	20/05	▨		23/05												
290	Condition. SEH10 - machine closed	A. Prost	TE/ABT		26/05	█	26/05												
291	Magnet tests - access limited	B. Bodart	TE/MSC				02/06	█	03/06										
292	Lock out - covers back in place - unlock out	B. Bodart	TE/MSC				04/06	█	05/06										
293	Access syst : pre-test	E. Sanchez	GS/ASE				06/06	█	06/06										
294	Patrol + DSO test		BE/OP				10/06	█	11/06										
295	Cold checkout		BE/OP				12/06	▨		27/06									
296	Ar beam from L3 to LEIR		BE/OP							↓	30/06								
297	Ar beam from LEIR to PS		BE/OP																↓ 25/0