

# **BIS & SMP readiness for MJ beams**

**Stéphane Gabourin**  
**TE/MPE-EP**

**MPP Workshop – 12<sup>th</sup> June 2015**



## ***What is done***

- All Individual System Tests & commissioning
  - User interfaces tests (CIBU)
  - Beam Permit Optical Loops: characterisation of the optical budget
  - Capability of all User interfaces to open the Beam Permit Loops
  
- Modify the User Interfaces connections for Run2
  - Connections added (TDI, TCDQ, BCCM, WIC, FMCM, SPS Eco...)
  - Connections removed (LHCf, CNGS)
  - Connections merged (collimators)



## ***What is still to do 1/2***

- BICs Timing alignment
  - Misalignment (few 10<sup>th</sup> of us) between LHC and Injection BIS
  - Still under investigation, in collaboration with timing staff
- Change the plugging position of a BIS redundant power supply in point 4
- Software tool to update:
  - DiaMon: Monitor all redundant power supplies of the User Interfaces...

Expected next week TS  
Expected for High Intensity beams



## *What is still to do 2/2*

- CIBDS revision
  - Arming sequence was too slow and the CIBG was generating the Beam Permit frequencies after the CIBDS timeout (5 sec) → CIBDS dump trigger
    - Problem solved by accelerating the arming sequences process ( $\leq 1,5$  sec)
  - Change of the functional specification:
    - Has to trigger a dump if no beam permit detected **when the beam permit is already present on the loops** (after the arming sequence)
  - Revision of the CIBDS behaviour within the LBDS is ongoing
    - Internally in collaboration with D. Calcoen
    - Externally with OP and ABT
  - New CIBDS version should be ready to install for the coming EYTS (as no other issue has been found)



## ***What is done***

- All IST and most of the commissioning (except some tests with beam)
- New Setup Beam Flag (SBF) equations for Run 2
- BCT A and B are in service, each providing I1 and I2
  - SBF oscillations for high energies on channel B for I2
    - The noise on this channel reaches the threshold
    - Problem solved by filtering the intensity values for the SMP (16sec window instead of 1sec) for energies higher than 500GeV (only on B-I2 channel).
- New Optics ID transmitted for the Transfer Lines



## ***What is still to do***

- Commissioning with Beam:
  - Check more transitions of the SBF for the different equations and for different energies
  - Some parameters broadcasted on the Timing (MDI and STB flags, intensity2)
- Minor update of the monitoring part of the Arbiter board
- 4 Timing board to install in the Experiment FECs (Pt 1, 2, 5 & 8) to synchronize our Timing receivers (CISV)
- Wider the Beta\* (squeezing factors) software window (actual is 10m)
  - Still need to define of how much and when to deploy
- Software tool to update:
  - Timber: Save properly decoded variables in the logging database
  - Diamon

Expected next week TS

Expected for High Intensity beams



## Conclusion

- BIS and SMP systems are ready for high intensity beams in terms of safety
- The availability of the 2 systems still needs to be improved by implementing some software tool functionalities (DiaMon)
- The logging analysis of the SMP still needs to be improved by saving decoded data in Timber
- Future improvements are foreseen (CIBDS for the BIS, Beta\* window for the SMP) but do not necessary need to be realized before having High Intensity Beams in the LHC.