

LHC commissioning and interaction with the experiments


**Mike Lamont
AB-OP**

**SATURDAY
30th April 2005**

Detailed planning for 7-8 and 8-1



2005

2006



Sector Test


- Rigorous check of ongoing installation and hardware commissioning
- Pre-commission essential acquisition and correction procedures.
 - Commission injection system
 - Commission Beam Loss Monitor system
 - Commission trajectory acquisition and correction.
 - Linear optics checks:
 - Mechanical aperture checks.
 - Field quality checks.
 - Test the controls and correction procedures
- Hardware exposure to beam will allow first reality checks of assumptions of quench limits etc.



2 weeks Nov-Dec 2006

LHC Construction and Installation General Co-ordination Schedule

Status line @ 2005-04-01



OP recommissioning

Machine Checkout

Beam

Objectives

Commissioning the LHC with beam - Stage One

- **Establish colliding beams as quickly as possible**
- **Safely**
- **Without compromising further progress**

Take two moderate intensity multi-bunch beams to high energy and collide them.

More Specifically

43 on 43 with $3 \text{ to } 4 \times 10^{10}$ ppb to 7 TeV

- **No parasitic encounters**
 - No crossing angle
 - No long range beam
 - Larger aperture
- **Instrumentation**
- **Good beam for RF, Vacuum...**
- **Lower energy densities**
 - Reduced demands on beam dump system
 - Collimation
 - Machine protection
- **Luminosity**
 - $10^{30} \text{ cm}^{-2}\text{s}^{-1}$ at 18 m
 - $2 \times 10^{31} \text{ cm}^{-2}\text{s}^{-1}$ at 1 m

and in the process

- **Commission**
 - the Equipment
 - the Instrumentation
 - the Machine protection system**to the levels required.**

Looking for an efficient commissioning path to
get us to the above objectives

Stage two definition to follow

Preparation

Obvious that meticulous preparation will be key if we are to stand half a chance of efficient commissioning

- Well defined exit conditions from HWC phase
- 6 weeks machine checkout

**Clear aim to commission/fix/test
everything that can be:
before beam.**

LHC - 2007

ID	Task Name	Start	Finish	Duration	May 2007				Jun 2007				Jul 2007				Aug 2007							
					5/6	5/13	5/20	5/27	6/3	6/10	6/17	6/24	7/1	7/8	7/15	7/22	7/29	8/5	8/12	8/19	8/26			
1	HARDWARE COMMISSIONING	1/1/2007	6/29/2007	26w	[Blue bar from 5/6 to 7/1]																			
2	SYSTEM TESTS	1/1/2007	7/31/2007	30.4w	[Yellow bar from 5/6 to 7/29]																			
3	MACHINE PROTECTION	4/2/2007	6/29/2007	13w	[Yellow bar from 5/6 to 6/24]																			
4	RF CONDITIONING/COMMISSIONING	1/1/2007	6/29/2007	26w	[Yellow bar from 5/6 to 6/24]																			
5	ACCESS/INB	7/23/2007	7/31/2007	1.4w	[Yellow bar from 7/23 to 7/29]																			
6	MACHINE CHECKOUT	6/14/2007	7/31/2007	6.8w	[Blue bar from 6/14 to 7/29]																			
7	T18	7/2/2007	7/30/2007	4.2w	[Green bar from 7/2 to 7/29]																			
8	CHECKOUT	7/2/2007	7/13/2007	2w	[Green bar from 7/2 to 7/9]																			
9	WITH BEAM	7/23/2007	7/30/2007	1.2w	[Green bar from 7/23 to 7/29]																			
10	T12	7/16/2007	8/2/2007	2.8w	[Blue bar from 7/16 to 8/2]																			
11	CHECKOUT	7/16/2007	7/26/2007	1.8w	[Blue bar from 7/16 to 7/23]																			
12	WITH BEAM	7/26/2007	8/2/2007	1.2w	[Blue bar from 7/26 to 8/2]																			
13																								
14	LHC COMMISSIONING WITH BEAM	8/1/2007	10/30/2007	13w	[Red bar from 8/1 to 10/30]																			
15																								

EXIT HWC

EXIT CHECKOUT

EXIT T18/TI2

Planning: with beam

1	Injection
2	First turn
3	Circulating beam
4	450 GeV: initial commissioning
5	450 GeV: detailed measurements
6	450 GeV: 2 beams
7	Nominal cycle
8	Snapback – single beam
9	Ramp – single beam
10	Single beam to physics energy
11	Two beams to physics energy
12	Physics
13	Commission squeeze
14	Physics partially squeezed

Beam

- **Pilot Beam:**
 - Single bunch, 5 to 10×10^9 protons
 - Possibly reduced emittance
- **Intermediate single:**
 - 3 to 4×10^{10} ppb
- **4 bunches etc. pushing towards...**
- **43 bunches**
 - 3 to 4×10^{10} ppb

Will stepping up & down
in intensity/number of
bunches through the
phases

First turn

- Commission injection region
- Instrumentation
- Threading

PILOT

RING 1
RING2



Establish circulating beam

- Circulating low intensity beam

PILOT

RING 1
RING2



450 GeV Initial

- Polarities and aperture checked.
- Basic optics checks performed.
- First pass commissioning of BI performed.
- Phase 1 of machine protection system commissioning performed. .
- Beam Dump commissioned with beam

SINGLE
INTERMEDIATE

RING 1
RING2



450 GeV Detailed

- Well-adjusted beam parameters, detailed optics checks
- Fully functioning beam instrumentation.
- Machine protection as required for ramp
- RF - beam control loops operational and adjusted

SINGLE
INTERMEDIATE
++

RING 1
RING2



Two beam operation

- 2 beams, well-adjusted beam parameters,
- beam instrumentation, cross talk etc.



Switch to nominal

- 2 beams, well-adjusted beam parameters,
- beam instrumentation, cross talk etc.

Snapback

- Single beam, good transmission through snapback
- Requisite measurements (orbit, tune, chromaticity)

PILOT++

RING 1
RING2




Ramp Single Beam

- Single beam, good transmission to top energy
- Commission beam dump in ramp
- Stops in ramp - measurements
- RF

PILOT++

RING 1
RING2



Two beams to top energy

- Two beams, good transmission to top energy
- Measurements

43 x 43

COLLIDE



Squeeze

- Single beam - step through squeeze
- Parameter control, measurements

SINGLE
INTERMEDIATE

RING 1
RING2

At each phase:

- **Equipment commissioning with beam**
- **Instrumentation commissioning**
- **Checks with beam**
 - **BPM Polarity, corrector polarity, BPM response**
- **Machine protection**
- **Beam measurements**
 - **beam parameter adjustment, energy, linear optics checks, aperture etc. etc.**

How long?

	Phase	R1/2	Time [days]	
	Injection	2	1	2
1	First turn	2	3	6
2	Circulating beam	2	3	6
3	450 GeV: initial commissioning	2	4	8
4	450 GeV: detailed measurements	2	4	8
5	450 GeV: 2 beams	1	2	2
6	Nominal cycle	1	5	5
7	Snapback – single beam	2	3	6
8	Ramp – single beam	2	4	8
9	Single beam to physics energy	2	2	4
10	Two beams to physics energy	1	3	3
11	Physics	1	2	2
12	Commission squeeze	2	4	4
13	Physics partially squeezed	1		
	TOTAL TIME (WITH BEAM)			60

STAGE 1
INITIAL COMMISSIONING
 43 x 43 -> 156 x 156 3×10^{10} per bunch
 Zero to Partial squeeze

SHUTDOWN

STAGE 2
75 ns OPERATION
 $3-4 \times 10^{10}$ per bunch
 Partial squeeze

STAGE 3
25 ns OPERATION
 $3-4 \times 10^{10}$ per bunch
 Partial to near full squeeze

LONG SHUTDOWN

STAGE 4
25 ns OPERATION
 push to nominal per bunch
 Partial to full squeeze

Year one[+] operation:

Lower beam intensity/luminosity:

Event pileup
 Electron cloud
 Phase 1 collimator impedance etc.

Equipment restrictions

Relaxed squeeze, lower intensities, 75 ns. bunch spacing

Phase 2 Collimation
 Full Beam Dump
 Scrubbed

Hardware commissioning	April
	May
	June
Machine checkout	July
Beam commissioning	August
	September
	October
Pilot proton run	November
	December
Shutdown	January
	February
Machine checkout	March
75ns commissioning	April
First ION run	May
75ns run	June
	July
Low intensity 25ns run	August
	September
	October
	November
	December
Shutdown	January
	February
Machine checkout	March
Startup and scrubbing	April
	May
Half intensity 25ns run	June
	July
	August
	September
	October
	November
	December
Shutdown	January
	February
Machine checkout	March
Startup and scrubbing	April
	May
	June
Push to nominal 25ns	July
	August
	September
	October
	November
	December
Shutdown	January
	February
Machine checkout	March
Startup and scrubbing	April
	May
	June
Nominal 25ns	July
	August
	September
	October
	November
	December

Stage 1 - Luminosities

- 43 to 156 bunches per beam
- N bunches displaced in one beam for LHCb
- Push one or all of:
 - 156 bunches per beam
 - Partial optics squeeze
 - Increased bunch intensity

Number of bunches per beam	43	43	156
β^* in IP 1, 2, 5, 8 (m)	18,10,18,10	2,10,2,10	2,10,2,10
Crossing Angle (μrad)	0	0	0
Bunch Intensity	$1 \cdot 10^{10}$	$4 \cdot 10^{10}$	$4 \cdot 10^{10}$
Luminosity IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 3 \cdot 10^{28}$	$\sim 5 \cdot 10^{30}$	$\sim 2 \cdot 10^{31}$
Luminosity IP 2 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 6 \cdot 10^{28}$	$\sim 1 \cdot 10^{30}$	$\sim 4 \cdot 10^{30}$

Stage 2 – 75ns luminosities

- **Partial squeeze and smaller crossing angle to start**
- **Luminosity tuning, limited by event pileup**
- **Establish routine operation in this mode**
- **Move to nominal squeeze and crossing angle**
- **Tune IP2 and IP8 to meet experimental needs**

Number of bunches per beam	936	936	936
β^* in IP 1, 2, 5, 8 (m)	2,10,2,10	0.55,10,0.55,10	0.55,10,0.55,10
Crossing Angle (μrad)	250	285	285
Bunch Intensity	$4 \cdot 10^{10}$	$4 \cdot 10^{10}$	$9 \cdot 10^{10}$
Luminosity IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 1 \cdot 10^{32}$	$\sim 4 \cdot 10^{32}$	$\sim 2 \cdot 10^{33}$
Luminosity IP 2 & 8 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 2 \cdot 10^{31}$	$\sim 2 \cdot 10^{31}$	$\sim 1 \cdot 10^{32}$


Stage 3 – 25ns Luminosities

- Start with bunch intensities below electron cloud threshold
- Increase bunch intensities to beam dump & collimator limit
- Tune IP2 and IP8 to meet experimental needs

Number of bunches per beam	2808	2808	2808
β^* in IP 1, 2, 5, 8 (m)	0.55,10,0.55,10	0.55,10,0.55,10	0.55,10,0.55,10
Crossing Angle (μrad)	285	285	285
Bunch Intensity	$3 \cdot 10^{10}$	$5 \cdot 10^{10}$	$1.15 \cdot 10^{11}$
Luminosity IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 7 \cdot 10^{32}$	$\sim 2 \cdot 10^{33}$	10^{34}
Luminosity IP 2 & 8 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 4 \cdot 10^{31}$	$\sim 1 \cdot 10^{32}$	$\sim 5 \cdot 10^{32}$

Machine/Experiment Interface

- Beam monitoring through injection and squeeze: strategies for the protection of the experiments' most inner detectors
- More generally, issues associated with machine backgrounds
- Interaction with TOTEM and its roman pots; commissioning of high-beta beams



Tevatron

Picking up from Jeff Spalding's talk on Thursday

- **Radiation**
 - SEB
 - Roman pots
- **Fast Beam Losses**
 - SI damage
- **Messy aborts [serious]**
 - Kicker pre-fires
 - Beam in the abort gap
- **Background [annoying]**
 - Up stream - Halo scraping

- **Monitor potentially dangerous accelerator systems [TEVMON]**
 - If it's dangerous for you it dangerous for us
 - Shouldn't we be doing this

Requests from Experiments


- **Single beam runs**
- **Early operation:**
 - **As fast as possible to stable operations with 25 ns bunch spacing, $L \sim 10^{33} \text{ cm}^{-2}\text{s}^{-1}$ [pile up]**
 - **However, they'll take anything**
 - **Displace some bunches during 43/156 for collisions in LHCb**
- **Tune luminosity, spectrometer magnets, and β^***
- **LHCb:**
 - **squeeze with low bunch intensities [single event per crossing, 2 1032 @ 25 ns] to $\beta^* = 2 \text{ m}$**
- **Alice**
 - **protons, $L \sim 10^{29} \text{ cm}^{-2}\text{s}^{-1}$**
 - **Stable conditions by β^* rather than separated beam – limits under review**

Requests from experiments

- **75 ns:**
 - 2 weeks sufficient [synchronisation, background studies]
 - Avoid pile up
 - LHCb
 - to 25 ns ASAP [avoiding loss in B rate]
 - again tuning beta* to 2 m if possible
- **Low Energy Runs:**
 - Totem: \sqrt{s} 1.8 TeV & 8 TeV
 - Alice: pp @ 5.5 TeV (\sqrt{s} ~ nominal pb-pb)
- **Pb-Pb**
 - Alice: **4 week run after first long shutdown**
 - plus collisions in CMS & Atlas

Requests from experiments

- **TOTEM**
 - $\beta^* = 1540$ m., 43 bunches, low emittance
 - Plus large t elastic scattering at 18 m
 - 3 x 1-day runs at 1540 plus 2 short runs at 18 m
 - Roman Pots at 10σ , high beam stability, low BGs



RP's at $\sim 10\sigma$ imply :
collimators must be set to 6/7 s.
 $e^* \sim 1$ mm, ~ 4 times smaller than
nominal :
→ collimator gaps ≤ 1 mm

Requires special machine conditions—
similar to polarization at LEP.
The difficulty and challenge of TOTEM
operation is coming from the requested
precision for both optics & beams.

Magnets

- **Magnets**
 - Spectrometers OFF during initial commissioning
 - ON during injection in routine operation
 - **LHCb**: polarity change every fill
 - **Alice**: Polarities [solenoid and dipole] changed 1 to 4 times per year. ON/OFF or intermediate

Nominal Cycle – Beam Loss

- **Injection**
 - Losses at injection: injection oscillations, RF capture
 - Big beams, lower dynamic aperture, full buckets, un-captured beam, long range beam-beam, crossing angles, persistent current decay
 - Won't be pretty. 10 hours lifetime will be good.
- **Start ramp**
 - **Un-captured beam:** lost immediately (~5% total)
 - **Snapback:** chromaticity, tunes all over the place
- **Ramp**
 - Things should calm down, assume 10 hour lifetime
- **Squeeze**
 - **Tunes, chromaticity, collimator, TCDQ** adjustments – expect some lifetime dips
- **Collide**
 - Beam finding, background optimisation
- **Physics**
 - **Collisions, beam-gas, halo production**
 - Synchrotron radiation damping will help against IBS, noise

Monitoring

- **Essential beam monitoring**
 - **Beam Loss Monitors**
 - connected to interlock system
 - **Beam Position Monitors**
 - selected few to interlock system
 - orbit feedback to ensure stability in cleaning regions
 - **Beam Current Transformer**
 - dl/dt monitored – connected to interlock system
 - Safe Beam Flag
 - **Beam Condition Monitors**
 - Experiments – connected to interlock system
 - **Abort Gap Monitor**
- **Radiation**
 - Controls – electronics
 - Personnel

Essential message

We have to collimate:

Less than 0.1% of protons lost can escape and can impact on the SC magnets, which otherwise quench

Less than 0.002% of the stored beam intensity can be lost at any place in the ring other than the collimators - > damage

We have to protect:


Injection

- Pilot and BPF ensures correct settings
- Absorbers and collimators protecting machine (and thus experiments)

Abnormal dump/ beam in Abort gap


- Collimators & absorbers (re) designed with this in mind

Collimation




HAVE TO COLLIMATE AT ALL TIMES

Machine Protection Systems and (HW) Interfaces



Asynchronous dump – pre-fire

- Retrigger remaining 14 kickers in ~700ns
- ~120 bunches swept across LHC aperture



- TCDS (intercepts ~40 bunches) protects the extraction septum
- TCDQ + TCS (~27 bunches) protect Q4 magnet, AND downstream LHC
 - The latter implies precise ($\pm 0.5\sigma$) positioning of the jaw WRT beam....

Backgrounds

- **Collision debris**
 - **Elastic & Diffractive:** emittance growth, collimation, quasi-local loss on aperture limits
- **Residual Gas**
 - Inelastic in warm & cold section of IRs and adjacent arcs
- **Beam Halo**
 - Intra Beam Scattering, Touschek effect, Resonances, Long range beam-beam, RF Noise, Electron cloud, Collective instabilities
 - ++ **Synchrotron radiation damping will help at 7 TeV**
- **Imperfect cleaning, lifetime dips**

**Necessarily mop most of this up in the cleaning sections
Tertiary halo lost on aperture limit conveniently situated in
triplets next to experiments.**

Tertiary Collimators

Around the interaction points in order to protect the superconducting triplets and detectors:

- Leakage from collimator system – tertiary halo
- Some beam from unsynchronised beam abort – inefficiency of MPS at IP6

Primary collimators - 6σ ,

Secondary collimators - 7σ ,


Inner triplet - 8.4σ ,

Arcs $\sim 30\sigma$.

Triplets potentially absorb tertiary beam halo from 8.4σ to 30σ

should not exceed
 2×10^6 p/s,

TERTIARY COLLIMATOR FUNCTIONALITY



Particle tracks $E > 10$ GeV for a few 7-TeV protons on TCTs

Beam Interlock System

- **Inputs in machine protection system**
 - **Moveable things**
 - Alice's ZDC
 - Roman pots [set by machine OP]
 - VELO
 - **BCM**
 - **Detector Voltage...**
 - **Spectrometer magnets**
- **Output**
 - **Dump request**
 - **Injection Inhibit**

Response time: 100 μ s to 270 μ s

Conclusions

- **Planning for sector test and initial commissioning taking shape:**
 - <http://cern.ch/lhc-injection-test>
 - <http://cern.ch/lhc-commissioning>
- **Experiments' requests need to be carefully prioritised.**
- **Protection is being taken very seriously indeed**
 - Experiments in the shadow of this – but don't take our word for it.

Thanks to Daniela Macina for her input