



Powering procedures

W. Venturini Delsolaro

With inputs from many colleagues


Hardware commissioning day, 19/3/2009




Outline

- Powering procedures in 2007-2008
- Procedures for 2009, needs, issues
- Present status of powering procedures

Procedures work organization in 2007-08, in the frame of the Hardware Commissioning Coordination




Procedures reviewed after 7-8 and 4-5 commissioning, example of the RB circuit



A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Today:

- Clear need to review/update procedures:
 - Sectors (circuits) have different histories (see Reyes' talk)
 - New equipment (QPS) to be commissioned
 - New measurement methods available (snapshots, calorimetry)
 - PGC step to be reviewed
 - MTF properties and NC tracking to be reviewed
- All this must be integrated in a single procedure describing **all** tests done after IST are finished.
- To produce new versions of the edms documents, work has started within the "nMPP" (see next slide)
- Minimise impact on software, even though a few sequences will have to be added



- Working list of procedures with associated editors and equipment experts; engineering check lists are open

<i>N?</i>	<i>Powering Procedure Title</i>	<i>EDMS n. / STATUS</i>	<i>Editors</i>	<i>Equipment experts</i>
1	Test procedure and acceptance criteria for the 13 kA dipole circuits	874713 Released	A.Verweij M.Pojer M.Solfaroli	V.Montabonnet / H.Thiesen M.Zerlauth K.Dahlerup-Petersen / R.Denz A.Ballarino
2	Test procedure and acceptance criteria for the 13 kA quadrupole (RQD-RQF) circuits	874714 Released	A.Verweij M.Pojer M.Solfaroli	V.Montabonnet M.Zerlauth K.Dahlerup-Petersen / R.Denz A.Ballarino
3	Test procedure and acceptance criteria for the 600 A circuits	874716 Released	W.Venturini Delsolaro B.Bellesia M.Pojer	V.Montabonnet M.Zerlauth R.Denz G.J.Coelingh A.Ballarino
4	Test procedure and acceptance criteria for the 80 A and 120 A dipole corrector circuits	874722 Released	G.D'Angelo A.Vergara M.Solfaroli	D.Nisbet M.Zerlauth A.Ballarino
5	Test procedure and acceptance criteria for the 60 A corrector circuits	874724 Released	G.D'Angelo A. Vergara M. Solfaroli	D.Nisbet M.Zerlauth A.Ballarino
6	Test procedure for the individually powered 4-6 kA Quadrupole-circuits in the LHC insertion	874884 Approval Closed	N.Catalan Lasheras G.Kirby A.Vergara B.Bellesia	D.Nisbet M.Zerlauth R.Denz / S. le Naour A.Ballarino
7	Test procedure and acceptance criteria for the separation dipoles circuits	874885 Approval Closed	G.Kirby N.Catalan Lasheras A.Vergara B.Bellesia	D.Nisbet M.Zerlauth R.Denz / S. Feher A.Ballarino
8	Test procedure and acceptance criteria for the Inner Triplet circuits	874886 Eng. Check Closed	N.Catalan Lasheras G.Kirby A.Vergara M.Pojer	H.Thiesen / J.Thomsen M.Zerlauth R.Denz / S. Feher A.Ballarino
9	Test procedure and acceptance criteria for the Powering of Group of Circuits	916266 Eng. Check Closed	G.Arduini R.Wolf B.Bellesia M.Solfaroli	V.Montabonnet / H.Thiesen M.Zerlauth K.Dahlerup-Petersen R.Denz G.J.Coelingh A.Ballarino




How to take into account the different history of each sector (circuit)?

- The status of all circuits was documented in edms by the point owners
- Most circuits were commissioned to 7 TeV, with many exceptions
- Past approach: 1 general document per circuit type + 8 sector specific documents
- For future, a general matrix trying to relate steps to be repeated to the changes occurred is under discussion





Present orientation of the teams for 2009 commissioning

- Sector 3-4 treated as a completely new sector
- RB and RQs fully recommissioned in all sectors with new procedures
- IPQs: Interlocks + electrical meas of R + Calorimetry
- IT?
- 600 A: in general PIC, PCC and PNO, with exceptions (DC contactor, a few new L(i), achieve nominal param.)
- 60-80-120 A: fully recommissioned, in parallel and in automatised way (after an ECR changed nominal ramp rate)




3/19/2009





600 A circuits

For 16 circuits (DC contactor) → repeat all steps approved by EPC





Conclusions

- New versions of the powering procedures are under work: teams are formed and will produce drafts in the next few weeks
- The resulting test plans will be implemented in the sequencer and used in the CCC during the whole HC phase
- Therefore it is important that we get the feedback of everybody involved
- Matteo is the contact person for the EDMS routing (Engineering check lists)
- Any technical questions or issues can be as well submitted to the nMPP meeting (contact Nuria, Rudiger, or Walter)