# SMP: Summary of changes and recommissioning after EYETS 2016-17

I. Romera, S. Gabourin




# **Summary of changes - LHC**

- Timeout for Setup Beam Flag equations => From 4.5h to
  12h
- Squeezing Factor window limits => From beta\* = 10m to
  30m between max and min limits that can be set by LHC-OP
- New intensity link from 24-bit BCTDC module located close to monitors (see <u>P. Odier – 141<sup>st</sup> MPP</u>)
  - 2 new optical links to SMP, successfully tested in 2016 TS3
  - No change required on the SMP (intensities have the same format and units)




## LHC BCTDC links to SMP in 2016





### LHC BCTDC links to SMP in 2017






# **Summary of changes - SPS**

- No changes on firmware/hardware
- New link from BCT5 in BA5 for high intensity beam measurements (protons), 16 bit, 100Samples/s, rms noise ~ 1.5E9 charges (see P. Odier 141st MPP)
- Copper link from BCT4 has been replaced by optical link (CTDAB and CIBL)




### **SPS BCTDC links to SMP in 2016**





## **SPS BCTDC links to SMP in 2017**





### **Machine checkout**

Commissioning steps defined on MPS document (EDMS 1112187)

#### LHC

- Verification of intensity reception (especially from new 24-bit BCTDC during/after calibration)
- Verification of energy reception with a ramp from injection to physics (no circulating beam) and flags generation and transmission
- Verification of SFs and broadcast to GMT

#### SPS

- Verification of intensity reception (especially from new BCT5 and new BCT4 optical channel), flags generation (SBF and PBF) and transmission to EXT BICs and SPS Timing
- Verification of energy reception, flags generation (E\_LHC\_FLAG, E\_AWAKE\_FLAG, E\_HIRADMAT\_FLAG) and transmission to extraction BICs and LHC timing



## Commissioning with beam

#### LHC

- Verification of BPF reception and transmission for both beams
- Verification of SBF equations (NORMAL, RESTRICTED, BEAM\_SETUP & IONS) for different intensities and energies, and SBF transmission
- Verification of Moveable Devices and STable Beam flag generation and transmission
- Cross checker validation

#### SPS


 Verify correct flag generation (PBF and SBF) and transmission to EXT BICs and GMT (for I <1E11 p+, >1e11p+, >5E11 p+)



# **SPARE SLIDES**




## SPS PBF, SBF, ENERGY





### LHC SBF





### **LHC STB & Moveable devices**

